

Inspection Report for Flood Damage Work

Date:-

1. Name of PIUs:- E & EL - R.W.D. Araria
2. Name of Block:- P - Jakhhat
3. Name of Road:- L035 Mahalgau to Karhara


A. For Road


1. Damage Location/Chainage :- CH - 1750 - 1841
2. Damage Length :- 91M
3. Nature of Damage :- Crust Damaged
4. Details of Restoration Works:-
(i.) Material being used in Restoration Works:- Local sand, Brick bats
(ii.) Equipments/Tools being used in Restoration works:- Tractor with Trolley
(iii.) Procedure taken up in Restoration works:- filled all cuts properly in damaged area.
(iv.) Restored Length :- 91.00M

B. For Bridge

1. Damage Location/Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works:-
(i.) Material being used in Restoration Works:-
(ii.) Equipments/Tools being used in Restoration works:-
(iii.) Procedure taken up in Restoration works:-
(iv.) Restored Length :

N.A


Signature of JE/AE/EE


Signature

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रपण्डल- कलकत्ता-2

ABSTRACT


Name of Road : L0 35 Mahalgaon to karhara


Length : 3.476 km


District : Araria

Block : Jokihat


Sl. No	Particulars		Total Cost (in Rs.)
1	Cost of Road Restoration work	:	985476
2	Add G.S.T. @ 12%	:	118257
3	Add Labour Cess @ 1%	:	9855
Total Cost			: 1113588
say			: 11.14 11,13,600 = 00


J. E.


A. E.


E. E.

T/A for Rs 11,13,600/- (Rupees Eleven Lac thirteen thousand Six hundred) only


14374

ESTIMATE FOR ROAD RESTORATION WORK

Name of Road:

L0 38 Mahatgaon to barhach

Block

Job/lot

length

3.45 km

Sl. No.	SSR Item No.	Chainage in M.	Cutting in M.	Description	No.	Length (M)	Width (M)	H/D (M)	Qty.	Unit	Rate (in Rs.)	Amount (in Rs.)
1	5.7.7			Providing and cutting 62 mm to 75 mm dia bamboo pile to soil and making shoes and driving etc. all complete job as per specification and direction of E/I								
		1750	1841	91	0	405		0.00	0.00	M	45.73	0
2	5.7.8			Providing, fitting & fixing 62mm to 75 mm dia bamboo runners in position at every vertical pile with 150 m long nail or 38 avg G.I. wire including cost of G.I. or nails all complete job as per specification and direction of E/I								
		1750	1841	91	0	400	91.00		0.00	M	31.40	0
3				Providing and filling empty cement bags with local sand, stitching the bags and placing including supply of soil etc. all complete job as per specification and direction of E/I								
					0	91.00	0	0	0.00			
					0	0.00	0.00	0.00	0.00			
					0	0.00	0.00	0.00	0.00			
					20	bag=1m3						
					0	bag			0	/bag	36.12	0
4				Filling and spreading local sand over brick bats as per drawing and technical specification Clause 305.3.9								
		1750	1841	91	1	91	5	3.36	1526.80			
									total		1526.80	
				Deduction for H.P. 1000MM dia (old pipe)	0	0.785	1.52	5.00	35.80			
									total	1493.00	sum	814.84
5				Providing brick bats including spreading laying hand packing and compacting with C.I. Hammer in layers not exceeding 75 mm thick including cost of light, barriers, danger signals, chowkidar, taxes, royalty etc. all complete job as per specification and direction of E/I excluding carriage cost of bricks								
		1750	1841	91	1	91	4.75	0.07	31.99			
					0	0	0.00	0.00	0.00			
									31.99	sum	2106.19	57368.00
6				Providing and laying of R.C.C. Hume pipe hp3 in 1000mm dia with all complete job as per specification and direction of E/I								
					0	2	2.5		0.00	M	4228.82	0.00
											Total	985475
												116257
												2955
											Total=	1113585
											SAY=	1113585

23/12/2020
J.E.
RWD (W) SUB DIV JOKHAT

23.12.2020
A.E.
RWD (W) SUB DIV

Say 1113600=00
23/12/2020
E.E.
RWD ANARA