

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date :-

1 Name of PIU :- Executive Engineer, RWD, (W) Division, ARARIA

2 Name of Block :- Kuseakanta

3 Name of Road :- L048 to Bhagparasi

A FOR ROAD

1 Damage Location/ Chainage :- 1st cut CH 550 to 600 m, 2nd cut CH- 150 to 700 m

2 Damage Length :- 54 m + 28 m = 82 m.

3 Nature of damage :- Crust and Flank washed out.

4 Details of Restoration work

i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.

ii Equipments/ Tools being used in Restoration works:- Tractor with trolly & others.

iii Procedure taken up in Restoration work:- Filling all damaged portion of Crust and Flank with above Material

iv Restored Length M

B FOR BRIDGE

1 Damage Location/ Chainage :-

2 Damage Length :-

3 Nature of damage :-

4 Details of Restoration work


i Material being in Restoration work :-


ii Equipments/ Tools being used in Restoration works


iii Procedure taken up in Restoration work


iv Restored Length

Not Applicable


93/12/020
J.E.


22.12.2020
AE



22/12/20
EE


Name of Inspector
EE, RWD, Kishanganj


GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : L048 TO BHAGPARASI
DISTRICT ARARIA
DIVISION ARARIA
BLOCK KURSAKANTA
LENGTH OF ROAD (IN KM) 1.180


Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
1	BRIKCK BAT	12.967
2	SAND BAGS	0.399
3	BAMBOO WORK	1.284
	TOTAL COST OF PROJECT =	14.649
	Add G.S.T. @ 12%	1.758
	Add Labour Cess @ 1%	0.146
	Total Cost of Restoration Work =	16.553


JE
RWD


22.12.2020
AE
RWD


22/12/20
EE
RWD

T/A for Rs 16,55,300 ~ (Rupees sixteen lakh fifty five thousand three hundred) only.


17/3/21

L048 TO BHAGPARASI

Sl. No.	SDB SL. NO	MORD Ref. No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1	4.5		Brick Bats Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/L.								
			C/O To ANNEXURE "A"								
2	10.740 WRD		Labour for filling Cement Bag, swing and laying materials	Cum					604.500		
									604.500	2145.020	1296664.59
					1045				1045.000		
3	14.17		Labour for driving 62 MM to 75 MM dia Bamboo Piles Including cutting to in proper size and shoes etc complete job. (Bamboo Piles c/c 0.3 m)	Bag					1045.000	38.150	39866.75
			CH - 550 , 650	m	1 x 15	15.00			50		
			CH - 550 , 650	m	2 x 14	28.00			93		
			Total Length						143		
			Length /0.3= Pile Length x 4 = Rm						1907		
4	14.19		Supplying fitting and fixing of bamboo 62 mm to 75 mm dia runers fixed at every vertical pile with nails 20 S.W.G G.I Wire						1907	50.20	95731.4
			Bamboo Runner c/c 0.3 m Upto 1.5 mt. @ (2.50/0.300)	mts.	8.00	143.00			1144		
									1144.000	28.53	32638.32
											1464901.06
											14.649

[Signature]
22/12/12
JE.

[Signature]
22.12.12
A.E.

[Signature]
A.E.