

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date :-

1 Name of P.U. :- Executive Engineer, RWD, (W) Division, ARARIA

2 Name of Block :- Kausakant

3 Name of Road :- LO21 to Chhapvazi

A FOR ROAD

1 Damage Location/ Chainage :- CH - 13800 to 13900 M

2 Damage Length :- 17 M.

3 Nature of damage :- Crust and Flank washed out.

4 Details of Restoration work

i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.

ii Equipments/ Tools being used in Restoration works :- Tractor with trolley & others.

iii Procedure taken up in Restoration work :- Filling all damaged portion of Crust and Flank with above Material

iv Restored Length M

B FOR BRIDGE

1 Damage Location/ Chainage :-

2 Damage Length :-

3 Nature of damage :-

4 Details of Restoration work


i Material being in Restoration work :-


ii Equipments/ Tools being used in Restoration works


iii Procedure taken up in Restoration work


iv Restored Length

Not Applicable


92/12/1220
J.E.


22.12.2020
AE



23/12/20
EE



Name of Inspector
EE, RWD, Kishanganj-2

GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : L021 TO BHAGPARASI
DISTRICT ARARIA
DIVISION ARARIA
BLOCK KURSAKANTA
LENGTH OF ROAD (IN KM) 14.052


Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
1	BRIKCK BAT	0.368
2	SAND BAGS	0.277
3	BAMBOO WORK	0.897
4	LOCAL SAND	3.170
TOTAL COST OF PROJECT =		4.712
Add G.S.T. @ 12%		0.565
Add Labour Cess @ 1%		0.047
Total Cost of Restoration Work =		5.324


22/12/2020
JE
RWD


22.12.2020
AE
RWD


22/12/20
EE
RWD

T/A for Rs for 5,32,400/- (Rupees five lakh thirty two thousand four hundred) only.


12/8/21

L021 TO BHAGPARASI

Sl. No.	SDB SL. NO	MORD Ref.No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1	3.1		FILLING OF LOCAL SAND								
			Filling of local sand obtained from riverbed, watering & ramming all complete job as per specification and direction of Engineer in Charge								
			C/O To ANNEXURE "B"								
									505.750		
2	4.5		Brick Bats	Cum					505.750	626.890	317049.62
			Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/I.								
			C/O To ANNEXURE "A"								
									17.140		
									17.140	2145.020	36765.64
3	10.7.40 WRD		Labour for filling Cement Bag, swing and laying materials	Cum							
					725				725.000		
				Bag					725.000	38.150	27658.75
4	14.17		Labour for driving 62 MM to 75 MM dia Bamboo Piles Including cutting to in proper size and shoes etc complete job. (Bamboo Piles c/c 0.3 m)								
			CH - 13800	m	2 x 15	30.00			100		
			Total Length						100		
									1333		
			Length /0.3= Pile Length x 4 = Rm						1333	50.20	66916.6
5	14.19		Supplying fitting and fixing of bamboo 62 mm to 75 mm dia runners fixed at every vertical pile with nails 20 S.W.G G.I Wire								
			Bamboo Runner c/c 0.3 m Upto 1.5 mt. @ (2.50/0.300)	mts.	8.00	100.00			800		
									800.000	28.53	22824
										Total Cost fo Flood Protective work (In Rs.) =	471214.61
										Total Cost fo Flood Protective work (In Lakh) =	4.712

For 21/12/20

22.12.2020
A.E.

E.E.