

Inspection Report for Flood Damage Work

Date:-

1. Name of PIUs:- Ex. Ex. R.W.D. Work Div. Araria

2. Name of Block:- Jokihat

3. Name of Road:- Construction of Road from Susona Kariyat-tola to L.R.P.
Road via Olghi Pokhar Kabinistan Rahi Tola.

A. For Road

1. Damage Location/Chainage :-

2. Damage Length

CH 1150 - 1158 M

3. Nature of Damage

8.00 M
Crust Damage

4. Details of Restoration Works:-

(i.) Material being used in Restoration Works:- Brick bats, local sand

(ii.) Equipments/Tools being used in Restoration works:- Tractor with Trolly

(iii.) Procedure taken up in Restoration works:- filled all cuts properly in damaged Area.

(iv.) Restored Length :- 8.00 M

B. For Bridge

1. Damage Location/Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works:-

(i.) Material being used in Restoration Works:-

(ii.) Equipments/Tools being used in Restoration works:-

(iii.) Procedure taken up in Restoration works:-

(iv.) Restored Length :

N.A

Signature of JE/AE/EE

Signature

कायपालिका उपनिर्देश
ग्रामीण कार्य विभाग
कार्य प्रमण्डल- किशनगंज-2

ESTIMATE

me of work:- Details estimate of Restoration of Road from Sisona kariyat tola to LRP Via
hi Pokhar kabrishtan rahi tola in Jokihat Block Under FDR in works Division Araria

No	Item Descriptions	No.	L(m) Av.	B(m) Av.	H(m) Av.	Unit	Qty.	Rate	Amount.	Remarks
1	Filling Of Local Sand		8	6	2.5	cum	120			
					TOTAL		120.00	626.89	75227	
2	Sand Bags	0	0	0	0	cum	0.00			
					TOTAL	cum	0.00			
				0	29.4		0			
					TOTAL	bags	0	38.15	0	
3	Bamboo Pile	0	0	0		m	0			
					TOTAL		0	50.2	0	
4	Bamboo Runner	0	0	0		M	0			
					TOTAL		0	28.53	0	
5	Bricks Bats	1	8	6.5	1.76	cum	105.6			
					TOTAL		105.6	2145.02	226514	
Total									301741	
Add 12% For GST									36209	
Add 1% For Labour Cess									3017	
Total Amount									340967	

Say - 3,41,000 = 00

23/12/2020

Junior Engineer

23.12.2020

Assistant Engineer

23/12/20

Executive Engineer
RWD(W) Division Araria

T/A For Rs - 3.41000/- (Rupees Three hae forty one thousand)
Only

12/12/20