

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date :-

- 1 Name of PIU:- Executive Engineer, RWD, (W) Division, ARARIA
2 Name of Block:- SIKTI
3 Name of Road:- Bilaytibari TO Sikti

A FOR ROAD

- 1 Damage Location/ Chainage :- 1st. Cutting at Ch 5100 M & 2nd. Cutting at Ch 7100 M & 1st. Cutting at Ch 50 M to Ch 100 M &
1st. Cutting at Ch 50 M to Ch 100 M
2 Damage Length :- $16 + 42 + 0 + 0 = 58 \text{ M}$
3 Nature of damage :- Crust and Flank washed out.
4 Details of Restoration work
i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.
ii Equipments/ Tools being used in Restoration works:- Tractor with trolly & others.
iii Procedure taken up in Restoration work:- Filling all damaged portion of Crust and Flank with above Material
iv Restored Length 58 M

B FOR BRIDGE

- 1 Damage Location/ Chainage :-
2 Damage Length :-
3 Nature of damage :-
4 Details of Restoration work
i Material being in Restoration work :-
ii Equipments/ Tools being used in Restoration works
iii Procedure taken up in Restoration work
iv Restored Length
- Not Applicable

J.E

AE

EE

Name of Inspector
EE, RWD, Kishanganj-I

REPORT

1 Name of Road:-

Restoration of Bilaytibari TO Sikti Road

2 Name of Circle:-

R.W.D., Works Circle,

KISHANGANJ

3 Name of Division:-

R.W.D., Works Division,

ARARIA

4 Block :-

SIKTI

5 Estimated Cost:-

Rs. 40,78,000 /-

6 Provisions:-


The following Provisions have been made :-


		1st. Cutting at Ch 5100 M	2nd. Cutting at Ch 7100 M	
		<u>Amount</u>	<u>Amount</u>	<u>Length</u>
A	LENGTH FOR TEMPORARY RESTORATION	16	42	58 Meter
1	EARTHWORK	1,74,828.00	0.00	
2	SAND BAG FOR PROTECTION	43,664.00	0.00	
3	HUME PIPE LAYING	0.00	54,035.00	
4	BAMBOO PILE	26,615.00	0.00	
5	BRICK BAT	5,09,013.00	30,78,658.00	
5	Others	0.00	0.00	
	Total	7,54,120.00	31,32,693.00	
	Seigniorage Fee	28,658.00	1,62,019.00	
	Total	7,82,778.00	32,94,712.00	
	COST (IN LACS) =	7.828	32.947	
	GRAND TOTAL	40.775 Lacs		


7 Rate:-

Rates for various item of works of the project have been derived from the "Schedule of Rates 2020 for Road works, Culvert works & Carriage etc. Standard Data Book of Rate Analysis for Rural Road and "Schedule of Rates" effective from 16/04/2020, Labour Rate revised on letter. पत्रांक -मु.नि. (पय)53/2018-35(अन) पटना / दिनांक- 11/05/2020.


The all Rates are excluding the Contractor Profit and Over head Charges, but including the Seigniorage Fee, GST & Labour cess etc. The payment will be made on actual work done.


Junior Engineer
RWD Works, Section
SIKTI


Assistant Engineer
RWD Works, Sub-Division
SIKTI


Executive Engineer
RWD Works, Division
ARARIA

Technically approved for Rs 40,77,500=-0 (Rupees Forty lac seventy seven thousand Five hundred) only


MOM