

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date :-


- 1 Name of PIU:- Executive Engineer, RWD, (W) Division, ARARIA
2 Name of Block:- SIKTI
3 Name of Road:- Gujjan Chowk TO Shaitan Chowk via Pothia, Ramnagar, Kauakoh


A FOR ROAD


- 1 Damage Location/ Chainage :- CH - 3 ~~km~~ to 11 km
2 Damage Length :- 407 M
3 Nature of damage :- Crust and Flank washed out.
4 Details of Restoration work
i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.
ii Equipments/ Tools being used in Restoration works:- Tractor with trolly & others.
iii Procedure taken up in Restoration work:- Filling all damaged portion of Crust and Flank with above Material
iv Restored Length M


B FOR BRIDGE

- 1 Damage Location/ Chainage :-
2 Damage Length :-
3 Nature of damage :-
4 Details of Restoration work
i Material being in Restoration work :-
ii Equipments/ Tools being used in Restoration works
iii Procedure taken up in Restoration work
iv Restored Length
- Not Applicable


J.E.


AE


EE


Name of Inspector
EE, RWD, Kishanganj-I

GENERAL ABSTRACT OF COST


NAME OF ROAD : Gujjan Chowk TO Shaitan Chowk via Pothia, Ramnagar, Kauakoh


DISTRICT ARARIA

BLOCK SIKTI

DIVISION ARARIA


Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
PART-A	TEMPORARY RESTORATION	
1	Sand filling	11,53,678.00
2	BRICK BAT	32,13,004.00
	SUB TOTAL =	43,66,682.00
	GST @ 12 % =	5,24,002.00
	LABOUR CESS @ 1 % =	43,667.00
	SEIGNIORAGE FEE =	2,22,397.00
	TOTAL =	51,56,748.00
	COST (IN LACS) =	51.567
	GRAND TOTAL (IN LACS) =	51.570


JE
RWD
SIKTI


AE
RWD
SIKTI


EE
RWD
ARARIA

Technically approved for Rs 51,57,000-00 (Rupees Fifty one lac fifty seven thousand) only


12/8/21