

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date :-


- 1 Name of PIU:- Executive Engineer. RWD, (W) Division, ARARIA
2 Name of Block:- SIKTI
3 Name of Road:- Bhutaha Chowk TO Dahagama via Gadahakat


A FOR ROAD

- 1 Damage Location/ Chainage :- 1st. Cutting at Ch 50 M From Dahagama & 2nd. Cutting at Ch 150 M from Dahagama & Again. Cutting at Ch 50 M to Ch 100 M & 1st. Cutting at Ch 50 M to Ch 100 M
2 Damage Length :- $31 + 22 + 0 + 0 = 53$ M
3 Nature of damage :- Crust and Flank washed out.
4 Details of Restoration work
i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.
ii Equipments/ Tools being used in Restoration works:- Tractor with trolly & others.
iii Procedure taken up in Restoration work:- Filling all damaged portion of Crust and Flank with above Material
iv Restored Length 53 M


B FOR BRIDGE

- 1 Damage Location/ Chainage :-
2 Damage Length :-
3 Nature of damage :-
4 Details of Restoration work
i Material being in Restoration work :-
ii Equipments/ Tools being used in Restoration works
iii Procedure taken up in Restoration work
iv Restored Length
- Not Applicable


J.E.


J.E.

EE



Name of Inspector
EE, RWD, Kishanganj-I


GENERAL ABSTRACT OF COST

NAME OF ROAD : Bhutaha Chowk TO Dahagama via Gadahakat

DISTRICT ARARIA
BLOCK SIKTI
DIVISION ARARIA
LENGTH FOR TEMPORARY RESTORATION 53 M


Sl. No.	DESCRIPTION	AMOUNT (LAKHS)	AMOUNT (LAKHS)	AMOUNT (LAKHS)	AMOUNT (LAKHS)
		1st. Cutting at Ch 50 M From Dahagama	2nd. Cutting at Ch 150 M from Dahagama	Again. Cutting at Ch 50 M to Ch 100 M	1st. Cutting at Ch 50 M to Ch 100 M
PART-A	TEMPORARY RESTORATION				
1	EARTHWORK	1,55,085.00	2,12,277.00	-	-
2	SAND BAG FOR PROTECTION	-	-	-	-
3	HUME PIPE LAYING	95,638.00	-	-	-
4	BAMBOO PILE	-	-	-	-
5	BRICK BAT	27,06,556.00	3,89,321.00	-	-
PART-B	CHACHARI BRIDGE	-	-	-	-
PART-D	PROTECTION WORK				
PART-E	MISCELLANEOUS WORK				
	Others	-	-	-	-
	SUB TOTAL =	29,57,279.00	6,01,598.00	-	-
	GST @ 12 % =	3,54,873.00	72,192.00	-	-
	LABOUR CESS @ 1 % =	29,573.00	6,016.00	-	-
	SEIGNIORAGE FEE =	1,62,338.00	25,048.00	-	-
	TOTAL =	35,04,063.00	7,04,854.00	-	-
	COST (IN LACS) =	35.041	7.049	0.000	0.000
	GRAND TOTAL (IN LACS) =	42.090			


JE
RWD
SIKTI


RWD
SIKTI


EE
RWD
ARARIA

Technically approved for Rs 42,09,000=00 (Rupees Forty two nine thousand) only


17/9/24