

MUSHARI TOLA TO TOI UNDER FDR

FDR-2020-21

Schedule XLV-Form No. 134

MB NO-1422

R.W.D., WORKS, DIV, SUPAUL

DIVISION

MARAUVA

SUB-DIVISION

Measurement Book

१००० से अधिक १ से ११ तक
 जमीन के कुल ३० (३०००) एकड़
 पर सम्पत्ति ४०० है जो कि
 १०००० एकड़ कुल सदा ४
 एकड़ के अन्तर्गत ३०००
 एकड़ के नाम से निर्धारित
 किया है

राज्य सरकार
 ग्रामीण कार्य विभाग
 एवं प्रमोदता सुपौल

Sch. XLV-Form No. 134

SUPAUL DIVISION

MARAUHA SUB-DIVISION

Measurement Book

No. 1422

Name of work

Situation of work

Agency by which work is executed

Date of measurement

No. and date of agreement

(These four lines should be repeated at the commencement of the measurements relating to each work)

Particulars	Details of actual measurement			Contents of area
	No.	I	II	

Measure of road

of road

between 10/7 to 10/1

under EOR

Agency - Department

Authority - E.G. RWD, Wau

Division Superint.

Date of measurement - Departmental

04/09/2010

1) Binding road

laying brick bats

as per spec

$$Ch = 0.30 km = 1 \times 1300 m \times \left(\frac{5+4}{2} \right) \times 1.50 = 91.125 m^3$$

Side of Rec. at ch = 0.30 to 0.275 m

$$2 \times 3 \times 25.0 m \times \left(\frac{12+0.8}{2} \right) \times$$

$$0.190 m = 135.0 m^3$$

$$Ch = 0.60 km = 1 \times 7.0 m \times \left(\frac{5+4.0}{2} \right) \times 2.50 = 83.125$$

$$Ch = 0.625 km = 1 \times 25.0 m \times 1.50 m \times 1.20 = 45.0 m^3$$

$$91.125 + 135.0 + 83.125 + 45.0 = 354.25 m^3$$

4/9/10
J. H. M.

10/10/10
R. B.

8/9/10
J. H. M.

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
<u>ABSTRACT OF COST</u>					
<u>EDR-2020-21</u>					
1/2) Providing and laying brick bats in damage Perch --- as per EIS					
35425 M ³ vide YMB P-①					
@ Rs - 186435/M ³ - Rs - 660445.75					
Total Rs - 660445.75					
Signature fee @ - Rs - 37656.77					
GST @ 12% - (+) Rs - 79253.52					
L.Cess @ 1% - (+) Rs - 6604.46					
Total Rs - 783960.74					
Sum Rs - 783960.74					

82
18/11/21
JZ

Sub
Total
Rs (M)

Report for Flood Damage Work

Date:-

1. Name of PIUs :- B.E., RWD, Water Division, Gandhinagar.
2. Name of Block :- Gandhinagar
3. Name of Road :- Muchhri to Tol

A. For Road

1. Damage Location/Chainage :- 300M, 600M, 625M
2. Damage Length :- 195.5 M
3. Nature of Damage :- Due to Flood.
4. Details of Restoration Works :-
 - i. Material being used in Restoration works:- Brick bats, E-o bags.
 - ii. Equipments/Tools being used in Restoration works:- Tractor, JCB
 - iii. Procedure taken up in Restoration works:- Filling
 - iv. Restored Length :- 195.50 M

B. For Bridge

1. Damage Location/Chainage :-
2. Damage Length :-
3. Nature of Damage :-
4. Detail of Restoration Works :-
 - i. Material being used in Restoration works :-
 - ii. Equipments/Tools being used in Restoration work :-
 - iii. Procedure taken up in Restoration works :-
 - iv. Restored Length :-

JE
30/11/20

AE
30/11/20

signature
30/11/20
(Name of Inspector)