

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/3/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाद एवं अतिदृष्टि से छतिगस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

Sl.NO.	ROAD NAME	LENGTH (K.M.)
	KADWA	
1	AADIVASI TOLA HARDA TO HARDA CHOWK	1.650
2	AILANTOLA TO DAS TOLA	1.000
3	BABLA RAHUKA TO MMGSY ROAD	1.430
4	BADHAHEYA TO PANCHGAMA BADHAHEYA TAK	0.365
5	BAGH POKHAR TO MMGSY KUJEBANA	1.100
6	BALIYA BELON MORE SALMARI TO BENI MORE	1.370
7	BALIYA TO BANDH DALHAN SADAPUR VIA HARNATHPUR	2.473
8	BELLORI TO SANOLI RCC ROAD DUKHRA TO SISIYA	3.981
9	BENI SALMARI PWD ROAD TO PANCHGACHHI	2.700
10	BENTHI TO BORA SCHOOL	2.650
11	BHAWNAGAR TO BABHANGAON	1.100
12	BET TOLI PANCHAGACHHI TO RCD ROAD MILAN CHOWK	1.100
13	CHAINA GAON VORI TO DEBRI TOLA VIA BISWAS TOLA	1.100
14	CHAUNABARI TO NAYA TOLA BADHYA VIA CHAINABARI	2.767
15	CHAUNKI TO KACHORA - PART 1	17.200
(II)	CHAUNKI TO KACHORA - PART 2	17.200
16	CHOWKI HAAT TO NAYA TOLA CHOWKI	1.491
17	DHADHNA TOLA TO MMGSY	2.100
18	DHAPRASIYA TO BANIYA TOLA VIA MOCHI TOLA DHAPASIYA	1.714
19	DHURIYA TO AMANAH VILLAGE	0.750
20	DUKRA TO GAUSHALA	0.720
21	GATHURA B TO GATHAURA KABRISTAN VIA GATHAURA B TAK	3.350
22	HALDARA TOLA TO HALDARPUR	0.400
23	JOGIYA TOLA TO MAMHARI TOLA KANTIA	1.000
24	KADWA CHOWK TO GOSHALA GAON VIA NOONGHARA TEGCCHIYA	4.284
25	KADWA TO HARIJAN TOLA VIA SHIVGANJ BINDA BARI TAK	0.769
26	KADWA TO MAHINAGAR - PART - 1	20.575
(II)	KADWA TO MAHINAGAR - PART - 2	20.575
(III)	KADWA TO MAHINAGAR - PART - 3	20.575
27	KATAR TO SIKARPUR VIA PAHARPUR	2.437
28	KHAWASPUR TO MMGSY ROAD DILSADPUR	1.100
29	KUMHAWAR TO NIRPUR VIA VISWASTOLA SANTHALI TOLA	3.330
30	KURSELA TO KALDEHI MAULANA GAON TAK	6.700
31	KURUM TO SEABANPUR PACHIM TOLA VIA SEBNPUR GAON	3.100
32	L015 TO VIDHANANDPUR	1.666
33	L024 TO FARIDPUR	0.430
34	L028 - T03 SIKORNA TO JAJA (VR28)	1.399
35	L034-KADWA TO SANJHELI (VR34)	4.730
36	L037 KUMHARI TO GETHAURA	5.400
37	L042 NIKHARA BEHRO T06 KOLHA	0.950

20.03.21

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाद एवं अतिरिक्त से उत्तियस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थानी का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

SI.NO.	ROAD NAME	1:100,000 (K.M)
38	L045 PARLIYA HAAT TOJ TO MALIKIPUR VIA NANDANPUR	5.563
39	L049-SIPORNA TO KHUSHALPUR (VR49)	3.164
40	L054 - KALABARI TO BOGRA (VR54)	1.945
41	L063 SADAPUR TO SEKHPURA ROAD (VR63)	4.031
42	LAHARI TOLA TO KIIORI TOLA	0.959
43	MIRZAPUR TO TAYABPUR	6.749
44	MMGSY TO MUSLIMTOLA	1.010
45	MOHAMMADPUR TO MUSHARI TOLA VIA MANDAL TOLA	2.099
46	MOHNA TO MUSLIM TOLA	0.000
47	MUKRIYA TO SARMATOLA	250.060
48	MUSLIM TOLA TO SARLIYA TO PMGSY ROAD	1.200
49	BALUA TOLA NANDANPUR TO NANDANPUR	1.564
50	NARGADA TO BHAMARDAH	2.092
51	NAYA TOLA TO DARIYAPUR VIA JIGIN ANS MALLAH TOLA	5.432
52	NASIRGANJ	0.709
53	PALLABARI PMGSY ROAD TO PALLABARI	5.220
54	PARLIYA HAT TO BAIRGACHI VIA DAS GRAM TO SAMRIPUR	1.923
55	PARLIYA TO SARLIYA (VR 53)	550.000
56	PMGSY TO MUSHARI TOLA	1.200
57	PURAB TOLA NIGEL TO PMGSY	0.700
58	PURABTOLA JAJA TO PMGSY JAJA	0.500
59	PURANA TOLA A SIKORNA TO PURANA TOLA B SIKORANA	5.570
60	RANIGANJ TO NOONGARHA	0.200
61	RANIKOL TO NARGADHA HIGH LEVEL BRIDGE (64.62M)	5.656
62	RANIKOL TO NARGADHA	1.200
63	RCD ROAD TO DURGA TOLA	1.125
64	RCD ROAD TO KACHAURA	3.630
65	RONIYA TO MUSHARI TOLA	0.500
66	ROTA TOLA MANJHAK TO MMGSY	3.145
67	SARDAPUR TO MAHENDIPUR VIA KHOTTAPARA BAIGANBARI	2.693
68	SANJHELI TO SARBARIYA TOLA VIA MOHALI RAJAK TOLA	4.560
69	SARLIYA TO TITALIYA VIA HARIJAN TOLA YADAV TOLA	0.310
70	SIKORNA TO BOHETA DHAR	3.165
71	SONAILI BELORI PWD ROAD TO GETHAURA	1.500
72	SUMMA TOLO RATNI TO IDGAH TOLA RATNI	0.600
73	SUNDARGACHHI MILIK TO PMGSY	2.636
74	TAIYABPUR PARELIYA HAT TO KURHELA VIA BHOURAGACCHI	0.875
75	UTTAR TOLA KHUSHALPUR TO PMGSY	0.730
76	VIDEYPUR BANDH TOLI TO MMGSY	1.000
77	VISUNPUR UTTAR TOLA TO VISUNPUR PIR MAZAR	0.600
78	ZULFIKAR TOLA TO DAS TOLA	1.710
79	RASIDPUR TO MAHADALIT TOLA RASIDPUR VIA YADAV TOLA	1.250
80	RAI TOLA NANDAN PUR TO PMSGY ROAD	0.215
	CHAUKI KACHORA (BRIDGE BR16-160)	
	DANDKHORA	

मिनीमल एमिशन

अधिकांश अभियंता राष्ट्रीय कार्य विभाग कार्य अंशम पूर्णता के पश्चात् 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य परामर्श वारसी के कदवा, बडखोरा, बमरागपुर, वारसी, पखो के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिवृष्टि से प्रभावित मिनीमिडिल पथों के Temporary Neutralization वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Notable भाया गया।

पथ - कदवा, बडखोरा, बमरागपुर, वारसी

S.NO	ROAD NAME	ESTIMATE (RS)
81	BASTOL SONALI PWD ROAD TO MATHESHPUR VIA JHUNKEI	0.200
82	DAS TOLA TO MANDAL TOLA	0.150
83	KAKALDAH MORE TO KAKALDAH	6.009
84	KATHAR SONALI PWD ROAD SONALI PWD ROAD (NAWADA) VIA CHICKHARA	1.000
85	KATHAR SONALI SHILAS TO KANDARPALE	0.610
86	LO49 JHUNKEI MORE TO BANKS TOLA	1.028
87	LO51-LO55 TO LOHRI (VR39) PART 2	1.800
88	LO58-LO58 TO BELTIKARI (VR55)	1.765
89	SHIV MANDIR CHOWK TO PATRAHA BANGALI TOLA	1.100
90	DELRATH TO SOTI	0.445
91	SHILAS KANDARPALE ROAD TO SIMALJORI	0.100
92	RICH TOLA TO BAGICHA TOLA	0.760
93	PARARIYA CHOWK TO PARARIYA TOLA	10.261
94	PATAHARA HARIDAS TOLA TO KATAUA	13.150
95	KATHAR PRANPUR PWD ROAD TO KANDARPALE	1.000
96	JUNKI TO BANIA TOLA	2.451
97	BASTOL SONALI PWD ROAD TO TIKETI	
	BALRAMPUR	
98	BANKOTA SWASATH KENDRA TO JHALJHALI HANUMAN CHOWK VIA KALAPGHAR	1.833
99	KIRAURO TO NH-31 TAE VIA BAGDOGRA KATHAL WADI	2.178
100	LO38-T05 KAYANGANJ TO GORA SALAMPUR (VR18)	1.225
101	LO43 T05 TO DIGHAIDARIYA (VR43)	2.021
102	LO52-T05 LOHARA (VR32)	1.201
103	LO64 TELTA HAT VIA GHASIPARA TO BHIAURTOLA FATEHPUR	2.826
104	MANJUL TEA STOLL TO GHASIPARA VIA SAPTARA TOLA	1.300
105	T04 TO JOKI	1.520
106	T063 MIDDLE SCHOOL DATIYAN TO DATIYAN CHOWK VIA DAYGHATA (VR63)	1.001
107	TELTA TO BEJOL	3.001
108	APPROACH ROAD FROM KALNAWARA VILLAGE FOR BRIDGE ACROSS BRIDGE SUDHANI RIVER ON THUNOURHAT IN BALRAMPUR	0.700
109	BAGDOGRA SCHOOL TO T05	0.925
110	BALRAMPUR TO TELTA (DATIAN DIVERSION)	0.170
111	BALRAMPUR TO TELTA	13.922
112	CHANDANI CHOWK RO BALUDANJ BAZAR	2.460
113	CHILLAPRA TO PACHIMTOLA	3.010

7
Beish
20.03.21

निरीक्षण प्रतिवेदन

अभियान अभियंता सामीप्य कार्य विभाग कार्य अंश पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन से दिनांक 15/03/21 से 20/03/21 तक कार्य प्रमण्डल बारसोई के कदवा, डहखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्ट से उत्थित निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motable पाया गया।

प्रखंड - कदवा, डहखोरा, बलरामपुर, बारसोई

SI.NO.	ROAD NAME	LENGTH (KM.)
114	KALYAN GAON KANTTU CHOWK TO SULTANPUR RAILWAY GATE VIA MANDAL TOLA	1.225
115	L027- T03 SOHAR TO MANIKPUR (VR27)	3.785
116	L29-T03 TO SIYALPARA (VR29)	2.025
117	L044 TO SALEMPUR PURABTOLA	1.000
118	L069-CHIKNI VIADHARA DHITTA TO MAHESHI BATNA RAIPUR	6.331
119	L094 T04 TO LALPUR	2.400
120	LUTTIPUR GANESH SINGH KE GHAR TO MALOUR BARSOI SIMA VIA RAITOLI	1.185
121	NH31 BAJARGAON TON SALEMPUR	1.060
122	SINGA GAON TO LACHOR PART 1	8.260
123	SINGA GAON TO LACHOR PART 2	8.260
124	T05 TO MADHEPUR (VR47)	1.900
125	CHILLAPRA TO PACHIMTOLA	5.010
126	CHIALCHARI TO T04	1.000
127	FATEHPUR TO MANIKPUR	5.705
128	FUTANI CHOWK TO PELAPUR VIA HARIJAN TOLA RAJAUN (not done)	2.704
129	KAUWA TOLA TO T04 (not done)	1.104
130	L037 - T 05 TO SIRPATOL (VR37)	3.283
131	L042 T06 TO CHILHAPARA BALIYA BHAG	2.550
132	L065-MIDDLE SCHOOL DATIAN TO TIKORI GOA VIA TITI TOLA	2.671
133	MADARSA TO SIMATOLA VIA IDGAHTOLA MADHEPUR	2.200
134	MAHISHAL GHAT TO DULLAHAPUR TAK BALLYA BHAG	2.271
135	MAHISHAL TO BIRNAGAR	5.900
136	MILLIKPUR HAT TO BOHAR	11.600
137	NURIYA DAS KR GHAR TO MALOUR BARSOI SIMA VIA RAITOPLI	5.391
138	PARUA KUDUS KE GHAR TO PMGSY T05 TAK VIA GARHAI TOLA	1.885
139	PWD ROAD BALRAMPUR TO LAUCHA VIA BADAIL	4.482
140	T06 SIHANGAON TO CHALSA (VR49)	1.500
141	L048- TO FARSARA	2.120
142	BIJURIYA NH 31 BAJARGAON TO ADAMPUR VIA DHAPI TELTA MADHOPUR	19.500
BARSOI		
143	CHAND PARA PMGSY ROAD (NALPAR WARD NO.1) TO CHHOTA NALSAR	2.500
144	GAON BICHHOR TO MODI POKHAR	2.110
145	KAJI TOLA AABADPUR TO TISLIYA VIA SHIVANAND	3.300
146	LAGUA BASBARI TO SATUA NADI DHAR TAK	1.470

✓

20.03.21

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रमण्डल बारसोई के कदवा, इडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतियस्त निम्नलिखित पथों के Temporary Restriction वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, इडखोरा, बलरामपुर, बारसोई

Sl.NO.	ROAD NAME	LENGTH (K.M.)
147	MATHURAPUR TULSIPARA TO GANESH TOLA GHAT	0.580
148	PALASI SISMUL KE GHAR TO BAJWARI MADARSA	0.635
149	BANGAL BIMA BIJURIYA TO KANDYAL (VR42)	6.300
150	DHARAMPUR WARD NO -6 TO TASALIYAGACHI	1.375
151	GAWAL TOLI TO KOTHAR	4.178
152	KAJI TOLA TO BARIOL PATH	8.250
153	KAKRAMANI PUL TO KAMROOL	0.680
154	L052 T01 TO GOAGAON	0.800
155	RAJGHUNATHPUR TO ADAMPUR (VR7)	14.450
156	SONAPUR WARD NO 2 TO PARMANATPUR	0.870
157	T06 KARIMGANJ CHANDPARA	1.921
158	ABADPUR HALKA KACHARI KUCHAPARA JARMUNIYA SOHAR TAK	3.030
159	ABADPUR TO JAGANATHPUR	9.800
160	BAJIDPUR TO ALEPUR	0.560
161	BALRAMPUR (CHANDPARA) TO BERIOL VIA CHHOGRA	6.850
162	BARSOI DAKAITAPUJA TO MAHESPUR	7.275
163	BEGAM CHOWK TO IMADPUR HAAT	4.448
164	BELBADANGI TO HARIPUR	2.153
165	BELGACHHI MORE TO LUTIPUR BALRAMPUR	3.742
166	BHAWANIPUR GWALTOLI VIA HOSPITAL TO SARAKHORA	0.660
167	BICHHOR HAAT TO KAMAROLA VIA KUAGAON	5.915
168	BIDHOR HAAT PMGSY TO DEGRA PARA	4.338
169	BIDHOR HAAT TO PALTOLA	3.200
170	BIJURIYA NH-31 TO JAWADPUR PART	9.500
171	BRIDGE APPROCH	0.115
172	CHANDHI CHOWK TO RAMPUR GHAT AZAMNAGER SEMA	3.398
173	CHHABARIYA TO SINGHIYA	4.468
174	CHIKNI TO BISHANPUR HARIJAN TOLA	2.407
175	CHONDI TO SHIKHAR TOLA	1.800
176	DACHNA TO BALUPARA (PENDING)	9.300
177	DAMDOLIYA TO NAYA DAMDOLIYA	1.835
178	DASGRAM TO GAWALDA	1.400

निर्माण गतिवृत्त

अधिकांश अभियंता ग्रामीण कार्य विभाग कार्य प्रगति प्रतिवेदन के दिनांक 22/03/21 दिनांक 03/02/21 के द्वारा दिए गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रगतिवृत्त बाराबंकी के कदवा, हडखीरा, जयपुरा, बाराबंकी, प्रखंडों के अंतर्गत वर्ष 2021 के बाढ़ एवं प्रतिस्पर्द्धि से प्रतिगस्त निम्नलिखित पथों के Temporary Restriction वाले कार्य स्थलों का निर्माण किया गया एवं इस पथों को Mitralite पाया गया।

प्रखंड - कदवा, हडखीरा, जयपुरा, बाराबंकी

S.NO.	ROAD NAME	LENGTH K.M.
179	DASGRAM TO UDAYPUR	2.513
180	GAJAN TO BIDHOP HAAT	2.513
181	GHOPADHIA TO MIPPOKHAR	3.336
182	GOVINDPUR MANUATOLA TO BALPAMPUR BANSHIAPUR TAK	4.515
183	GOVINDPUR TO SAFAL RAJAK TOLA	0.945
184	ICHIGWAN TO PINGSY	1.555
185	JALKUMUNDAR TO AKELA RAJAKRASHI VIA KHIDERPUR	5.824
186	JATAGHAR TO BASANTPUR MALIKPUR	0.653
187	KARNPUR TO CHICHOURA (LODHNA)	2.952
188	L025 TO 4 MAHESHPUR TO KOSHYAR MORE (VR25)	1.920
189	L030 TO 2 TO NALAP	1.100
190	L039 TO 1 TO LODHNA	3.208
191	LAHGARIYA TO KARNPUR	13.687
192	MAHESPUR MAJID CHOWK TO MOHANPUR	0.493
193	MANGATPUR TO MIPPOKHAR	1.500
194	MATHURAPUR SCHOOL MORE TO KUMAR TOLI	1.190
195	MIPZAPUR TO PURIYA	1.900
196	MOLANAPUR KHUPADHAR TO MURSITOLA	4.218
197	NAGRA CHOWK TO HARIJAN TOLA GHUGARA	0.674
198	NH-31 BIJURIYA TO JAWADPUR	7.100
199	PALTOLA CHOWK TO PANCHVARSHIY DURGA MANDIR	2.370
200	PINGSY ROAD TO PIRASAN	0.690
201	PUAL TO DAKHI	1.752
202	PURB PWD ROAD CHIKNI TOLA TO SANKOLA PWD ROAD VIA HAAT BAGKORA KOTAHAR	3.726
203	RAGHUNATHPUR TO ADAMPUR HARERAMPUR	14.200
204	REO PATH SAULA BADHAR CHOWK TO PATOL HOTE HUA DHESAH POKHAR	2.645
205	REO ROAD SOLA BADHAR TO MIRABAI NAYA TOLA	2.547
206	SHIKARPUR HAATKHOL TO BAJEDOGHACHH HARIJAN TOLA	1.280
207	SOHAR TO HARNAROI	2.123
208	TO 1 BANGAL BIJURIYA SIMA TO JAWADPUR	6.100

मिरीक्षण प्रतिवेदन

अधिक्षण अभियंता यात्रीय कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/3/21 तक कार्य प्रगण्डल बारसोई के कदता, डडखोरा, बलरागपुर, बारसोई, परबो के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिवृष्टि से क्षतिग्रस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motable पाया गया।

परबो - कदता, डडखोरा, बलरागपुर, बारसोई

S.N.	ROAD NAME	LENGTH (K.M.)
209	T01 MODIPOKHAR TO CHORDHIA	1.249
210	T01 TO BAJEDOGACHH	3.009
211	T01 TO CHIRUA	1.077
212	T02 BHAGI HARSOI TO JOHARPUR	1.461
213	T02 POMRA TO MOHBARI (VR29)	2.029
214	T06 TO PUHAGAON	1.000
215	T07 PAMRA TO BALRAMPUR SIMA	4.000
216	T07 SITALPUR TO MAULANAPUR KADAMGACHH	4.610
217	T08 TO KOLHA	2.165
218	T012 RATANPOKHAR TO DIANCHIA (VR32)	3.799
219	T045-T07 TO IMADPUR (VR45)	1.959
220	PARAPUR GHAT TO MINGSY ROAD	1.000
221	TISLIYA TO MINGSY ROAD	1.890
222	BHAWANIPUR TO SORAKHAL	0.870
223	CHHOTA SIKARPUR TO CHAIN TOLA	1.310
224	PATOL TO MALLOR	3.750
225	PATOL TO MAHESHKHAR	0.910
226	PAKKA TOLA TO MADARSA TOLA	1.000

J.E.

20/3/21
J.E.
20.03.21
20/03/21
J.E.

A.E.

20/3/21
A.E.

20/03/21
A.E.

20/3/21
E.D.
BARSOI

20.3.21
E.E.
BARSOI



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILED PROJECT REPORT FOR REPAIRING OF ROAD

F.D.R. PART - A (2020)

ROTA TOLA MANJHAKE TO MMGSY

DETAILED ESTIMATE OF F.D.R. REPAIRING ROAD

ROAD LENGTH	0 TO 500	
DISTRICT	KATIHAR	
BLOCK	KADWA	
DIVISION	BARSOI	
TOTAL LENGTH OF ROAD	0.500	KM
TOTAL COST OF F.D.R. PART - A	Rs. 16.793	Lacs
ADD G.S.T @ 12%	Rs. 2.015	Lacs
ADD Labour Cess @ 1%	Rs. 0.168	Lacs
ADD Seigniorage Fee @ 10%	Rs. 1.061	Lacs
TOTAL COST OF RESTORATION WORK In Rs.	Rs. 20.036	Lacs

SUBMITTED BY
The Executive Engineer,
Works Division, Barsoi

तकनीकी प्रतिवेदन

योजना का नाम:- ROTA TOLA MANSHARE To MMBSY

क्षतिग्रस्त पथ की लम्बाई:- 0.500 K.M.

प्राक्कलित राशि:- 20.036 lacs

योजना शीर्ष :- **2245 F.D.R.**

प्राधिकार :- सचिव, ग्रामीण कार्य विभाग, बिहार, पटना का पत्रांक :-2789,

दिनांक - 21-08-2020

प्रतिवेदन

प्रस्तुत प्राक्कलन अतिवृष्टि/बाढ़ के कारण क्षतिग्रस्त पथ के पथांश का प्राक्कलन

रू0 मात्र के लिए ग्रामीण कार्य विभाग, कार्य प्रमण्डल बारसोई के द्वारा शीर्ष
F.D.R. 2245 के अन्तर्गत तैयार किया गया है।

पथ के आकस्मिक मरम्मति हेतु पथांशों में मिट्टी भराई, खाली सिमेंट बैग में लाकल बालु भरकर, बॉस का पाइल, चचरी, बॉस का रनर, हयूम पाइप एवं ब्रिक बैट इत्यादि से भरकर बचाव कार्य करते हुए यातायात पुर्नस्थापित किया गया है।

पथ मरम्मति कार्य का प्राक्कलन वर्तमान अनुसूचित दर एवं सामग्री की दुलाई निकटतम खदान से प्रावधान कर बनाया गया है। दर गणना में संवेदक लाभांश सम्मिलित नहीं है। उक्त कार्य को विभागीय रूप से कराए जाने हेतु आदेश प्राप्त है। (प्रति संलग्न) एवं प्रशासनिक स्वीकृति हेतु तकनीकी अनुमोदन आपेक्षित है।

प्रमाणित किया जाता है कि प्राक्कलन कार्य स्थल के अनुरूप है।

कनीय अभियंता
ग्रामीण कार्य विभाग

सहायक अभियंता
ग्रामीण कार्य विभाग

कार्यपालक अभियंता
ग्रामीण कार्य विभाग

GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : ROTA TOLA MANJHAKI TO MMGSY
DISTRICT KATIHAR
DIVISION BARSOI
BLOCK KADWA
LENGTH OF ROAD (IN KM) 0.500

Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
1	BRIKCK BAT	14.280
2	SAND BAGS	0.771
3	BAMBOO WORK	1.742
4	HUME PIPE	0.000
TOTAL COST OF PROJECT =		16.793
Add G.S.T. @ 12%		2.015
Add Labour Cess @ 1%		0.168
Add Seigniorage Fee @ 10%		1.061
Total Cost of Restoration Work =		20.036

JE
RWD

2d
AE
RWD
29/11/2020

EE
RWD

Technically approved for Rs 20.036 Lac (Rupees Twenty lacs three thousand six hundred) only.

Certified copy

hmk
A.Am

checked by me
2d
31/12/21
Bz

ROTA TOLA MANJHAKE TO MMGSY

Sl. No.	SDB SL.NO	MORD Ref.No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1	4.5		Brick Bats								
			Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/I.								
			C/O To ANNEXURE "A"						834.260		
			Less sand bags qty. (1 bag =0.034 Cum)						-2.774		
				Cum					831.486	1717.370	1427968.42
2	10.7.40 WRD		Labour for filling Cement Bag, swing and laying materilas								
			40*(0.5+1.2)/2*2.4						81.600		
				Bag					2400.000	32.140	77136.00
3	14.17		Labour for driving 62 MM to 75 MM dia Bamboo Piles Including cutting to in proper size and shoes etc complete job. (Bamboo Piles c/c 0.3 m)								
			CH - 490 (CHACHRU)	m		67.20			67.20		
			CH - 840 (CHACHRU)	m		68.00			68.00		
			CH - 940	m		22.00			22.00		
			Total Length						157.2		
			157.2 / 0.3 x 4						2097	47.58	99775.26
4	14.19		Supplying fitting and fixing of bamboo 62. mm to 75 mm dia runers fixed at every vertical pile with nails 20 S.W.G G.I Wire								
			Bamboo Runner c/c 0.3 m Upto 1.5 mt. @ (2.50/0.300)	mts.	4.00	224.40			897.6		
									897.600	24.71	22179.7
5	14.18		Supplying fitting and fixing in position splot bamboo woven chanchary with 20 SWG G.I etc. Complete job								
				Sqm	157.00	1.50			235.5	221.69	52208

ANNEXURE "A"

Chainage At (Mtr.)	NO.	Length (in mt.)	Top Width (in mt.)	Top Width + Bottom Width) / 2	Height (in mt.)	Qty. (in Cum)	Remarks
490	1	35.40	(1.50+1.45+1.60+1.70+1.75)/5	(1.60+3.17)/2	(1.50+1.20+2.85+1.40+1.0+1.45)/6	132.27	R/S
	1	18.00	(2.40+3.80+3.60+3.40+2.60)/5	(3.16+5.01)/2	(1.60+1.50+2.70+1.95+1.50)/5	136.03	R/S
	1	28.10	(3.40+3.0+2.90+2.95)/4	(3.06+4.85)/2	(1.35+1.75+2.90+1.40+1.55)/5	198.93	R/S
	1	3.50	(2.10+2.20)/2	(2.15+3.83)/2	(1.75+1.6)/2	17.53	L/S
840	1	47.20	(1.20+1.10+1.20+1.30+1.20)/5	(1.20+2.88)/2	(1.60+1.50+2.45+1.35+1.50)/5	161.76	L/S
	1	12.00	(1.20+1.30+1.50+1.30)/4	(1.33+3.38)/2	(1.40+2.60+2.50+1.70)/4	57.93	L/S
940	1	5.50	(1.30+1.20)/2	(1.25+2.73)/2	(01.50+01.45)/2	16.14	L/S
	1	10.00	(1.30+1.40)/2	(1.35+3.48)/2	(1.80+2.85+1.75)/3	51.52	L/S
	1	13.50	(1.10+1.0+1.0)/3	(1.03+3.03)/2	(1.90+1.85+2.25)/3	54.81	L/S
	1	5.00	(1.10+1.0)/2	(1.05+2.01)/2	(0.965+0.955)/2	7.34	L/S
J.E						Total= 834.26	
				A.E. AT H/2020		E.C.	