

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/3/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाद एवं अतिदृष्टि से छतिगस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

S.NO.	ROAD NAME	LENGTH (K.M.)
	KADWA	
1	AADIVASI TOLA HARDA TO HARDA CHOWK	
2	AILANTOLA TO DAS TOLA	1.650
3	BABLA RAHUKA TO MMGSY ROAD	1.000
4	BADHAEYA TO PANCHGAMA BADHAEYA TAK	1.430
5	BAGH POKHAR TO MMGSY KUJEBANA	0.365
6	BALIYA BELON MORE SALMARI TO BENI MORE	1.100
7	BALIYA TO BANDH DALHAN SADAPUR VIA HARNATHPUR	1.370
8	BELLORI TO SANOLI RCC ROAD DUKHRA TO SISIYA	2.473
9	BENI SALMARI PWD ROAD TO PANCHGACHHI	3.981
10	BENTHI TO BORA SCHOOL	2.700
11	BHAWNAGAR TO BABHANGAON	2.650
12	BET TOLI PANCHAGACHHI TO RCD ROAD MILAN CHOWK	1.100
13	CHAINA GAON VORI TO DEBRI TOLA VIA BISWAS TOLA	1.100
14	CHAUNABARI TO NAYA TOLA BADHYA VIA CHAINABARI	1.100
15	CHAUNKI TO KACHORA - PART 1	2.767
(II)	CHAUNKI TO KACHORA - PART 2	17.200
16	CHOWKI HAAT TO NAYA TOLA CHOWKI	17.200
17	DHADHNA TOLA TO MMGSY	1.491
		2.100
18	DHAPRASIYA TO BANIYA TOLA VIA MOCHI TOLA DHAPASIYA	
19	DHURIYA TO AMANAHA VILLAGE	1.714
20	DUKRA TO GAUSHALA	0.750
		0.720
21	GATHURA B TO GATHAURA KABRISTAN VIA GATAURA B TAK	
22	HALDARA TOLA TO HALDARPUR	3.350
23	JOGIYA TOLA TO MAMHARI TOLA KANTIA	0.400
	KADWA CHOWK TO GOSHALA GAON VIA NOONGHARA	1.000
24	TEGCCHIYA	
25	KADWA TO HARIJAN TOLA VIA SHIVGANJ BINDA BARI TAK	4.284
26	KADWA TO MAHINAGAR -PART - 1	0.769
(II)	KADWA TO MAHINAGAR -PART - 2	20.575
(III)	KADWA TO MAHINAGAR -PART - 3	20.575
27	KATAR TO SIKARPUR VIA PAHARPUR	20.575
28	KHAWASPUR TO MMGSY ROAD DILSADPUR	2.437
29	KUMHAWAR TO NIRPUR VIA VISWASTOLA SANTHALI TOLA	1.100
30	KURSELA TO KALDEHI MAULANA GAON TAK	3.330
31	KURUM TO SEABANPUR PACHIM TOLA VIA SEBNPUR GAON	6.700
32	L015 TO VIDHANANDPUR	3.100
33	L024 TO FARIDPUR	1.666
34	L028 - T03 SIKORNA TO JAJA (VR28)	0.430
35	L034-KADWA TO SANJHELI (VR34)	1.399
36	L037 KUMHARI TO GETHAURA	4.730
37	L042 NIKHARA BEHRO T06 KOLHA	5.400
		0.950

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रगति पर गारसोई के कदवा, डडखोरा, बलरामपुर, गारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ पूर्व अतिदृष्टि से छतियस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थानों का निरीक्षण किया गया एवं इन पथों को Motable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, गारसोई

S.NO.	ROAD NAME	LENGTH (K.M.)
38	L045 PARLIYA HAT TO MALLIKPUR VIA NANDANPUR	5.553
39	L049-SIPORNA TO KHUSHALPUR (VR49)	3.166
40	L054 - KALABARI TO BOGRA (VR54)	1.945
41	L063 SADAPUR TO SEKIHPURA ROAD (VR63)	4.631
42	LAHARI TOLA TO KHORI TOLA	6.559
43	MIRZAPUR TO TAYABPUR	6.746
44	MMGSY TO MUSLIMTOLA	1.666
45	MOHAMMADPUR TO MUSHARI TOLA VIA MANDAL TOLA	2.556
46	MOHNA TO MUSLIM TOLA	0.666
47	MUKRIYA TO SARMATOLA	255.666
48	MUSLIM TOLA TO SARLIYA TO PMGSY ROAD	1.266
49	BALUA TOLA NANDANPUR TO NANDANPUR	1.566
50	NARGADA TO BHAMARDAH	2.662
51	NAYA TOLA TO DARIYAPUR VIA JIGIN ANS MALLAH TOLA NASIRGANJ	5.433
52	PALLABARI PMGSY ROAD TO PALLABARI	0.766
53	PARLIYA HAT TO BAIRGACHI VIA DAS GRAM TO SAMRIPUR	5.286
54	PARLIYA TO SARLIYA (VR 53)	1.923
55	PMGSY TO MUSHARI TOLA	550.666
56	PURAB TOLA NIGGEL TO PMGSY	1.266
57	PURABTOLA JAJA TO PMGSY JAJA	0.766
58	PURANA TOLA A SIKORNA TO PURANA TOLA B SIKORANA	0.566
59	RANIGANJ TO NOONGARHA	5.570
60	RANIKOL TO NARGADHA HIGH LEVEL BRIDGE (64.62M)	0.266
61	RANIKOL TO NARGADHA	5.656
62	RCD ROAD TO DURGA TOLA	1.266
63	RCD ROAD TO KACHAURA	1.125
64	RONIYA TO MUSHARI TOLA	3.630
65	ROTA TOLA MANJHAKI TO MMGSY	0.566
66	SARDAPUR TO MAHENDIPUR VIA KHOTTAPARA BAIGANBARI	3.145
67	SANJHELI TO SARBARIYA TOLA VIA MOHALI RAJAK TOLA	2.693
68	SARLIYA TO TITALIYA VIA HARIJAN TOLA YADAV TOLA	4.560
69	SIKORNA TO BOHETA DHAR	0.310
70	SONAILI BELORI PWD ROAD TO GETHAURA	3.165
71	SUMMA TOLO RATNI TO IDGAH TOLA RATNI	1.500
72	SUNDARGACHHI MILIK TO PMGSY	0.600
73	TAYABPUR PARELIYA HAT TO KURHELA VIA BHOURAGACCHI	2.636
74	UTTAR TOLA KHUSHALPUR TO PMGSY	0.875
75	VIDEYPUR BANDH TOLI TO MMGSY	0.730
76	VISUNPUR UTTAR TOLA TO VISUNPUR PIR MAZAR	1.000
77	ZULFIKAR TOLA TO DAS TOLA	0.600
78	RASIDPUR TO MAHADALIT TOLA RASIDPUR VIA YADAV TOLA	1.710
79	RAI TOLA NANDAN PUR TO PMGSY ROAD	1.250
80	CHAUKI KACHORA (BRIDGE BR16-160)	0.215
	DANDKHORA	

निरीक्षण प्रतिवेदन

अधिकांश अभियंता यागीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रगति के माध्यम से कदमा, बलकोरा, बलरामपुर, बारसोई, धरनी के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिवृष्टि से क्षतिग्रस्त निम्नलिखित पथों के Temporary Restoration कार्य समाप्त का निरीक्षण किया गया एवं इस पथों को Motorable पाया गया।

पथ - कदमा, बलकोरा, बलरामपुर, बारसोई

SR NO	ROAD NAME	EST. COST (RS)
81	BANKOTA SONAHIPUR ROAD TO MAHESHIPUR VIA HUPNIA	1000
82	DAS TOLE TO MUNDAL TOLE	0.200
83	KAMALDIA MORE TO KAMALDIA	0.150
84	KATHAR SONAHIPUR ROAD SONAHIPUR ROAD (NAHATA) VIA GHOGHARA	6.000
85	KATHAR SONAHIPUR TO THAS TO KANDARPAH	1.000
86	LO49 JHURIA MORE TO BARKS TOLE	0.610
87	LO51-LO52 TO LOHRI (VR29) PART 2	1.028
88	LO58-LO59 TO BELTIKARI (VR31)	1.800
89	SHIV MANDIR CHOWK TO PATARA BANGALI TOLE	1.265
90	DELRATH TO SOTI	1.100
91	THAS KANDARPAH ROAD TO SIMALJORI	0.445
92	BICH TOLE TO BAGICHA TOLE	0.100
93	PARARIYA CHOWK TO PARARIYA TOLE	0.160
94	PATARA HARIDAS TOLE TO KATAVA	10.263
95	KATHAR PRANPUR ROAD TO KANDARPAH	13.150
96	JUNKI TO BANIA TOLE	1.000
97	BASTOL SONAHIPUR ROAD TO HILLI	2.431
BALRAMPUR		
98	BANKOTA SWASATH KENDRA TO BHALJHALI HANUMAN CHOWK VIA KALAPGHAR	1.833
99	KIRARA TO NH-31 TAK VIA BAGDOGRA KATHAL WADI	2.178
100	LO38-TO5 KAYANGANI TO GORA SALAMPUR (VR18)	1.225
101	LO43 TO5 TO DIGHALDARIYA (VR41)	2.021
102	LO52-TO5 LOHARA (VR32)	1.201
103	LO64 TELTA HAT VIA GHASIPARA TO BHARTOLA FATEHPUR	2.826
104	MANJUL TEA STOLL TO GHASIPARA VIA SAPTARA TOLE	1.200
105	TO4 TO JOKI	1.520
106	TO63 MIDDLE SCHOOL DATIYAN TO DATIYAN CHOWK VIA GAYGHATA (VR63)	1.001
107	TELTA TO DEJOL	3.001
108	APPROACH ROAD FROM KALNAWARA VILLAGE FOR BRIDGE ACROSS BRIDGE SUDHANI RIVER ON THUBOURHAT IN BALRAMPUR	0.700
109	BAGDOGRA SCHOOL TO TO5	0.925
110	BALRAMPUR TO TELTA (DATIYAN DIVERSION)	0.170
111	BALRAMPUR TO TELTA	13.922
112	CHANDANI CHOWK RO BALUGANJ BAZAR	2.460
113	CHILLAPRA TO PACHIMTOLA	5.010

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन से दिनांक 15/03/21 से 20/03/21 तक कार्य प्रमण्डल बारसोई के कदवा, उडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाद एवं अतिदृष्टि से छतियस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motable पाया गया।

प्रखंड - कदवा, उडखोरा, बलरामपुर, बारसोई

S.NO.	ROAD NAME	LENGTH (KM)
114	KALYAN GAON KANITU CHOWK TO SULTANPUR RAILWAY GATE VIA MANDAL TOLA	1.225
115	L027- T03 SOHAR TO MANIKPUR (VR27)	3.785
116	L29-T03 TO SIYALPARA (VR29)	2.025
117	L044 TO SALEMPUR PURABTOLA	1.000
118	L069-CHIKNI VIADAHARA BHITTA TO MAHESHI BATNA RAIPUR	6.331
119	L094 T04 TO LALPUR	2.400
120	LUTTIPUR GANESH SINGH KE GHAR TO MALOUR BATRSOI SIMA VIA RAITOLI	1.185
121	NH31 BAJARGAON TON SALEMPUR	1.060
122	SINGA GAON TO LACHOR PART 1	8.260
123	SINGA GAON TO LACHOR PART 2	8.260
124	T05 TO MADHEPUR (VR47)	1.900
125	CHILLAPRA TO PACHIMTOLA	5.010
126	CHIYALCHARI TO T04	1.000
127	FATEHPUR TO MANIKPUR	5.705
128	FUTANI CHOWK TO PELAPUR VIA HARJIAN TOLA RAJAUN (not done)	2.704
129	KAUWA TOLA TO T04 (not done)	1.104
130	L037 -T 05 TO SIRPATOL (VR37)	3.283
131	L042 T06 TO CHILHAPARA BALIYA BHAG	2.550
132	L065-MIDDLE SCHOOL DATIAN TO TIKORI GOA VIA TITI TOLA	2.671
133	MADARSA TO SIMATOLA VIA IDGAHTOLA MADHEPUR	2.200
134	MAHISHAL GHAT TO DULLAHAPUR TAK BALLYA BHAG	2.271
135	MAHISHAL TO BIRNAGAR	5.900
136	MILLIKPUR HAT TO BOHAR	11.600
137	NURIYA DAS KR GHAR TO MALOUR BARSOI SIMA VIA RAITOPLI	5.391
138	PARUA KUDUS KE GHAR TO PMGSY T05 TAK VIA GARHAI TOLA	1.885
139	PWD ROAD BALRAMPUR TO LAUCHA VIA BADAIL	4.482
140	T06 SIHANGAON TO CHALSA (VR49)	1.500
141	L048- TO FARSARA	2.120
142	BIJURIYA NH 31 BAJARGAON TO ADAMPUR VIA DHAPI TELTA MADHOPUR	19.500
	DAROSI	
143	CHAND PARA PMGSY ROAD (NALPAR WARD NO.1) TO CHHOTA NALSAR	2.500
144	GAON BICHHOR TO MODI POKHAR	2.110
145	KAJI TOLA AABADPUR TO TISLIYA VIA SHIVANAND	3.300
146	LAGUA BASBARI TO SATUA NADI DHAR TAK	1.470

✓

20.03.21

निरीक्षण प्रतिवेदन

अधिकांश अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रमण्डल बारसोई के कदवा, डहखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतियस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डहखोरा, बलरामपुर, बारसोई

S.NO.	ROAD NAME	LENGTH (K.M.)
147	MATHURAPUR TULSIPARA TO GANESH TOLA GHAT	0.580
148	PALASI SISMUL KE GHAR TO BAJWARI MADARSA	0.635
149	BANGAL BIMA BIJURIYA TO KANDYAL (VR42)	6.300
150	DHARAMPUR WARD NO -6 TO TASALIYAGACHI	1.375
151	GAWAL TOLI TO KOTHAR	4.178
152	KAJI TOLA TO BARIOL PATH	8.250
153	KAKRAMANI PUL TO KAMROOL	0.680
154	L052 T01 TO GOAGAON	0.800
155	RAJGHUNATHPUR TO ADAMPUR (VR7)	14.450
156	SONAPUR WARD NO 2 TO PARMANATPUR	0.870
157	T06 KARIMGANJ CHANDPARA	1.921
158	ABADPUR HALKA KACHARI KUCHAPARA JARMUNIYA SOHAR TAK	3.030
159	ABADPUR TO JAGANATHPUR	9.800
160	BAJIDPUR TO ALEPUR	0.560
161	BALRAMPUR (CHANDPARA) TO BERIOL VIA CHHOGRA	6.850
162	BARSOI DAKAITAPUJA TO MAHESPUR	7.275
163	BEGAM CHOWK TO IMADPUR HAAT	4.448
164	BELBADANGI TO HARIPUR	2.153
165	BELGACHHI MORE TO LUTIPUR BALRAMPUR	3.742
166	BHAWANIPUR GWALTOLI VIA HOSPITAL TO SARAKHORA	0.660
167	BICHHOR HAAT TO KAMAROLA VIA KUAGAON	5.915
168	BIDHOR HAAT PMGSY TO DEGRA PARA	4.338
169	BIDHOR HAAT TO PALTOLA	3.200
170	BIJURIYA NH-31 TO JAWADPUR PART	9.500
171	BRIDGE APPROCH	0.115
172	CHANDHI CHOWK TO RAMPUR GHAT AZAMNAGER SEMA	3.398
173	CHHABARIYA TO SINGHIYA	4.468
174	CHIKNI TO BISHANPUR HARIJAN TOLA	2.407
175	CHONDI TO SHIKHAR TOLA	1.800
176	DACHNA TO BALUPARA (PENDING)	9.300
177	DAMDOLIYA TO NAYA DAMDOLIYA	1.835
178	DASGRAM TO GAWALDA	1.400

निर्माण अभियंता

अभियंता अभियंता यात्रीय कार्य विभाग कार्य समय पूर्णता के प्रकार 221 दिनांक 13/02/21 के द्वारा दिये गए निर्देश के अनुसार न दिनांक 15/03/21 से 20/03/21 तक कार्य समाप्त करने के बाद, हड़दीरा, बसगाँव, बाराही, प्रखंड के अंतर्गत वर्ष 2021 के बाद एवं अतिरिक्त से उत्तिगस्त निम्नलिखित पथों के Temporary Restriction वाले कार्य समाप्त के निर्माण किया गया एवं इन पथों को Metreable पाया गया।

प्रखंड - कदवा, हड़दीरा, बसगाँव, बाराही

S.NO.	ROAD NAME	LENGTH K.M.
179	DATGRAM TO UDAYPUR	2.173
180	GAJAN TO BIDHUP HAAT	2.913
181	GHOPADHIA TO MOHPOKHAR	5.356
182	GOVINDPUR MAHUTOLA TO BALPAMPUR BANGALACH TAK	5.915
183	GOVINDPUR TO SATAL PAJAK TOLA	5.541
184	ICHIGWAN TO PINGSY	1.555
185	JALKUMUNDAR TO AKELA PAHAPASAH VIA KHINDPUR	5.224
186	JATAGHAR TO BASANTPUR MALIPUR	5.553
187	KARNPUR TO CHICHOURA (GODHIA)	2.952
188	L025 TO MAHESHPUR TO KOTHIAR MOH (7P25)	1.920
189	L039 TO NALLAP	1.100
190	L039 TO L039A	3.253
191	LAHGARIYA TO KARNPUR	13.637
192	MAHESHPUR MAHID CHOWK TO MOHANPUR	5.490
193	MAHATPUR TO MIPPOKHAR	1.500
194	MATHURAPUR SCHOOL MORE TO KUMAR TOLI	1.190
195	MIPZAPUR TO PURIYA	1.500
196	MOLANAPUR KHUPADHAR TO MUNGITOLA	4.218
197	NAGRA CHOWK TO HARIJANTOLA GHOGARA	5.674
198	NH-31 BIJORIYA TO JAWADPUR	7.100
199	PALTOLA CHOWK TO PANCHVARSHIY DURGHA MANDIR	2.370
200	PINGSY ROAD TO PIRASAN	5.690
201	PUAL TO DAKHI	1.752
202	PURE PWD ROAD CHIKHI TOLA TO SANKOLA PWD ROAD VIA HAAT BAGHORA KOTAHAR	3.726
203	RAGHUNATHPUR TO ADAMPUR HARERAMPUR	14.200
204	REG PATH SAULA BADHAR CHOWK TO PATOL HOTE HUA DHEGAN POKHAR	2.645
205	REG ROAD SOLA BADHAR TO MIRABAI NAYA TOLA	2.547
206	SHIKARPUR HAATKHOL TO BAJEDOGHACHH HARIJANTOLA	1.280
207	SOHAR TO HARNAROI	2.123
208	TOI BANGAL BIJORIYA SIMA TO JAWADPUR	6.100

मिरीक्षण प्रतिवेदन

7-

अभिलेखन अभियंता यागरीण कार्य विभाग कार्य अंशतः पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रगण्डल बारसोई के फलता, बहखोरा, बलरामपुर, बारसोई, परबंठो के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से उत्तिरस्त निम्नलिखित पथों के Temporary Restriction वाले कार्य स्थलों का मिरीक्षण किया गया एवं इन पथों को Notrable पाया गया।

परबंठ - फलता, बहखोरा, बलरामपुर, बारसोई

MMR	ROAD NAME	LENGTH (KM)
209	101 MOHIPOKHAR TO CHORDHIA	1.249
210	101 TO BAJEDOGACHH	3.009
211	101 TO GERUA	1.077
212	102 BHAG BARSOI TO JOHARPUR	1.461
213	102 PAMRA TO MOHBARI (VR29)	2.029
214	106 TO PUHAGAON	1.000
215	107 PAMRA TO HAL RAMPUR SIMA	4.000
216	107 SITALPUR TO MAULANAPUR KADAMGACHH	4.610
217	108 TO KOLHA	2.165
218	1012 RATANPOKHAR TO DHANCHIA (VR32)	3.799
219	1045-107 TO IMADPUR (VR45)	1.959
220	FARAPUR GHAT TO MINGSY ROAD	1.000
221	TISLIYA TO MINGSY ROAD	1.890
222	BHAWANIPUR TO SORAKHAL	0.870
223	CHHOTTA SIKARPUR TO CHAIN TOLA	1.310
224	PATOL TO MALLOR	3.750
225	PATOL TO MAHESIKHAR	0.910
226	PAKKA TOLA TO MADARSA TOLA	1.000

J.E.

20/3/21
J.E.
20.03.21
J.E.

A.E.

20/3/2021
A.E.
20/03/2021
A.E.

20/3/2021
E.E.
BARSOI

20/3/2021
E.E.
BARSOI



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILED PROJECT REPORT FOR REPAIRING OF ROAD

F.D.R. PART - A (2020)

AADIVASI TOLA HARDA TO HARDA CHOWK

DETAILED ESTIMATE OF F.D.R. REPAIRING ROAD

ROAD LENGTH	0 TO 1650	
DISTRICT	KATIHAR	
BLOCK	KADWA	
DIVISION	BARSOI	
TOTAL LENGTH OF ROAD	1.650	KM
TOTAL COST OF F.D.R. PART - A	Rs. 10.081	Lacs
ADD G.S.T @ 12%	Rs. 1.210	Lacs
ADD Labour Cess @ 1%	Rs. 0.101	Lacs
ADD Seigniorage Fee @ 10%	Rs. 0.659	Lacs
TOTAL COST OF RESTORATION WORK In Rs.	Rs. 12.051	Lacs

SUBMITTED BY
The Executive Engineer,
Works Division, Barsoi

तकनीकी प्रतिवेदन

योजना का नाम:- ADDIVAST TOLA HARDH CHOWK

क्षतिग्रस्त पथ की लम्बाई:- 1.650 K.M.

प्राक्कलित राशि:- 12.051 lacs

योजना शीर्ष :- **2245 F.D.R.**

प्राधिकार :- सचिव, ग्रामीण कार्य विभाग, बिहार, पटना का पत्रांक :-2789,

दिनांक - 21-08-2020

प्रतिवेदन

प्रस्तुत प्राक्कलन अतिवृष्टि/बाढ़ के कारण क्षतिग्रस्त पथ के पथांश का प्राक्कलन 18/2.051 lac

रु0 मात्र के लिए ग्रामीण कार्य विभाग, कार्य प्रमण्डल बारसोई के द्वारा शीर्ष F.D.R. 2245 के अन्तर्गत तैयार किया गया है।

पथ के आकस्मिक मरम्मत हेतु पथांशों में मिट्टी भराई, खाली सिमेंट बैग में लाकल बालु भरकर, बॉस का पाइल, चचरी, बॉस का रनर, ह्यूम पाइप एवं ब्रिक बैट इत्यादि से भरकर बचाव कार्य करते हुए यातायात पुर्नस्थापित किया गया है।

पथ मरम्मत कार्य का प्राक्कलन वर्तमान अनुसूचित दर एवं सामग्री की दुलाई निकटतम खदान से प्रावधान कर बनाया गया है। दर गणना में संवेदक लाभांश सम्मिलित नहीं है। उक्त कार्य को विभागीय रूप से कराए जाने हेतु आदेश प्राप्त है। (प्रति संलग्न) एवं प्रशासनिक स्वीकृति हेतु तकनीकी अनुमोदन आपेक्षित है।

प्रमाणित किया जाता है कि प्राक्कलन कार्य स्थल के अनुरूप है।


कनीय अभियंता
ग्रामीण कार्य विभाग


सहायक अभियंता
ग्रामीण कार्य विभाग

कार्यपालक अभियंता
ग्रामीण कार्य विभाग

GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : AADIVASI TOLA HARDA TO HARDA CHOWK
DISTRICT KATIHAR
DIVISION BARSOI
BLOCK KADWA
LENGTH OF ROAD (IN KM) 1.650

Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
1	BRIKCK BAT	8.876
2	SAND BAGS	0.000
3	BAMBOO WORK	1.205
4	HUME PIPE	0.000
TOTAL COST OF PROJECT =		10.081
Add G.S.T. @ 12%		1.21
Add Labour Cess @ 1%		0.101
Add Seigniorage Fee @ 10%		0.659
Total Cost of Restoration Work =		12.051


JE
RWD


EE
RWD

EE
RWD

Technically approved for Rs 12.051 lacs (Rupees Twelve lacs five thousand one hundred) only.
Certified copy


4/2/21

checked by me

21/4/21
DE

AADIVASI TOLA HARDA TO HARDA CHOWK

Sl. No.	SDB SL. NO	MORD Ref.No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1	4.5		Brick Bats								
			Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/L								
			C/O To ANNEXURE "A"						516.810		
				Cum					516.810	1717.370	887553.99
2	14.17		Labour for driving 62 MM to 75 MM dia Bamboo Piles Including cutting to in proper size and shoes etc complete job. (Bamboo Piles c/c 0.3 m)								
				m		164.30			164.30		
			Total Length						164.30		
			164.3 / 0.3 x 4						2192.0	47.58	104295.36
3	14.19		Supplying fitting and fixing of bamboo 62 mm to 75 mm dia runers fixed at every vertical pile with nails 20 S.W.G G.I Wire								
			Bamboo Runner c/c 0.3 m Upto 1.5 mt. @ (2.50/0.300)	mts.	4.00	164.30			657.2		
									657.200	24.71	16239.41
									Total Cost fo Flood Protective work (In Rs.) =		1008088.76
									Total Cost fo Flood Protective work (In Lakh) =		10.081

[Signature]
A.E.

E.E.

[Signature]
JE.

ANNEXURE "A"

Avg. Top Width +

~~22/24/20~~
J.E

A.E.

E.E.