

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/3/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतिगस्त निम्नलिखित पथों के Temporary Restriction वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

Sl.NO.	ROAD NAME	LENGTH (K.M.)
	KADWA	
1	AADIVASI TOLA HARDA TO HARDA CHOWK	
2	AILANTOLA TO DAS TOLA	1.650
3	BABLA RAHUKA TO MMGSY ROAD	1.000
4	BADHAIEYA TO PANCHGAMA BADHAIEYA TAK	1.430
5	BAGH POKHAR TO MMGSY KUJEBANA	0.365
6	BALIYA BELON MORE SALMARI TO BENI MORE	1.100
7	BALIYA TO BANDH DALHAN SADAPUR VIA HARNATHPUR	1.370
8	BELLORI TO SANOLI RCC ROAD DUKHRA TO SISIYA	2.473
9	BENI SALMARI PWD ROAD TO PANCHGACHHI	3.981
10	BENTHI TO BORA SCHOOL	2.700
11	BHAWNAGAR TO BABHANGAON	2.650
12	BET TOLI PANCHGACHHI TO RCD ROAD MILAN CHOWK	1.100
13	CHAINA GAON VORI TO DEBRI TOLA VIA BISWAS TOLA	1.100
14	CHAUNABARI TO NAYA TOLA BADHYA VIA CHAINABARI	1.100
15	CHAUNKI TO KACHORA - PART I	2.767
(II)	CHAUNKI TO KACHORA - PART 2	17.200
16	CHOWKI HAAT TO NAYA TOLA CHOWKI	17.200
17	DHADHNA TOLA TO MMGSY	1.491
		2.100
18	DHAPRASIYA TO BANIYA TOLA VIA MOCHI TOLA DHAPASIYA	
19	DHURIYA TO AMANHA VILLAGE	1.714
20	DUKRA TO GAUSHALA	0.750
		0.720
21	GATHURA B TO GATHAURA KABRISTAN VIA GATAURA B TAK	
22	HALDARA TOLA TO HALDARPUR	3.350
23	JOGIYA TOLA TO MAMHARI TOLA KANTIA	0.400
	KADWA CHOWK TO GOSHALA GAON VIA NOONGHARA	1.000
24	TEGCCHIYA	
25	KADWA TO HARJAN TOLA VIA SHIVGANJ BINDA BARI TAK	4.284
26	KADWA TO MAHINAGAR - PART - I	0.769
(II)	KADWA TO MAHINAGAR - PART - 2	20.575
(III)	KADWA TO MAHINAGAR - PART - 3	20.575
27	KATAR TO SIKARPUR VIA PAHARPUR	20.575
28	KHAWASPUR TO MMGSY ROAD DILSADPUR	2.437
29	KUMHAWAR TO NIRPUR VIA VISWASTOLA SANTHALI TOLA	1.100
30	KURSELA TO KALDEHI MAULANA GAON TAK	3.330
31	KURUM TO SEABANPUR PACHIM TOLA VIA SEBNPUR GAON	6.700
32	L015 TO VIDHANANDPUR	3.100
33	L024 TO FARIDPUR	1.666
34	L028 - T03 SIKORNA TO JAJA (VR28)	0.430
35	L034-KADWA TO SANJHELI (VR34)	1.399
36	L037 KUMHARI TO GETHAURA	4.730
37	L042 NIKHARA BEHRO T06 KOLHA	5.400
		0.950

निरीक्षण प्रतिवेदन

अधिकांश अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रगति पर बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाद एवं अतिरिक्त से छतियस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थानों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

SI.NO.	ROAD NAME	1:100,000 (K.M)
38	L045 PARLIYA HAT TO MALIKPUR VIA NANDANPUR	5.563
39	L049-SIPORNA TO KHUSHALPUR (VR49)	3.160
40	L054 - KALABARI TO BOGIRA (VR54)	1.945
41	L063 SADAPUR TO SEKHPURA ROAD (VR63)	4.631
42	LAHARI TOLA TO KIIORI TOLA	0.950
43	MIRZAPUR TO TAYABPUR	6.740
44	MMGSY TO MUSLIMTOLA	1.660
45	MOHAMMADPUR TO MUSHARI TOLA VIA MANDAL TOLA	2.660
46	MOHNA TO MUSLIM TOLA	0.660
47	MUKRIYA TO SARMATOLA	250.660
48	MUSLIM TOLA TO SARLIYA TO PMGSY ROAD	1.260
49	BALUA TOLA NANDANPUR TO NANDANPUR	1.560
50	NARGADA TO BHAMARDAH	2.092
51	NAYA TOLA TO DARIYAPUR VIA JIGIN ANS MALLAH TOLA NASIRGANJ	5.433
52	PALLABARI PMGSY ROAD TO PALLABARI	0.700
53	PARLIYA HAT TO BAIRGACHI VIA DAS GRAM TO SAMRIPUR	5.220
54	PARLIYA TO SARLIYA (VR 53)	1.923
55	PMGSY TO MUSHARI TOLA	550.660
56	PURAB TOLA NIGGEL TO PMGSY	1.260
57	PURABTOLA JAJA TO PMGSY JAJA	0.760
58	PURANA TOLA A SIKORNA TO PURANA TOLA B SIKORANA	0.500
59	RANIGANJ TO NOONGARHA	5.570
60	RANIKOL TO NARGADHA HIGH LEVEL BRIDGE (64.62M)	0.260
61	RANIKOL TO NARGADHA	5.656
62	RCD ROAD TO DURGA TOLA	1.260
63	RCD ROAD TO KACHAURA	1.125
64	RONIYA TO MUSHARI TOLA	3.630
65	ROTA TOLA MANJHAKI TO MMGSY	0.500
66	SARDAPUR TO MAHENDIPUR VIA KHOTTAPARA BAIGANBARI	3.145
67	SANJHELI TO SARBARIYA TOLA VIA MOHALI RAJAK TOLA	2.693
68	SARLIYA TO TITALIYA VIA HARIJAN TOLA YADAV TOLA	4.560
69	SIKORNA TO BOHETA DHAR	0.310
70	SONAILI BELORI PWD ROAD TO GETHAURA	3.165
71	SUMMA TOLO RATNI TO IDGAH TOLA RATNI	1.500
72	SUNDARGACHHI MILIK TO PMGSY	0.600
73	TAYABPUR PARELIYA HAT TO KURHELA VIA BHOURAGACCHI	2.636
74	UTTAR TOLA KHUSHALPUR TO PMGSY	0.875
75	VIDEYPUR BANDH TOLI TO MMGSY	0.730
76	VISUNPUR UTTAR TOLA TO VISUNPUR PIR MAZAR	1.000
77	ZULFIKAR TOLA TO DAS TOLA	0.600
78	RASIDPUR TO MAHADALIT TOLA RASIDPUR VIA YADAV TOLA	1.710
79	RAI TOLA NANDAN PUR TO PMSGY ROAD	1.250
80	CHAUKI KACHORA (BRIDGE BR16-160)	0.215
	DANDKHORA	

निरीक्षण प्रतिवेदन

अधिरक्षण अभियंता यात्रीय कार्य विभाग कार्य अंशक पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य परामर्श बारसोई के कदवा, बड़खोरा, बलरागपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बांध एवं अतिरिक्त से छतियस्त निर्माणविधि पथों के Temporary Restriction वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Notable पाया गया।

पथ - कदवा, बड़खोरा, बलरागपुर, बारसोई

S.NO	ROAD NAME	ESTIMATE (RS)
81	BASTOL SONAH PWD ROAD TO KANDARPUR VIA JHUNDA	1000
82	DAS TOLA TO MANDAL TOLA	0.200
83	KALAUH MORE TO KALAUH	0.150
84	KATHAR SONAH PWD ROAD SONAH PWD ROAD (NAHATA) VIA GHOGHRA	6.000
85	KATHAR SONAH PWD ROAD TO KANDARPUR	1.000
86	1049 JHUNDA MORE TO BANKS TOLA	0.610
87	1051-1053 TO LOHRI (VR25) PART 2	1.028
88	1058-1059 TO BELTIKARI (VR35)	1.800
89	SHIV MANDIR CHOWK TO PATRAHA BANGALI TOLA	1.265
90	BEURAH TO SOTI	1.100
91	TILAS KANDARPUR RD ROAD TO SIMALJORI	0.445
92	RICH TOLA TO BAGICHA TOLA	0.100
93	PARARIYA CHOWK TO PARARIYA TOLA	0.760
94	PATARAHA HARIDAS TOLA TO KATAUA	10.263
95	KATHAR PRANPUR PWD ROAD TO KANDARPUR	13.130
96	RUNKI TO BANDEA TOLA	1.000
97	BASTOL SONAH PWD ROAD TO TIKET	2.431
BALRAMPUR		
98	BANKOTA SWASATHI KENDRA TO JHALJHALI HANUMAN CHOWK VIA KALAPGHAR	1.833
99	KIRARA TO NH-31 TAK VIA BAGDOGRA KATHAL WADI	2.378
100	L038-T05 KAYANGAN TO GORA SALAMPUR (VR18)	1.225
101	L043 T05 TO DIGHAIDARIYA (VR43)	2.021
102	L052-T05 LOHARA (VR32)	1.201
103	L064 TELTA HAT VIA GHASIPARA TO BHARTOLA FATEHPUR	2.826
104	MANJUL TEA STOLL TO GHASIPARA VIA SAPTARA TOLA	1.300
105	T04 TO JOKI	1.520
106	T063 MIDDLE SCHOOL DATIYAN TO DATIYAN CHOWK VIA GAYGHATA (VR63)	1.003
107	TELTA TO BEJOL	3.003
108	APPROACH ROAD FROM KALNAWARA VILLAGE FOR BRIDGE ACROSS BRIDGE SUDHANI RIVER ON THUBOURCHAT IN BALRAMPUR	0.700
109	BAGDOGRA SCHOOL TO T05	0.925
110	BALRAMPUR TO TELTA (DATIAN DIVERSION)	0.170
111	BALRAMPUR TO TELTA	13.922
112	CHANDANI CHOWK RO BALUDANJ BAZAR	2.460
113	CHILLAPRA TO PACHIMTOLA	5.010

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन से दिनांक 15/03/21 से 20/3/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतिग्रस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

S.NO.	ROAD NAME	LENGTH (K.M.)
114	KALYAN GAON KANTTU CHOWK TO SULTANPUR RAILWAY GATE VIA MANDAL TOLA	1.225
115	L027- T03 SOHAR TO MANIKPUR (VR27)	3.785
116	L29-T03 TO SIYALPARA (VR29)	2.025
117	L044 TO SALEMPUR PURABTOLA	1.000
118	L069-CHIKNI VIADAHARA BHITTA TO MAHESII DATNA RAIPUR	6.331
119	L094 T04 TO LALPUR	2.400
120	LUTTIPUR GANESH SINGH KE GHAR TO MALOUR BATRSOI SIMA VIA RAITOLI	1.185
121	NH31 BAJARGAON TON SALEMPUR	1.060
122	SINGA GAON TO LACHOR PART 1	8.260
123	SINGA GAON TO LACHOR PART 2	8.260
124	T05 TO MADHEPUR (VR47)	1.900
125	CHILLAPRA TO PACHIMTOLA	5.010
126	CHIYALCHARI TO T04	1.000
127	FATEHPUR TO MANIKPUR	5.705
128	FUTANI CHOWK TO PELAPUR VIA HARIJAN TOLA RAJAUN (not done)	2.704
129	KAUWA TOLA TO T04 (not done)	1.104
130	L037 -T 05 TO SIRPATOL (VR37)	3.283
131	L042 T06 TO CHILHAPARA BALIYA BHAG	2.550
132	L065-MIDDLE SCHOOL DATIAN TO TIKORI GOA VIA TITI TOLA	2.671
133	MADARSA TO SIMATOLA VIA IDGAHTOLA MADHEPUR	2.200
134	MAHISHAL GHAT TO DULLAHAPUR TAK BALLYA DHAG	2.271
135	MAHISHAL TO BIRNAGAR	5.900
136	MILLIKPUR HAT TO BOHAR	11.600
137	NURIYA DAS KR GHAR TO MALOUR BARSOI SIMA VIA RAITOPLI	5.391
138	PARUA KUDUS KE GHAR TO PMGSY T05 TAK VIA GARHAI TOLA	1.885
139	PWD ROAD BALRAMPUR TO LAUCHA VIA BADAIL	4.482
140	T06 SIHANGAON TO CHALSA (VR49)	1.500
141	L048- TO FARSARA	2.120
142	BIJURIYA NH 31 BAJARGAON TO ADAMPUR VIA DHAPI TELTA MADHOPUR	19.500
BAROSI		
143	CHAND PARA PMGSY ROAD (NALPAR WARD NO.1) TO CHHOTA NALSAR	2.500
144	GAON BICHHOR TO MODI POKHAR	2.110
145	KAJI TOLA AABADPUR TO TISLIYA VIA SHIVANAND	3.300
146	LAGUA BASBARI TO SATUA NADI DHAR TAK	1.470

4
20.03.21

निरीक्षण प्रतिवेदन

अधिकांश अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतियस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motable पायी गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

Sl.NO.	ROAD NAME	LENGTH (K.M.)
147	MATHURAPUR TULSIPARA TO GANESH TOLA GHAT	0.580
148	PALASI SISMUL KE GHAR TO BAJWARI MADARSA	0.635
149	BANGAL BIMA BIJURIYA TO KANDYAL (VR42)	6.300
150	DHARAMPUR WARD NO -6 TO TASALIYAGACHI	1.375
151	GAWAL TOLI TO KOTHAR	4.178
152	KAJI TOLA TO BARIOL PATH	8.250
153	KAKRAMANI PUL TO KAMROOL	0.680
154	L052 T01 TO GOAGAON	0.800
155	RAJGHUNATHPUR TO ADAMPUR (VR7)	14.450
156	SONAPUR WARD NO 2 TO PARMANATPUR	0.870
157	T06 KARIMGANJ CHANDPARA	1.921
158	ABADPUR HALKA KACHARI KUCHAPARA JARMUNIYA SOHAR TAK	3.030
159	ABADPUR TO JAGANATHPUR	9.800
160	BAJIDPUR TO ALEPUR	0.560
161	BALRAMPUR (CHANDPARA) TO BERIOL VIA CHHOGRA	6.850
162	BARSOI DAKAITAPUJA TO MAHESPUR	7.275
163	BEGAM CHOWK TO IMADPUR HAAT	4.448
164	BELBADANGI TO HARIPUR	2.153
165	BELGACHHI MORE TO LUTIPUR BALRAMPUR	3.742
166	BHAWANIPUR GWALTOLI VIA HOSPITAL TO SAKHORA	0.660
167	BICHHOR HAAT TO KAMAROLA VIA KUAGAON	5.915
168	BIDHOR HAAT PMGSY TO DEGRA PARA	4.338
169	BIDHOR HAAT TO PALTOLA	3.200
170	BIJURIYA NH-31 TO JAWADPUR PART	9.500
171	BRIDGE APPROCH	0.115
172	CHANDHI CHOWK TO RAMPUR GHAT AZAMNAGER SEMA	3.398
173	CHHABARIYA TO SINGHIYA	4.468
174	CHIKNI TO BISHANPUR HARIJAN TOLA	2.407
175	CHONDI TO SHIKHAR TOLA	1.800
176	DACHNA TO BALUPARA (PENDING)	9.300
177	DAMDOLIYA TO NAYA DAMDOLIYA	1.835
178	DASGRAM TO GAWALDA	1.400

निर्माण प्रतिवेदन

अधिकांश अभियंता गांधीनगर कार्य विभाग कार्य समय सीमा के परामर्श 221 दिनांक 13/02/21 का द्वारा दिए गए निर्देश के अनुसार म 15/03/21 से 20/03/21 तक कार्य समाप्त करवाये जायेगा, हड़दीरा, बजरामपुर, बाराही, प्रहरी के अंतर्गत वर्ष 2020 के बाद एवं अतिरिक्त से उत्तिगस्त निम्नलिखित पथों के Temporary Restriction वाले कार्य समाप्त कर निर्माण किया गया एवं इन पथों को Motable पाया गया।
प्रांश - बाराही, हड़दीरा, बजरामपुर, बाराही

S.NO.	ROAD NAME	LENGTH K.M.
179	DATAGRAM TO UDAYPUR	2.173
180	GAJAN TO BUDHAR HAAT	2.913
181	GHOPADHIA TO MODIPOKHAR	3.356
182	GOVINDPUR MAHUTOLA TO BALPAMPUR BANHARPOH TAK	3.915
183	GOVINDPUR TO SAIALPAJAK TOLA	6.346
184	ICHIGWAN TO PINGSY	1.150
185	JALKUMUNDAR TO AKELA RAJ ARASAH VIA KHIDIRPUR	6.224
186	JATAGHAR TO BASANTPUR MALIKPUR	6.553
187	KARNPUR TO CHICHOURA (JABINA)	2.952
188	LO25 TO4 MAHESHPUR TO KOSHYAR MORE (VP25)	1.920
189	LO30 TO2 TO NALLAP	1.100
190	LO39 TO1 TO ISCHINA	3.252
191	LANGARIYA TO KARNPUR	13.627
192	MAHESHPUR MACHH CHOWK TO MOHANPUR	6.400
193	MANGATPUR TO MIPPOKHAR	1.500
194	MATHURAPUR SCHOOL MORE TO KUMAR TOLI	1.190
195	MIPZAPUR TO PURIYA	1.900
196	MOLANAPUR KHUPADHAR TO MURGITOLA	4.218
197	NAGRA CHOWK TO HARNAN TOLA GHOGARA	0.674
198	NH-31 BIJURIYA TO JAWADPUR	7.100
199	PALTOLA CHOWK TO PANCHVAPSHIY DURGA MANDIR	2.370
200	PINGSY ROAD TO PIRASAN	0.690
201	PUAL TO DAKHI	1.752
202	PURB PWD ROAD CHIKHI TOLA TO SANKOLA PWD ROAD VIA HAAT BAGROA KOTAHAR	3.726
203	RAGHUNATHPUR TO ADAMPUR HARERAMPUR	14.200
204	RES PATH SAULA BADHAR CHOWK TO PATOL HOTE HUA DHESAH POKHAR	2.645
205	RES ROAD SOLA BADHAR TO MIRABAI NAYA TOLA	2.547
206	SHIKARPUR HAATKHOL TO BAJEDOGHACHH HARNAN TOLA	1.280
207	SOHAR TO HARNAROI	2.123
208	TOI BANGAL BIJURIYA SIMA TO JAWADPUR	6.100

मिरीक्षण प्रतिवेदन

7-

अभिमाण अभियंता यात्रीय कार्य विभाग कार्य अंश पूरिगा के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/3/21 तक कार्य प्रगण्डस बारसोई के कदमा, बहबोरा, बसरागपुर, बारसोई, परबंठ के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से उत्तिवस्त मित्रासिधित पथो के Temporary Restoration वाले कार्य स्थालो का मिरीक्षण किया गया एवं इन पथों को Motable पाया गया।

परबंठ - कदमा, बहबोरा, बसरागपुर, बारसोई

S.NO.	ROAD NAME	LENGTH (KM)
209	T01 MODIPOKHAR TO CHORDHIA	1.249
210	T01 TO BAJENDOCIACHH	3.009
211	T01 TO GERUA	1.077
212	T02 BHAGBARSON TO JOHARPUR	1.461
213	T02 POMRA TO MOHBARI (VR29)	2.029
214	T06 TO PUHAGAON	1.000
215	T07 PAMRA TO BALRAMPUR SIMA	4.000
216	T07 SITALPUR TO MAULANAPUR KADAMGACHH	4.610
217	T08 TO KOIHA	2.165
218	T032 RATANPOKHAR TO DHANCHIA (VR32)	3.799
219	T045-T07 TO IMADPUR (VR45)	1.959
220	FARAPUR GHAT TO MINGSY ROAD	1.000
221	TISLIYA TO MINGSY ROAD	1.890
222	BHAWANIPUR TO SORAKHAL	0.870
223	CHHOTTA SIKARPUR TO CHAIN TOLA	1.310
224	PATOL TO MALLOR	3.750
225	PATOL TO MAHESHIKHAR	0.910
226	PAKKA TOLA TO MADARSA TOLA	1.000

J.E.

20/3/21
J.E.
20.03.21
M.M.S.
20/03/21
J.E.

A.E.

20/3/2021
A.E.

20/03/2021
A.E.

20/3/2021
E.E.
BARSOI

20.3.2021
E.E.
BARSOI



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILED PROJECT REPORT FOR REPAIRING OF ROAD

F.D.R. PART - A (2020)

BADHAEYA TO PANCHGAMA BADHAEYA TAK

DETAILED ESTIMATE OF F.D.R. REPAIRING ROAD

ROAD LENGTH	0 TO 365	
DISTRICT	KATIHAR	
BLOCK	KADWA	
DIVISION	BARSOI	
TOTAL LENGTH OF ROAD	0.365	KM
TOTAL COST OF F.D.R. PART - A	Rs. 16.739	Lacs
ADD G.S.T @ 12%	Rs. 2.009	Lacs
ADD Labour Cess @ 1%	Rs. 0.167	Lacs
ADD Seigniorage Fee @ 10%	Rs. 1.176	Lacs
TOTAL COST OF RESTORATION WORK In Rs.	Rs. 20.091	Lacs
SUBMITTED BY The Executive Engineer, Works Division, Barsoi		

तकनीकी प्रतिवेदन

योजना का नाम:- **BADHAHEYA To PANCHGANA BADHAHEYA TAK**

क्षतिग्रस्त पथ की लम्बाई:- **0.365 K.M.**

प्राक्कलित राशि:- **20.091 Lacs**

योजना शीर्ष :- **2245 F.D.R.**

प्राधिकार :- सचिव, ग्रामीण कार्य विभाग, बिहार, पटना का पत्रांक :-2789,

दिनांक - 21-08-2020

प्रतिवेदन

प्रस्तुत प्राक्कलन अतिवृष्टि/बाढ़ के कारण क्षतिग्रस्त पथ के पथांश का प्राक्कलन **Rs 20.091 Lac**

रु0 मात्र के लिए ग्रामीण कार्य विभाग, कार्य प्रमण्डल बारसोई के द्वारा शीर्ष F.D.R. 2245 के अन्तर्गत तैयार किया गया है।

पथ के आकस्मिक मरम्मति हेतु पथांशों में मिट्टी भराई, खाली सिमेंट बैग में लाकल बालु भरकर, बॉस का पाइल, चचरी, बॉस का रनर, ह्यूम पाइप एवं ब्रिक बैट इत्यादि से भरकर बचाव कार्य करते हुए यातायात पुर्नस्थापित किया गया है।

पथ मरम्मति कार्य का प्राक्कलन वर्तमान अनुसूचित दर एवं सामग्री की दुलाई निकटतम खदान से प्राक्कलन कर बनाया गया है। दर गणना में संवेदक लाभांश सम्मिलित नहीं है। उक्त कार्य को विभागीय रूप से कराए जाने हेतु आदेश प्राप्त है। (प्रति संलग्न) एवं प्रशासनिक स्वीकृति हेतु तकनीकी अनुमोदन आपेक्षित है।

प्रमाणित किया जाता है कि प्राक्कलन कार्य स्थल के अनुरूप है।


कनीय अभियंता
ग्रामीण कार्य विभाग


सहायक अभियंता
ग्रामीण कार्य विभाग


कार्यपालक अभियंता
ग्रामीण कार्य विभाग

GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : BADHAEYA TO PANCHGAMA BADHAEYA TAK
DISTRICT KATHIHAR
DIVISION BARSOI
BLOCK KADWA
LENGTH OF ROAD (IN KM) 0.305

Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
1	BRIKCK BAT	15.836
2	SAND BAGS	0.000
3	BAMBOO WORK	0.903
4	HUME PIPE	0.000
TOTAL COST OF PROJECT =		16.739
Add G.S.T. @ 12%		2.009
Add Labour Cess @ 1%		0.167
Add Seigniorage Fee @ 10%		1.176
Total Cost of Restoration Work =		20.091

[Signature]
JE
RWD

[Signature]
AE
RWD

[Signature]
EE
RWD

Technically approved for Rs 20.091 lacs (Rupees Twenty lacs nine thousand one hundred) only.

[Signature]
4424

checked by me
[Signature]
3/4/11

BADHAEYA TO PANCHGAMA BADHAEYA TAK




Sl. No.	SDB SL.NO	MORD Ref.No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1	4.5		Brick Bats								
			Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/I.								
			C/O To ANNEXURE "A"								
				Cum					922.080		
2	14.17		Labour for driving 62 MM to 75 MM dia Bamboo Piles Including cutting to in proper size and shoes etc complete job. (Bamboo Piles c/c 0.3 m)						922.080	1717.370	1583552.53
			B/S End Point	m		97.00			97.00		
			Total Length						97.0		
			97 / 0.3 x 4						1294	47.58	61568.52
3	14.19		Supplying fitting and fixing of bamboo 62 mm to 75 mm dia runners fixed at every vertical pile with nails 20 S.W.G G.I Wire								
			Bamboo Runner c/c 0.3 m Upto 1.5 mt. @ (2.50/0.300)	mts.	4.00	291.00			1164		
									1164.000	24.71	28762.44
									Total Cost fo Flood Protective work (In Rs.) =		1673883.49
									Total Cost fo Flood Protective work (In Lakh) =		16.739

A. E. A.
JE.

22/11/2025
A.E.A. 11/2025

[Signature]
F.E.

BADHAEYA TO PANCHGAMA BADHAEYA TAK

ANNEXURE "A"								
Sl. No.	Chainage At (Mtr.)	NO.	Length (in mt.)	Top Width (in mt.)	Avg. Top Width + Bottom Width / 2	Height (in mt.)	Qty. (in Cum)	Remarks
	End Point	1	30.00	(4.0+4.0+4.0+4.0+5.2.0+4.10+4.900+4.1.0)/8	(4.29+7.23)/2	(1.10+1.10+1.60+1.75+1.80)/5	254.02	FULL
		1	13.00	(4.0+4.0+4.0+5.0+4.50+4.70)/6	(4.37+6.72)/2	(1.10+1.60+1.0+1.0)/4	84.70	DICH
		1	22.00	(4.10+4.0+4.10+4.30)/4	(4.13+8.48)/2	(1.20+3.40+2.60+1.50)/4	301.69	FULL
		1	32.00	(3.70+3.80+3.50+3.50+3.40)/5	(3.58+6.93)/2	(1.50+2.10+1.70+1.40)/4	281.67	FULL
Total=							922.08	
 J.E.  A.E.  E.E.								

82