

**INSPECTION REPORT FOR FLOOD DAMAGE WORK**

Date :-

- 1 Name of PIU:- Executive Engineer, RWD, (W) Division, ARARIA  
2 Name of Block:- SIKTI  
3 Name of Road:- Gujjan Chowk TO Shaitan Chowk via Pothia, Ramnagar, Kauakoh

**A FOR ROAD**

1 Damage Location/ Chainage :- CH-3 & 6 to 11 km

2 Damage Length :- 407 m

3 Nature of damage :- Crust and Flank washed out.

**4 Details of Restoration work**

- i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.  
ii Equipments/ Tools being used in Restoration works:- Tractor with trolly & others.  
iii Procedure taken up in Restoration work:- Filling all damaged portion of Crust and Flank with above Material  
iv Restored Length M

**B FOR BRIDGE**

1 Damage Location/ Chainage :-

2 Damage Length :-

3 Nature of damage :-

**4 Details of Restoration work**


- i Material being in Restoration work :-  
ii Equipments/ Tools being used in Restoration works  
iii Procedure taken up in Restoration work  
iv Restored Length

Not Applicable

  
J.E

  
A.E

  
EE

  
Name of Inspector  
EE, RWD, Kishanganj-I

## GENERAL ABSTRACT OF COST

NAME OF ROAD : Gujjan Chowk TO Shaltan Chowk via Pothla, Ramnagar, Kauakoh

DISTRICT ARARIA

BLOCK SIKTI

DIVISION ARARIA

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
PART-A	TEMPORARY RESTORATION	
1	Sand filling	11,53,678.00
2	BRICK BAT	32,13,004.00
	SUB TOTAL =	43,66,682.00
	GST @ 12 % =	5,24,002.00
	LABOUR CESS @ 1 % =	43,667.00
	SEIGNIORAGE FEE =	2,22,397.00
	TOTAL =	51,56,748.00
	COST (IN LACS) =	51.567
	GRAND TOTAL (IN LACS) =	51.570

  
JE  
RWD  
SIKTI

  
AE  
RWD  
SIKTI

  
EE  
RWD  
ARARIA

Technically approved for Rs 51,57,000.00 (Rupees Fifty one lac fifty seven thousand) only

  
12/8/21

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date -

1 Name of PIU - Executive Engineer RWD, (W) Division, ARARIA

2 Name of Block - SIKR

3 Name of Road - Restoration of Road from Mujib Chowk to Shastri Chowk via  
Potha, Ramnagar Kaurkot Part-II

A FOR ROAD

1 Damage Location/ Chainage - 2.4 km to 2.5 km

2 Damage Length - 152 m.

3 Nature of damage :- Crust and Flank washed out.

4 Details of Restoration work

i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.

ii Equipments/ Tools being used in Restoration works:- Tractor with trolley & others.

iii Procedure taken up in Restoration work:- Filling all damaged portion of Crust and Flank with above Material

iv Restored Length M

B FOR BRIDGE

1 Damage Location/ Chainage :-

2 Damage Length :-

3 Nature of damage :-

4 Details of Restoration work

i Material being in Restoration work :-

ii Equipments/ Tools being used in Restoration works


iii Procedure taken up in Restoration work

iv Restored Length

Not Applicable

  
J.E.

  
AE

  
EE

  
Name of Inspector  
EE, RWD, Kishanganj-I

# GENERAL ABSTRACT OF COST

NAME OF ROAD :

Gujjan Chowk TO Kanakoh near Potha (PART-2)

ghanta chowk Kua Potha, Ram Nagar,

Kanakoh part-II.

DISTRICT

ARARIA

BLOCK

SIKTI

DIVISION

ARARIA


LENGTH FOR TEMPORARY RESTORATION

152 M


Sl. No.	DESCRIPTION	AMOUNT (LAKHS)	AMOUNT (LAKHS)
		1st. Cutting at Ch 2400 M	2nd. Cutting at Ch 2500 M
PART-A	TEMPORARY RESTORATION		
1	EARTHWORK	3,87,214.00	2,39,608.00
2	SAND BAG FOR PROTECTION	1,61,048.00	32,347.00
3	HUME PIPE LAYING	23,909.00	23,909.00
4	BAMBOO PILE	95,131.00	-
5	BRICK BAT	10,42,480.00	4,69,116.00
PART-B	CHACHARI BRIDGE		
PART-D	PROTECTION WORK		
PART-E	MISCELLANEOUS WORK		
	Others		
	SUB TOTAL =	17,09,782.00	7,64,980.00
	GST @ 12 % =	2,05,174.00	91,798.00
	LABOUR CESS @ 1 % =	17,098.00	7,650.00
	SEIGNIORAGE FEE =	67,488.00	30,446.00
	TOTAL =	19,99,542.00	8,94,874.00
	COST (IN LACS) =	19.995	8.949
	GRAND TOTAL (IN LACS)	28.940	

  
JE  
RWD  
SIKTI

  
AE  
RWD  
SIKTI

  
EE  
RWD  
ARARIA

Technically approved for Rs 28,94,000.00 (Rupees Twenty eight lac Ninty four thousand) only

  
Superintending Engineer  
RWD (W) Circle-Kishanganj