

INSPECTION REPORT FOR FLOOD DAMAGE WORKS

Date :-

1 Name of PIU :-

Executive Engineer, RWD, (W) Division, ARARIA

2 Name of Block :-

PALASI

3 Name of Road :-

RESTORATION OF HWY ROAD TO BALWA EAST TOLA ROAD

A FOR ROAD

1 Damage Location/ Chainage :-

2nd Km.

2 Damage Length :- 80 mtr.

3 Nature of damage :-

Crust and Flank washed out.

4 Details of Restoration work

i Material being in Restoration work :-

Soil, Local Sand, Sand bag, Brickbat Bamboo etc.

ii Equipments/ Tools being used in Restoration works :-

Tractor with trolley & others.

iii Procedure taken up in Restoration work :-

Filling all damaged portion of Crust and Flank with above Material

iv Restored Length

M

B FOR BRIDGE

1 Damage Location/ Chainage :-

2 Damage Length :-

3 Nature of damage :-

4 Details of Restoration work

i Material being in Restoration work :-

ii Equipments/ Tools being used in Restoration works

iii Procedure taken up in Restoration work

iv Restored Length

Not Applicable

J.E

AE

EE

Name of Inspector

EE, RWD, Kishanganj-I

GENERAL ABSTRACT OF COST

NAME OF ROAD : PMGSY ROAD TO BALWA EAST TOLA

DISTRICT ARARIA


BLOCK PALASI


DIVISION ARARIA

LENGTH FOR TEMPORARY RESTORATION 80 M


Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
		1st. Cutting at Ch 1400 M
PART-A	TEMPORARY RESTORATION	
1	EARTHWORK	3,87,214.00
2	SAND BAG FOR PROTECTION	1,61,048.00
3	HUME PIPE LAYING	23,909.00
4	BAMBOO PILE	95,131.00
5	BRICK BAT	10,42,480.00
PART-B	CHACHARI BRIDGE	
PART-D	PROTECTION WORK	
PART-E	MISCELLANEOUS WORK	
	Others	
	SUB TOTAL =	1662870 = 17,09,782.00
	GST @ 12 % =	179544 = 2,05,174.00
	LABOUR CESS @ 1 % =	16629 = 17,098.00
	SEIGNIORAGE FEE =	64698 = 67,488.00
	TOTAL =	1943741 = 19,99,542.00
	COST (IN LACS) =	19.44 = 19.995
	GRAND TOTAL (IN LACS)	19.44 = 20.000


 JE
 RWD
 PALASI


 AE
 RWD
 PALASI


 EE
 RWD
 ARARIA

Technically approved for Rs 20,00,000/- (Rupees Twenty lac) only
 Rs 19,44,000/- (Rupees Nineteen lac Forty four thousand) only


 Superintending Engineer
 RWD (W) Circle-Kishanganj