

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date :-

1 Name of PIU :- Executive Engineer, RWD, (W) Division, ARARIA

2 Name of Block :- SIKTI

3 Name of Road :- Chorgharia Rajbanshi Tola TD Brahman Tola

A FOR ROAD

1 Damage Location/ Chainage :- 1st. Cutting at Ch 270 M & 0 & 0 & 0

2 Damage Length :- 6 + 0 + 0 + 0 = 6 M

3 Nature of damage :- Crust and Flank washed out.

4 Details of Restoration work

i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.

ii Equipments/ Tools being used in Restoration works :- Tractor with trolley & others.

iii Procedure taken up in Restoration work :- Filling all damaged portion of Crust and Flank with above Material

iv Restored Length 6 M

B FOR BRIDGE

1 Damage Location/ Chainage :-

2 Damage Length :-

3 Nature of damage :-

4 Details of Restoration work

i Material being in Restoration work :-

ii Equipments/ Tools being used in Restoration works


iii Procedure taken up in Restoration work

iv Restored Length

Not Applicable


JE


AE


EE

Name of Inspector

EE, RWD, Kishanganj-I

GENERAL ABSTRACT OF COST

NAME OF ROAD : Chargharia Rajbanshi Tola TO Brahman Tola

DISTRICT ARARIA

BLOCK SIKTI


DIVISION ARARIA

LENGTH FOR TEMPORARY RESTORATION 6 M

Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
		Ist. Cutting at Ch 270 M
PART-A	TEMPORARY RESTORATION	
1	EARTHWORK	26,731.00
2	SAND BAG FOR PROTECTION	7,133.00
3	HUME PIPE LAYING	23,909.00
4	BAMBOO PILE	-
5	BRICK BAT	31,274.00
PART-B	CHACHARI BRIDGE	
PART-D	PROTECTION WORK	
PART-E	MISCELLENEOUS WORK	
	Others	
	SUB TOTAL =	89,047.00
	GST @ 12 % =	10,686.00
	LABOUR CESS @ 1 % =	890.00
	SEIGNIORAGE FEE =	2,189.00
	TOTAL =	1,02,812.00
	COST (IN LACS) =	1.028
	GRAND TOTAL (IN LACS)	1.030


JE
RWD
SIKTI


AE
RWD
SIKTI


EE
RWD
ARARIA

Technically approved for Rs 1,03,000/- (Rupees One Lac Three thousand) only


Superintending Engineer
RWD (W) Circle-Kishanganj