

Length:- 0.911 KM

No	Name of Item	Unit	No	Length	Width	Height	Qty.	Rate	Amount
	Providing and filling brick bats in ditches including cost of brick bats and labour all complete job as per specification and direction of E/I.	Cum		As per Appendix 1			103.51	1867.76	193332
i	Labour for cutting 62 MM to 75 MM dia bamboo piles by jet machine all complete job as per specification and direction of E/I.	per Mtr		As per Appendix 1			1555.00 598.50	44.56 27.94	69291 16,722.00
ii	Labour for filling sand bags stitching and pitching all complete job.	Each		As per Appendix 1			531.00	28.4	15080
	Excavation for roadwork in soil with hydraulic excavator of 0.9 cum bucket capacity including cutting and as per Technical specification. Lead 1000 m by truck.			As per Appendix 1			1167.13 1347.12	68.73 332.74	80,217.00 448241
								3,47,96	4.00 725944
								Add GST 12%	41752.00 87113
								Add L.Cess 1%	3480.00 7259
								G. Total:-	820316

Junior Engineer
RWD(W) Section
Rajnagar

Assistant Engineer
RWD(W) Sub Division
Rajnagar

Executive Engineer
RWD(W) Division, Madhubani

प्रमाणित किया जाता है कि उपरोक्त कार्य का अंतिम बिल (442) का
मूल्य - रु. 8,20,316/- है। 15/01/2024 को ई.टी. अंतिम बिल का अंतिम
आंकड़ा है -

Post-Facto T/A Rs. 4,08,266/- (Rupees -
Four Lacs eight thousand two hundred sixty-six/-)

Superintending Engineer
RWD, Works Circle, Darbhanga
22/01/2024

Name of road:- Raghapur PMGSY to Bhariya

Length -0.950 km MR

Earthwork in filling						
s no	chainage	no	length	width	depth	qty
	in (km)		in(m)	in (m)	in (m)	in (cum)
1	0.450	1.00	7.10	$(2.2+4.3)/2$	2.10	48.46
2	to	1.00	30.00	$(1.9+4.3)/2$	2.40	223.20
3	0.700	1.00	23.00	$(1.6+4.1)/2$	2.50	163.88
4		1.00	8.50	$(1.2+3.3)/2$	2.10	40.16
5		1.00	30.00	$(2.1+4.6)/2$	2.50	251.25
6		1.00	7.50	$(2.2+4.5)/2$	2.30	57.79
7		1.00	30.00	$(1.9+4)/2$	2.10	185.85
8		1.00	30.00	$(1.3+3.7)/2$	2.40	360.00
9		1.00	3.50	$(1.2+3.3)/2$	2.10	16.54
					total	1347.12

1167.13 M³Date
1/12/20
JEAE
28/12/20EE
28/12