

INSPECTION REPORT FOR FLOOD DAMAGE WORK

Date :-

- 1 Name of PIU :- Executive Engineer, RWD, (W) Division, ARAJIA
- 2 Name of Block :- SIXTI
- 3 Name of Road :- Amgachhi Mulani Masjid (West) via Barudah Ansari Tola TO Madarsa Tola

A FOR ROAD

- 1 Damage Location/ Chainage :- 1st. Cutting at Ch 700 M & 0 & 0 & 0
- 2 Damage Length :- $14 + 0 + 0 + 0 = 14 \text{ M}$
- 3 Nature of damage :- Crust and Flank washed out.
- 4 Details of Restoration work
- i Material being in Restoration work :- Soil, Local Sand, Sand bag, Brickbat Bamboo etc.
 - ii Equipments/ Tools being used in Restoration works :- Tractor with trolly & others.
 - iii Procedure taken up in Restoration work :- Filling all damaged portion of Crust and Flank with above Material
 - iv Restored Length 14 M

B FOR BRIDGE

- 1 Damage Location/ Chainage :-
- 2 Damage Length :-
- 3 Nature of damage :-
- 4 Details of Restoration work
- i Material being in Restoration work :-
 - ii Equipments/ Tools being used in Restoration works
 - iii Procedure taken up in Restoration work
 - iv Restored Length
- Not Applicable


AE


EE


Name of Respector
EE, RWD, Kishanganj-I

GENERAL ABSTRACT OF COST

NAME OF ROAD : Amgachhi Mulari Masjid (West) via Barudah Ansari Tola TO Madarsa Tola
DISTRICT ARARIA
BLOCK SIKTI
DIVISION ARARIA
LENGTH FOR TEMPORARY RESTORATION 14 M


Sl. No.	DESCRIPTION	AMOUNT (LAKHS)
		1st. Cutting at Ch 700 M
PART-A	TEMPORARY RESTORATION	
1	EARTHWORK	62,874.00
2	SAND BAG FOR PROTECTION	34,178.00
3	HUME PIPE LAYING	-
4	BAMBOO PILE	12,919.00
5	BRICK BAT	36,487.00
PART-B	CHACHARI BRIDGE	-
PART-D	PROTECTION WORK	
PART-E	MISCELLANEOUS WORK	
	Others	-
	SUB TOTAL =	1,46,458.00
	GST @ 12 % =	17,575.00
	LABOUR CESS @ 1 % =	1,465.00
	SEIGNIORAGE FEE =	3,164.00
	TOTAL =	1,68,662.00
	COST (IN LACS) =	1.687
	GRAND TOTAL (IN LACS)	1.690


JE
RWD
SIKTI


AE
RWD
SIKTI


EE
RWD
ARARIA

Technicall approved for Rs 1,69,000.00 (Rupees One Lac Sixty nine thousand only)



Superintending Engineer
RWD (W) Circle (in part)