

L053 ABHJAR EAST TOLA TO NAVABAKHAR

Schedule XLV-Form No. 134

MB No - 1451

_____ **DIVISION**

_____ **SUB-DIVISION**

MEASUREMENT BOOK

प्रमाणित किया जाता है कि 85
 मापी हुई है कुल 50 (पचास)
 ममीन द्वारा हाई डिग्री है
 जो की 27 विजय कुमाह 140 मी
 कुल आय प्रकृत कुमाह 8
 नाम से निर्गत किया जाता है


 कार्यपालक अभियन्ता
 ग्रामीण कार्य विभाग
 कार्य प्रमण्डल (सुप्रीम)
 16/8/20

Reissued to Shri Brendra Singh,
 JE Kishampur


 17.08.2020
 A.E.

Sch. XLV—Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No. 1457

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

1

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work :- Restoration of Road from Loss Abhuvar East to to Navabakhar					
Agency :- Departmental					
Authority :- E.E RWD Supd Work Division Supd					
Date of measurement :-					

1) Sand filling in ditch & breach portion — do —					
Ch - (0.390 to 0.399) km					
2 2 x 9.0 x 3.2 x 1.2 = 69.120					
Ch - (2.40 to 2.440) km					
2 x 40 x 2.5 x 1.1 = 110.00					
Ch - (2.810 - 2.820) km					
2 x 10 x 2.5 x 1.8 = 90.00					
Depth (1 + 1.5) / 2 = 1.25					
Ch (3.130 - 3.158) km					
1 x 28 x 1.5 x 1.25 = 52.500					
Ch - 3.460 - 3.540 km					
1 x 80 x 1.3 x 1.1 = 114.400					

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
5) Labour for Fitting & Fixing split bamboo				
		5x4		= 20.00
		5x20		= 100.00
				120.00

6) Supply of Bamboo at site

Total (in m) = 392.62

Total (in nos) = 56.10

Qty = 56.0 nos

g
25/10/2020
JE

akhar

05.11.2020
AE

ABSTRACT OF COST

Sch XLV—Form No. 134

Particulars	Details of actual measurement			Contents of area
	No	L	B	
1) Sand filling in foundation trenches as per drawing & Tech. Specification				
Qty = 936.62 m ³				
		Rg. No. (2)		
	Q 554.03 Rs/m ³			Rs 5,18,916 = 40

2) Providing & laying Bricks / Belts - do -
Qty =

3) Labour for cutting & driving 62 mm to 75 mm dia bamboo piles to size & miting shoes and driving - c. & d. complete

job as per specification & observation
Qty = 135.83 m³ vide TMB Pg. no. ③
@ 27.90 Rs/m³ — Rs 3789.74

4) Labour for fitting & driving 150 mm long nails with 150 mm long nails including 10% of 6.1 nails complete
Qty = 180.00 m³ (vide Pg. no. 5)
@ 5.00 Rs/m³ Rs 600.00

5) Supply of bamboo of size 56 nos. vide TMB Pg. no. ⑥ @ 158.44 Rs/m³ Rs 8872.51

Total Rs 5,98,178.25

avab

Continuation of total = 5,92,178.22

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					$BA = 5,321.78 \cdot 28$
					Add GST @ 12%
					Add GST @ 12% = 63861.36
					Add L.C @ 1% = 5321.78
					(A) Total = 6,01,361.16

* Calculation of S.F

(i) Sand Filling in found
franchises — do —Qty - 1123.94 m³ @141.85 B/m³

= 1,59,431.46

So, Seigniorage Fees

@ 10% of Basic Amt = 15,943.16

(B) Total = 15,943.16

Now, Total (A) + (B) = 6,17,304.16

Say = 6,17,304.16

05/11/2020

05.11.2020
A.E.

Inspection Report for Flood Damage Work

Date : 25/11/2020

1. Name of PIUs :- EE RWD, Works Division Supaul
2. Name of Block :- Kishanpur
3. Name of Road :- LOS3 Abhuwar East to Nara Bakhar

A. For Road

1. Damage Location/Chainage : CL - 390 m, 2400 m, 2810 m, 3130 m
3460 m, 4560 m, 4770 m, 4790 m & 4860 m
2. Damage Length : 270 m
3. Nature of Damage : Due to Flood
4. Details of Restoration Works :
 - i. Material being used in Restoration work :- Soil Filling Bags & Soil.
 - ii. Equipments/Tools being used in Restoration work :- JCB & Tractor
 - iii. Procedure taken up in Restoration work :- Filling
 - iv. Restored Length :- 270 m

B. For Bridge

1. Damage Location/Chainage :
2. Nature of Damage :
3. Details of Restoration Works :
 - i. Material being used in Restoration work :
 - ii. Equipments/Tools being used in Restoration work :
 - iii. Procedure taken up in Restoration work :
 - iv. Restored Length :

N.A

25/11/2020
JE

25/11/2020
AE

25/11/2020
EE

25/11/2020
Signature

(Name of Inspector)
EE RWD Tohnew'gang