

Inspection Report for Flood Damage Work

Date:

1. Name of PTH - EE, RWD, Kahalgau
 2. Name of Block/Road - Ramnagar to Kaliprasad.

A. For Road

1. Damage Location/Chainage ch 4.20 to 5.82 Km
 2. Damage Length 49m
 3. Nature of Damage Road cut and pcc damage due to Flood.
 4. Details of Restoration works
 i. Material being used in Restoration works: Bricks - Bat
 ii. Equipments/Tools being used in Restoration works
 iii. Procedure taken up in Restoration works
 iv. Restored Length 49m in three cutting.

B. For Bridge

1. Damage Location/Chainage
 2. Damage Length
 3. Nature of Damage
 4. Details of Restoration works
 i. Material being used in Restoration works
 ii. Equipments/Tools being used in Restoration works
 iii. Procedure taken up in Restoration works
 iv. Restored Length

C. Requirement of new CD/Bridge

- i. Name of Road
 ii. Location/Chainage
 iii. Type of CD work/Length required

- Upload one photograph of damaged portion if available
- Attach minimum two photographs (during restoration & after restoration) photographs should be Geotags and at least one photo be captured in selfie mode

17.12.20

Signature of JE/AE/EE

17.12.20

17.12.20

17.12.20

Signature

(Name of Inspector)

EE, RWD

Banka-1

*On office file/attached file/All format

कार्यपालक अभियंता
 प्राथमिक कार्य विभाग
 कार्य प्रबंधन कक्ष/गौरी



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILED PROJECT REPORT FOR REPAIRING OF ROAD F.D.R. PART - A (2020 - 21)

DETAILED ESTIMATE FOR F.D.R. RESTORATION WORK

DISTRICT :	BHAGALPUR	BLOCK :	Pirpainti
NAME OF ROAD :	Ramnagar to kaliprasad.		
TOTAL LENGTH OF ROAD	:	8.010	KMS
TOTAL COST OF FDR. PART - A	:	526282.00	
ADD GST @ 12 %	:	63154.00	
ADD LABOUR CESS @ 1%	:	5263.00	
ADD S.F	:	3255.00	
Total cost of restoration work	:	597954.00	5.980 Lac
SUBMITTED BY The Executive Engineer Works Division, Kahalgaon			

प्रतिवेदन

योजना का नाम— Ramnagar to Kaliprasad
प्रमंडल का नाम— ग्रामीण कार्य विभाग, कार्य प्रमंडल, कहलगाँव
अंचल— भागलपुर
पथ की लम्बाई— 8.010 कि० मी०
क्षतिग्रस्त भाग की लम्बाई— 49 मी०
प्राक्कलित राशि— 5.98 लाख

प्रस्तुत प्राक्कलन वर्ष 2020 में आधी बाढ़/अभिवृष्टि से क्षतिग्रस्त पथों की तत्काल मरम्मत कर यातायात पुनः बहाल करने हेतु तैयार किया गया है। प्राक्कलन का निर्माण अभियंता प्रमुख, ग्रामीण कार्य विभाग, पटना के पत्रांक-2521, दिनांक-05.08.2020 के अलोक में स्थल पर पुनर्स्थापन कार्य के उपरांत तैयार किया गया है।


इस वर्ष 2020 में बाढ़ के कारण जगह-जगह पर रोडकस्ट में कटाव के साथ-साथ पथ का फलैंक भी क्षतिग्रस्त हुआ है। कटाव के कारण पथ से आवागमन बाधित हो गया था। पथ पंचवर्षीय अनुरक्षण अवधि से बाहर है।

अतः आपातकालीन प्रकृति के कार्यों को देखते हुए क्षतिग्रस्त पथांश में आवश्यकता एवं उपलब्धतानुसार ईट के टुकड़े (Brick Bats) गिट्टी (E/W) / SandBag / Bamboo Pitting / GSB इत्यादि के द्वारा पथ के पुनः स्थापन का प्रावधान किया गया है। प्राक्कलन में मर्दों का दर, तत्कालीन अनुसूचित दर विप्लेशन पर आधारित है। प्राक्कलन में Contractor Profit एवं Over Head Charge नहीं जुड़ा है। जबकि GST, Labour Cess एवं SF को जोड़ा गया है।

अतः प्राक्कलन का तकनीकी अनुमोदन दिये जाने की कार्रवाई की जा सकती है।


15/10/2020

कनीय अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रशाखा, पीरपैती


15/10/2020

रामनगर अभियंता
ग्रामीण कार्य विभाग,
कार्य अवर प्रमंडल, पीरपैती


15/10/2020

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल कहलगाँव

GENERAL ABSTRACT OF COST

Name of Road : Ramnagar to kaliprasad.

District : BHAGALPUR

Length : 8.01 KM

Block : Pirpainti

SL No	Particulars		Details	Total Cost (in Rs.)
A	Cost of Road Restoration work	:	8.01	5,26,282.00
B	Add G.S.T @ 12 %	:		63,154.00
C	Add L.C. @ 1 %	:		5,263.00
C	Add S.F. @10% of (Material Qty x Basic Rate)	:	32554	3,255.00
	Total Cost of Restoration work	:		5,97,954.00
			Say,	5.980 Lac

[Signature]
J. E.

[Signature]
15/10/2020
A. E.

[Signature]
E. E.

*Technically approved for Rs 5.98 lac (Rupees five
lac ninety eight thousand only).*

[Signature]
Superintending Engineer
Rural Works Department
Works Circle, Bhagalpur
17/12/20

ESTIMATE FOR ROAD RESTORATION WORK

Name of Road: Ramnagar to Kaliprasad.

Block: Pipaladi

District: BHADALPUR Length: 8.010 KM

Sl. No.	SSR Item No.	Description	No	Length (M)	Width (M)	H/D (M)	Qty.	Unit	Rate (Rs.)	Amount (Rs.)
1	4.5	Providing brick sets including spreading laying hand packing and compacting with C.I. Hammer in layers not exceeding 75 mm thick including cost of light barriers, danger signals, chowkidar, taxes, royalty etc. at complete job as per specification and direction of E.O. excluding cartage cost of bricks.								
		As per attached "Annexure - A"					306.25			
							306.25	cum	1718.47	5,26,282.00
							Total Cost of Flood Protective work =			5,26,282.00

[Signature]
15/10/2020

J. E.

[Signature]
15/10/2020

A. E.

[Signature]
15/10/2020

E. E.

ANNEXURE - " A "

Brick Bat Measurement

Name of Road : Ramnagar to kaliprasad.

Length of Road : 8.010

Sr.No.	Chainage (m)	Nos.	Length (m)	Width (m)			Average Width (M)	Depth (m)			Average Depth (M)	Quantity (cum)
1	0 - 8010	1	17.50	6.00	4.00		5.00	2.00	1.50	2.00	1.83	150.13
		1	16.00	5.00	4.00		4.50	0.50	1.00	2.00	1.17	64.24
		1	15.00	3.70	1.80		2.75	2.00	1.50	1.00	1.50	61.88
											Total =	306.25

$$S.F = 306.25 \times 1063.00 \times 10\% = RS. 32554$$

J. E.
15/10/2020

A. E.
15/10/2020

E. E.
15/11/2020

Rate Analysis for Carriage of Materials.

Sl No	Item	Unit	Source	Carriage Cost & Lead in Km														Loading & Unloading Cost	Carriage Cost by Rail Head	Total - (By Road)
				Pukka / Surface						Katcha										
1	Stone Metal Gr-III / GSB	Cum	Mirjachauli	8.00 4.99	x	16.32	x	50.00 Km	=	Rs 1308.25	8.00 4.99	x	25.47	x	0.00 Km	=	Rs 0.00	172.07	0	Rs. 1480.32
2	Brick/ Brick Bats	Cum	Local	3.60 1.91	x	16.32	x	7.00 Km	=	Rs 215.33	3.60 1.91	x	25.47	x	1.00 Km	=	Rs 48.01	172.07	0	Rs. 435.40
3	Local Sand	Cum	Local	3.60 2.04	x	16.32	x	2.00 Km	=	Rs 57.60	3.60 2.04	x	25.47	x	1.00 Km	=	Rs 44.95	172.07	0	Rs. 274.62
4	Earth	Cum	Local	8.00 6.00	x	16.32	x	0.00 Km	=	Rs 0.00	8.00 6.00	x	25.47	x	1.00 Km	=	Rs 33.96	172.07	0	Rs. 206.03
5	Hume Pipe (1000 mm)	M	Godda	8.00 10.00	x	16.32	x	40.00 Km	=	Rs 522.26	8.00 10.00	x	25.47	x	0.00 Km	=	Rs 0.00	164.19	0	Rs. 686.44
6	Hume Pipe (600 mm)	M	Godda	8.00 25.00	x	16.32	x	40.00 Km	=	Rs 208.90	8.00 25.00	x	25.47	x	0.00 Km	=	Rs 0.00	164.36	0	Rs. 373.26

Cost of Haulage Excluding Loading & Unloading as per SOR

• Subjected to Verification of Lead

Type of Road	Per Ton. Km by Tractor	Per Ton. Km by Tipper
For Surface Road	16.32	
Unsurface Gravel Road	0.00	
Kachha Road	25.47	

[Signature]
15-10-2020

J. E.

[Signature]
A. E.

[Signature]
E. E.