

1069-Clickunia Bahara Bhatta To Mathesh
Batna Raipur

CH TO FDR

Schedule XLV-Form No. 134

BARRSI DIVISION

Bahara SUB-DIVISION

MEASUREMENT BOOK

M.B.No. 1682

Certify that this M.B. contain
100 (one hundred) machine printed
pages issued to A.E.R.W.D
(w) Sub-division, Bahampur.

[Signature]
Executive Engineer
Rural Works Department
Works Division, Barsoi

[Signature]
4/9/2000

Sch. XLV - Form No. 134

BARSOI DIVISION

Bahampur. SUB-DIVISION

Measurement Book

No. 1682

Name of officer _____

Date of first entry _____

Date of last entry _____

FDR - Part - 'A'

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Part 'A' / FDR				
	Temporary Restored				
Name of Road:-	L 069 - Chikni via				
	Dahara Bhitra to Mahesh				
	Batha Raipur				
Agency:-	Departmental Work				
length:-	0.331 km				
Block:-	Balrampur				

Record Measurement

Date of entry:-

(1) Providing and laying
 Reinforced cement concrete

Pipe NP₃ (1 x 1000 mm Ø)

— E.I. 2.

$$4 \times 2.50 \text{ m} = 10.00 \text{ m}$$

(2) Providing brick bats

including spreading

laying compacting with

C.D. Hammer — E.I. 2.

Ch - 1390 m

$$1 \times 14 \text{ m} \times \left(\frac{5.40 + 4.50 + 4.40 + 13.30}{3} \right) / 2$$

Continuation

Sch. XLV-Form No. 134

Abstract of cost

3

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- FDR Part 'A'					
Temporary Restored					
Name of Road:- L-63 - Chikni					
via Dalara Baitla To					
Mahesh Patna Raipur					
Agency :- Departmental Work					
Length:- 6.331 Km					
Block:- Balrampur					
① Providing brick bats					
including Spreading,					
laying compacting					
With C.I. Hammer					
— E.I.					
832.71 m ³ Q.V.T. MBP - ②					
@ Rs. 1717.37/m ³ - Rs.					1430071.00
② Providing and laying					
RCC Pipe NP ₂ (1000 mm)					
— E.I.					
10.00 m Q.V.T. MBP - ①					
@ Rs. 4432.83/m - Rs.					44328.00
					Rs. 1474399.00
Add 12% GST (F)					Rs. 176928.00
Add 1% C. Less (F)					Rs. 14744.00
Add 10% Seigniorage (F)					Rs. 107700.00
					Rs. 1773771.00

Continuation

5/04/21
AE

5/4/21
JE