

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/3/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतिगस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

Sl.NO.	ROAD NAME	LENGTH (K.M.)
	KADWA	
1	AADIVASI TOLA HARDA TO HARDA CHOWK	1.650
2	AILANTOLA TO DAS TOLA	1.000
3	BABLA RAHUKA TO MMGSY ROAD	1.430
4	BADHAHEYA TO PANCHGAMA BADHAHEYA TAK	0.365
5	BAGH POKHAR TO MMGSY KUJEBANA	1.100
6	BALIYA BELON MORE SALMARI TO BENI MORE	1.370
7	BALIYA TO BANDH DALHAN SADAPUR VIA HARNATHPUR	2.473
8	BELLORI TO SANOLI RCC ROAD DUKHRA TO SISIYA	3.981
9	BENI SALMARI PWD ROAD TO PANCHGACHHI	2.700
10	BENTHI TO BORA SCHOOL	2.650
11	BHAWNAGAR TO BABHANGAON	1.100
12	BET TOLI PANCHAGACHHI TO RCD ROAD MILAN CHOWK	1.100
13	CHAINA GAON VORI TO DEBRI TOLA VIA BISWAS TOLA	1.100
14	CHAUNABARI TO NAYA TOLA BADHYA VIA CHAINABARI	2.767
15	CHAUNKI TO KACHORA - PART 1	17.200
(II)	CHAUNKI TO KACHORA - PART 2	17.200
16	CHOWKI HAAT TO NAYA TOLA CHOWKI	1.491
17	DHADHNA TOLA TO MMGSY	2.100
18	DHAPRASIYA TO BANIYA TOLA VIA MOCHI TOLA DHAPASIYA	1.714
19	DHURIYA TO AMANHA VILLAGE	0.750
20	DUKRA TO GAUSHALA	0.720
21	GATHURA B TO GATHAURA KABRISTAN VIA GATAURA B TAK	3.350
22	HALDARA TOLA TO HALDARPUR	0.400
23	JOGIYA TOLA TO MAMHARI TOLA KANTIA	1.000
24	KADWA CHOWK TO GOSHALA GAON VIA NOONGHARA TEGCCHIYA	4.284
25	KADWA TO HARJAN TOLA VIA SHIVGANI BINDA BARI TAK	0.769
26	KADWA TO MAHINAGAR - PART - 1	20.575
(II)	KADWA TO MAHINAGAR - PART - 2	20.575
(III)	KADWA TO MAHINAGAR - PART - 3	20.575
27	KATAR TO SIKARPUR VIA PAHARPUR	2.437
28	KHAWASPUR TO MMGSY ROAD DILSADPUR	1.100
29	KUMHAWAR TO NIRPUR VIA VISWASTOLA SANTHALI TOLA	3.330
30	KURSELA TO KALDEHI MAULANA GAON TAK	6.700
31	KURUM TO SEABANPUR PACHIM TOLA VIA SEBNPUR GAON	3.100
32	L015 TO VIDHANANDPUR	1.666
33	L024 TO FARIDPUR	0.430
34	L028 - T03 SIKORNA TO JAJA (VR28)	1.399
35	L034-KADWA TO SANJHELI (VR34)	4.730
36	L037 KUMHARI TO GETHAURA	5.400
37	L042 NIKHARA BEHRO T06 KOLHA	0.950

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/3/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतियस्त निम्नलिखित पथों के Temporary Restriction वाले कार्य स्थानों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

Sl.NO.	ROAD NAME	LENGTH (KM)
38	L045 PARLIYA HAAT T03 TO MALLIKPUR VIA NANDANPUR	5.563
39	L049-SIPORNA TO KHUSHALPUR (VR49)	3.169
40	L054 - KALABARI TO BOGRA (VR54)	1.945
41	L063 SADAPUR TO SEKHPURA ROAD (VR63)	4.031
42	LAHARI TOLA TO KIIORI TOLA	0.950
43	MIRZAPUR TO TAYABPUR	6.749
44	MMGSY TO MUSLIMTOLA	1.660
45	MOHAMMADPUR TO MUSHARI TOLA VIA MANDAL TOLA	2.099
46	MOHNA TO MUSLIM TOLA	0.600
47	MUKRIYA TO SARMATOLA	250.060
48	MUSLIM TOLA TO SARLIYA TO PMGSY ROAD	1.200
49	BALUA TOLA NANDANPUR TO NANDANPUR	1.560
50	NARGADA TO BHAMARDAH	2.092
51	NAYA TOLA TO DARIYAPUR VIA JIGIN ANS MALLAH TOLA NASIRGANJ	5.432
52	PALLABARI PMGSY ROAD TO PALLABARI	0.700
53	PARLIYA HAT TO BAIRGACHI VIA DAS GRAM TO SAMRIPUR	5.220
54	PARLIYA TO SARLIYA (VR 53)	1.923
55	PMGSY TO MUSHARI TOLA	550.000
56	PURAB TOLA NIGGEL TO PMGSY	1.200
57	PURABTOLA JAJA TO PMGSY JAJA	0.700
58	PURANA TOLA A SIKORNA TO PURANA TOLA B SIKORANA	0.500
59	RANIGANJ TO NOONGARHA	5.570
60	RANIKOL TO NARGADHA HIGH LEVEL BRIDGE (64.62M)	0.200
61	RANIKOL TO NARGADHA	5.656
62	RCD ROAD TO DURGA TOLA	1.200
63	RCD ROAD TO KACHAURA	1.125
64	RONIYA TO MUSHARI TOLA	3.630
65	ROTA TOLA MANJHAK TO MMGSY	0.500
66	SARDAPUR TO MAHENDIPUR VIA KHOTTAPARA BAIGANBARI	3.145
67	SANJHELI TO SARBARIYA TOLA VIA MOHALI RAJAK TOLA	2.693
68	SARLIYA TO TITALIYA VIA HARIJAN TOLA YADAV TOLA	4.560
69	SIKORNA TO BOHETA DHAR	0.310
70	SONAILI BELORI PWD ROAD TO GETHAURA	3.165
71	SUMMA TOLO RATNI TO IDGAH TOLA RATNI	1.500
72	SUNDARGACHHI MILIK TO PMGSY	0.600
73	TAYABPUR PARELIYA HAT TO KURHELA VIA BHAURAGACCHI	2.636
74	UTTAR TOLA KHUSHALPUR TO PMGSY	0.875
75	VIDEYPUR BANDH TOLI TO MMGSY	0.730
76	VISUNPUR UTTAR TOLA TO VISUNPUR PIR MAZAR	1.000
77	ZULFIKAR TOLA TO DAS TOLA	0.600
78	RASIDPUR TO MAHADALIT TOLA RASIDPUR VIA YADAV TOLA	1.710
79	RAI TOLA NANDAN PUR TO PMSGY ROAD	1.250
80	CHAUKI KACHORA (BRIDGE BR16-160)	0.215
	DANDKHORA	

निरीक्षण प्रतिवेदन

अधिकांश अभियंता यागीण कार्य विभाग कार्य अंशक पूर्णिया के पथों 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य परामर्श वारासी के कदमा, बबलीरा, बलरामपुर, वारासी, पथों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिवृष्टि से उत्पन्न निम्नलिखित पथों के Temporary Restoration नाम कार्य वारासी का निरीक्षण किया गया एवं इन पथों को Motable पाया गया।

पथ - कदमा, बबलीरा, बलरामपुर, वारासी

SNO	ROAD NAME	ESTIMATE (IN RS)
81	BASTOL SONALI PWD ROAD TO KATHARSHIPUR VIA JHUNEL	1010
82	DAS TOLA TO MUNDAL TOLA	0.200
83	KAMALDHI MORE TO KAMALDHI	0.150
84	KATHAR - SONALI PWD ROAD - SONALI PWD ROAD (NAWADA) VIA GHUGHRA	6.000
85	KATHAR SONALI SHILAS TO KANDARPALI	1.000
86	LO49 JHIBIYA MORE TO BANKS TOLA	0.610
87	LO51-LO23 TO LOHRI (VR3) PART 2	1.028
88	LO58-LO28 TO BELTIKARI (VR35)	1.800
89	SHIV MANDIR CHOWK TO PATARA BANGALI TOLA	1.765
90	BEERAH TO SOTI	1.100
91	SHILAS KANDARPALI ROAD TO SIMALJORI	0.445
92	BICH TOLA TO BAGICHA TOLA	0.300
93	PARARIYA CHOWK TO PARARIYA TOLA	0.110
94	PATARA HARLAN TOLA TO KATAVA	10.263
95	KATHAR PRASAD PWD ROAD TO KANDARPALI	13.150
96	JUNKI TO BANIA TOLA	1.000
97	BASTOL SONALI PWD ROAD TO TIKETI	2.451
BALRAMPUR		
98	HANKOTA SWASTHI KENDRA TO HAJHALI HANUMAN CHOWK VIA KALAPGHAR	1.833
99	KIRARA TO NIGAI TAE VIA BAGDOGARA KATHAL WADI	2.378
100	LO38-TO5 KAYANGAN TO GORA SALAMPUR (VR18)	1.225
101	LO43 TO5 TO DIGHAIDARIYA (VR43)	2.021
102	LO52-TO5 LOHARA (VR32)	1.201
103	LO64 TELTA HAT VIA GHASIPARA TO BHARTOLA FATEHPUR	2.826
104	MANJUL TILA STOLL TO GHASIPARA VIA SAPTARA TOLA	1.300
105	TO4 TO JOKI	1.520
106	TO63 MIDDLE SCHOOL DATIYAN TO DATIYAN CHOWK VIA GAYGHATA (VR63)	1.003
107	TELTA TO BEJOL	3.003
108	APPROACH ROAD FROM KALNAWARA VILLAGE FOR BRIDGE ACROSS BRIDGE SUDHANI RIVER ON THUBOURHAT IN BALRAMPUR	0.700
109	BAGDOGRA SCHOOL TO TO5	0.925
110	BALRAMPUR TO TELTA (DATIAN DIVERSION)	0.170
111	BALRAMPUR TO TELTA	13.922
112	CHANDANI CHOWK RO BALUGANJ BAZAR	2.460
113	CHILLAPRA TO PACHIMTOLA	5.010

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन से दिनांक 15/03/21 से 20/03/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से उत्तिग्रस्त निम्नलिखित पथों के Temporary Restoration वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पाया गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

Sl.NO.	ROAD NAME	LENGTH (K.M.)
114	KALYAN GAON KANTTU CHOWK TO SULTANPUR RAILWAY GATE VIA MANDAL TOLA	1.225
115	L027- T03 SOHAR TO MANIKPUR (VR27)	3.785
116	L29-T03 TO SIYALPARA (VR29)	2.025
117	L044 TO SALEMPUR PURABTOLA	1.000
118	L069-CHIKNI VIADAHARA DHITTA TO MAHESII DATNA RAIPUR	6.331
119	L094 T04 TO LALPUR	2.400
120	LUTTI PUR GANESH SINGH KE GHAR TO MALOUR BATRSOI SIMA VIA RAITOLI	1.185
121	NH31 BAJARGAON TON SALEMPUR	1.060
122	SINGA GAON TO LACHOR PART 1	8.260
123	SINGA GAON TO LACHOR PART 2	8.260
124	T05 TO MADHEPUR (VR47)	1.900
125	CHILLAPRA TO PACHIMTOLA	5.010
126	CHIYALCHARI TO T04	1.000
127	FATEHPUR TO MANIKPUR	5.705
128	FUTANI CHOWK TO PELAPUR VIA HARIJAN TOLA RAJAUN (not done)	2.704
129	KAUWA TOLA TO T04 (not done)	1.104
130	L037 -T 05 TO SIRPATOL (VR37)	3.283
131	L042 T06 TO CHILHAPARA BALIYA BHAG	2.550
132	L065-MIDDLE SCHOOL DATIAN TO TIKORI GOA VIA TITI TOLA	2.671
133	MADARSA TO SIMATOLA VIA IDGAHTOLA MADHEPUR	2.200
134	MAHISHAL GHAT TO DULLAHAPUR TAK BALLYA BHAG	2.271
135	MAHISHAL TO BIRNAGAR	5.900
136	MILLIKPUR HAT TO BOHAR	11.600
137	NURIYA DAS KR GHAR TO MALOUR BARSOI SIMA VIA RAITOPLI	5.391
138	PARUA KUDUS KE GHAR TO PMGSY T05 TAK VIA GARHAI TOLA	1.885
139	PWD ROAD BALRAMPUR TO LAUCHA VIA BADAIL	4.482
140	T06 SIHANGAON TO CHALSA (VR49)	1.500
141	L048- TO FARSARA	2.120
142	DIJURIYA NH 31 BAJARGAON TO ADAMPUR VIA DHAPI TELTA MADHOPUR	19.500
BAROSI		
143	CHAND PARA PMGSY ROAD (NALPAR WARD NO.1) TO CHHOTA NALSAR	2.500
144	GAON BICHHOR TO MODI POKHAR	2.110
145	KAJI TOLA AABADPUR TO TISLIYA VIA SHIVANAND	3.300
146	LAGUA BASBARI TO SATUA NADI DHAR TAK	1.470

✓

20.03.21

निरीक्षण प्रतिवेदन

अधिक्षण अभियंता ग्रामीण कार्य विभाग कार्य अंचल पूर्णिया के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रमण्डल बारसोई के कदवा, डडखोरा, बलरामपुर, बारसोई, प्रखंडों के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से छतियस्त निम्नलिखित पथों के Temporary Restrointion वाले कार्य स्थलों का निरीक्षण किया गया एवं इन पथों को Motrable पायो गया।

प्रखंड - कदवा, डडखोरा, बलरामपुर, बारसोई

SI.NO.	ROAD NAME	LENGTH (K.M.)
147	MATHURAPUR TULSIPARA TO GANESH TOLA GHAT	0.580
148	PALASI SISMUL KE GHAR TO BAJWARI MADARSA	0.635
149	BANGAL BIMA BIJURIYA TO KANDYAL (VR42)	6.300
150	DHARAMPUR WARD NO -6 TO TASALIYAGACHI	1.375
151	GAWAL TOLI TO KOTHAR	4.178
152	KAJI TOLA TO BARIOL PATH	8.250
153	KAKRAMANI PUL TO KAMROOL	0.680
154	L052 T01 TO GOAGAON	0.800
155	RAJGHUNATHPUR TO ADAMPUR (VR7)	14.450
156	SONAPUR WARD NO 2 TO PARMANATPUR	0.870
157	T06 KARIMGANJ CHANDPARA	1.921
158	ABADPUR HALKA KACHARI KUCHAPARA JARMUNIYA SOHAR TAK	3.030
159	ABADPUR TO JAGANATHPUR	9.800
160	BAJIDPUR TO ALEPUR	0.560
161	BALRAMPUR (CHANDPARA) TO BERJOL VIA CHHOGRA	6.850
162	BARSOI DAKAITAPUJA TO MAHESPUR	7.275
163	BEGAM CHOWK TO IMADPUR HAAT	4.448
164	BELBADANGI TO HARIPUR	2.153
165	BELGACHHI MORE TO LUTIPUR BALRAMPUR	3.742
166	BHAWANIPUR GWALTOLI VIA HOSPITAL TO SARAKHORA	0.660
167	BICHHOR HAAT TO KAMAROLA VIA KUAGAON	5.915
168	BIDHOR HAAT PMGSY TO DEGRA PARA	4.338
169	BIDHOR HAAT TO PALTOLA	3.200
170	BIJURIYA NH-31 TO JAWADPUR PART	9.500
171	BRIDGE APPROCH	0.115
172	CHANDHI CHOWK TO RAMPUR GHAT AZAMNAGER SEMA	3.398
173	CHHABARIYA TO SINGHIYA	4.468
174	CHIKNI TO BISHANPUR HARIJAN TOLA	2.407
175	CHONDI TO SHIKHAR TOLA	1.800
176	DACHNA TO BALUPARA (PENDING)	9.300
177	DAMDOLIYA TO NAYA DAMDOLIYA	1.835
178	DASGRAM TO GAWALDA	1.400

निर्माण प्रविष्टि

अधिकांश अभियंता यागीण कार्य विभाग कार्य अथवा पूर्णिया के पत्रांक 221 दिनांक 13/12/21 के द्वारा दिए गए निर्देश के अनुसार म दिनांक 15/03/21 से 21/03/21 तक कार्य प्रारम्भ बारगोई के कदवा, हड़खीरा, बरगमपुर, बारगोई, प्रखंडी के अंतर्गत वर्ष 2020 के बाद एवं कलियुक्ति से उत्तिगरत निम्नलिखित पथों के Temporary Reinstatement कार्य कार्य प्रारम्भ कर निर्माण किया गया एवं इन पथों को Motorable पाया गया।

प्रखंड - कदवा, हड़खीरा, बरगमपुर, बारगोई

S.NO.	ROAD NAME	LENGTH K.M.
179	DASGRAM TO UDAYPUR	2.373
180	GAJAN TO BIDHUP HAAT	2.913
181	GHOPADHIA TO MODIPOKHAR	5.376
182	GOVINDPUR MANUATOLA TO BALRAMPUR BANGALACH TAK	9.915
183	GOVINDPUR TO SAFAL RAJAK TOLA	6.346
184	ICHIGWAN TO PINGSY	1.550
185	JALKUMUNDAR TO AKSALA RAJ ARASAH VIA KHIDIRPUR	6.824
186	JATAGHAR TO BALANTPUR MALIPUR	6.553
187	KARNPUR TO CHICHOURA (LODHINA)	2.952
188	L025 T04 MAHESHPUR TO KOSHYAR MOR (VP25)	1.926
189	L030 T02 TO NALLAP	1.100
190	L039 T01 TO LODHINA	3.252
191	LAHGARIYA TO KARNPUR	13.627
192	MAHESHPUR MAHID CHOWK TO MOHANPUR	6.400
193	MANGATPUR TO MIRPOKHAR	1.500
194	MATHURAPUR SCHOOL MORE TO KUMAR TOLI	1.190
195	MIPZAPUR TO PURIYA	1.900
196	MOLANAPUR KHUPADHAR TO MURGITOLA	4.218
197	NAGRA CHOWK TO HARNAN TOLA GHUGARA	6.674
198	NH-31 BIJURIYA TO JAWADPUR	7.100
199	PALTOLA CHOWK TO PANCHVARSHIY DURGA MANDIR	2.370
200	PINGSY ROAD TO PIRASAN	0.690
201	PUAL TO DAKHI	1.752
202	PURB PWD ROAD CHIKHI TOLA TO SANKOLA PWD ROAD VIA HAAT BAGRORA KOTAHAR	3.726
203	RAGHUNATHPUR TO ADAMPUR HARERAMPUR	14.200
204	REO PATHI SAULA BADHAR CHOWK TO PATOL HOTE HUA DHESAH POKHAR	2.645
205	REO ROAD SOLA BADHAR TO MIRABAI NAYA TOLA	2.547
206	SHIKARPUR HAATKHOL TO BAJEDOGHACHH HARNAN TOLA	1.280
207	SOHAR TO HARNAROI	2.123
208	T01 BANGAL BIJURIYA SIMA TO JAWADPUR	6.100

मिरीक्षण प्रतिवेदन

अभिक्षाण अभियंता यागीण कार्य विभाग कार्य अंचल पूर्णिमा के पत्रांक 221 दिनांक 03/02/21 के द्वारा दिये गए निर्देश के अनुपालन में दिनांक 15/03/21 से 20/03/21 तक कार्य प्रगण्डल बारसोई के कदमा, हठखोरा, बलरागपुर, बारसोई, पखंडो के अंतर्गत वर्ष 2020 के बाढ़ एवं अतिदृष्टि से उत्तिशस्त मिञ्जलिखित पथों के Temporary Restoration वाले कार्य स्थालों का मिरीक्षण किया गया एवं इन पथों को Notrable पाया गया।

पखंड - कदमा, हठखोरा, बलरागपुर, बारसोई

SINO.	ROAD NAME	LENGTH (K.M.)
209	T01 MODIPOKHAR TO CHORDHIA	1.249
210	T01 TO BAJEDOGACHH	3.009
211	T01 TO GHURUA	1.077
212	T02 BHAGI BARSOI TO JOHARPUR	1.461
213	T02 POMRA TO MOHHARI (VR29)	2.029
214	T06 TO PHILAGAON	1.000
215	T07 PAMRA TO BALRAMPUR SIMA	4.000
216	T07 SITALPUR TO MAULANAPUR KADAMGACHH	4.610
217	T08 TO KOLHA	2.165
218	T032 RATANPOKHAR TO DHANCHIA (VR32)	3.799
219	T045-T07 TO IMADPUR (VR45)	1.959
220	FARAPUR GHAT TO MINGSY ROAD	1.000
221	TISLIYA TO MINGSY ROAD	1.890
222	BHAWANIPUR TO SORAKHAL	0.870
223	CHHOTA SIKARPUR TO CHAIN TOLA	1.310
224	PATOL TO MALLOR	3.750
225	PATOL TO MAHESIKHAR	0.910
226	PAKKA TOLA TO MADARSA TOLA	1.000

J.E.

20/3/21
J.E.
20.03.21
MAHAR
20/03/21
J.E.

A.E.

20/3/21
A.E.
20/03/21
A.E.

20/3/21
E.D.
BARSOI

20/3/21
E.E.
BARSOI



ग्रामीण कार्य विभाग
Rural Works Department, Govt. of Bihar

DETAILED PROJECT REPORT FOR REPAIRING OF
ROAD

F.D.R. PART - A (2020)

HALDARA TOLA TO HALDARPUR

DETAILED ESTIMATE OF F.D.R. REPAIRING ROAD

ROAD LENGTH	0 TO 400	
DISTRICT		KATIHAR
BLOCK		KADWA
DIVISION		BARSOI
TOTAL LENGTH OF ROAD	0.400	KM
TOTAL COST OF F.D.R. PART - A	Rs. 4.663	Lacs
ADD G.S.T @ 12%	Rs. 0.560	Lacs
ADD Labour Cess @ 1%	Rs. 0.047	Lacs
ADD Seigniorage Fee @ 10%	Rs. 0.321	Lacs
TOTAL COST OF RESTORATION WORK In Rs.	Rs. 5.591	Lacs

SUBMITTED BY
The Executive Engineer,
Works Division, Barsoi

पत्रांक - मु0अ0-4 (मु0) विविध (कार्य)-23-40/2016-2789
पंकज कुमार पाल
सचिव।

बिहार सरकार
ग्रामीण कार्य विभाग

पटना, दिनांक 21/2/2020

सेवा में,

सभी कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय-

वर्ष 2020 के बाढ़ में क्षतिग्रस्त हुये पथों के अस्थायी/स्थायी पुनर्स्थापन हेतु कार्य योजना के संबंध में।

महाशय,

माह जुलाई 2020 में आयी अप्रत्याशित बाढ़ से पूरे राज्य में खासकर उत्तरी बिहार में बृहत पैमाने पर ग्रामीण पथ क्षतिग्रस्त हुए हैं। इनको मोटरबुल बनाने तथा पूर्ण पुनर्स्थापन का कार्य अतिशीघ्रता से विभाग द्वारा सम्पन्न किया जाना अपेक्षित है ताकि यातायात कम से कम अवधि में बाधित रहे। यह कार्य बिहार विधानसभा के संभावित आसन्न चुनाव के मद्देनजर और भी महत्वपूर्ण हो जाता है। अतः क्षतिग्रस्त हुये पथों की मरम्मती हेतु शीर्ष FDR/MR 3054 के अन्तर्गत एक ठोस कार्य योजना बनाये जाने की आवश्यकता है जिससे कि पथों के Restoration का कार्य शीघ्रतिशीघ्र पूरा किया जा सके।

क्षतिग्रस्त पथों के अस्थायी/स्थायी पुनर्स्थापन हेतु कार्य योजना निम्न प्रकार है जिसके आलोक में सभी संबंधित कार्य प्रमंडल द्वारा-

1. दिनांक 15.09.2020 तक पूरी विवरणी Road Wise, Chainage Wise MIS के FDR Module पर अपलोड कर दिया जायेगा।
2. दिनांक 30.09.2020 तक सभी पथों का अस्थायी मरम्मति कार्य पूर्ण करा दिया जायेगा।
3. दिनांक 31.10.2020 तक असंबद्ध कार्यपालक अभियंता से मोटरबुल कार्य का शतप्रतिशत जाँच कार्य पूर्ण करा लिया जायेगा। संबंधित अंचल के अधीक्षण अभियंता द्वारा इस आशय का पत्र निर्गत किया जायेगा।
4. दिनांक 15.11.2020 तक Action Taken Report का Uploading MIS पर FDR Module में पूर्ण करा लिया जायेगा।
5. दिनांक 30.11.2020 तक सभी एकरारनामा अधीन पथों का पूर्ण पुनर्स्थापन कार्य पूर्ण लिया जायेगा। इससे संबंधित विभागीय पत्र सं0 726 दिनांक 12.02.2020 पूर्व में निर्गत है।
6. दिनांक 31.10.2020 तक अनुरक्षण से बाहर के पथों के पूर्ण पुनर्स्थापन का आवश्यकता अनुरक्षण नीति के तहत प्रस्ताव विभाग को समर्पित किया जायेगा।

अतः निदेश दिया जाता है कि उपरोक्त कार्य योजना का दृढ़तापूर्वक पालन किया जा

रहा. अर्थात्
सभी कार्यपालक अभियंता
21/2/2020

विश्वासभाजन

सचिव

तकनीकी प्रतिवेदन

योजना का नाम:- HPL DMR 10LA To HPL DMR PUR

क्षतिग्रस्त पथ की लम्बाई:- 0.400 K.M.

प्राक्कलित राशि:- 5.591 Lacs

योजना शीर्ष :- 2245 F.D.R.

प्राधिकार :- सचिव, ग्रामीण कार्य विभाग, बिहार, पटना का पत्रांक :-2789,

दिनांक - 21-08-2020

प्रतिवेदन

प्रस्तुत प्राक्कलन अतिवृष्टि/बाढ़ के कारण क्षतिग्रस्त पथ के पथान का प्राक्कलन 5.591 Lacs

रु0

मात्र के लिए ग्रामीण कार्य विभाग, कार्य प्रमाण्डल वारसोई के द्वारा शीर्ष F.D.R. 2245 के अन्तर्गत तैयार किया गया है।

पथ के आवस्यक मरम्मत हेतु पथानों में मिट्टी भरवाई, खाली सिमेंट बैग में लाकल बालु भरकर, बॉस का पाइल, चक्की, बॉस का रनर, ह्यूम पाइप एवं ब्रिक बैट इत्यादि से भरकर बचाव कार्य करते हुए यातायात पुनर्स्थापित किया गया है।

पथ मरम्मत कार्य का प्राक्कलन वर्तमान अनुसूचित दर एवं सामग्री की दुलाई निकटतम खदान से प्राक्कलन कर बनाया गया है। दर गणना में सर्वेक्षक लाभान्श सम्मिलित नहीं है। उक्त कार्य को विभागीय रूप से करवा जाने हेतु आदेश प्राप्त है। (प्रति संलग्न) एवं प्रशासनिक स्वीकृति हेतु तकनीकी अनुमोदन आपेक्षित है।

प्रमाणित किया जाता है कि प्राक्कलन कार्य स्थल के अनुरूप है।


कनीय अभियंता
ग्रामीण कार्य विभाग


सहायक अभियंता
ग्रामीण कार्य विभाग


कार्यपालक अभियंता
ग्रामीण कार्य विभाग

GENERAL ABSTRACT OF COST FOR MAINTENANCE OF ROAD

NAME OF ROAD : HALDARA TOLA TO HALDARPUR
DISTRICT KATIHAR
DIVISION BARSOI
BLOCK KADWA
LENGTH OF ROAD (IN KM) 0.400

Sl. No.	ITEM OF WORK	AMOUNT (LAKHS)
1	BRIKCK BAT	4.328
2	SAND BAGS	0.000
3	BAMBOO WORK	0.335
4	HUME PIPE	0.000
TOTAL COST OF PROJECT =		4.663
Add G.S.T. @ 12%		0.56
Add Labour Cess @ 1%		0.047
Add Seigniorage Fee @ 10%		0.321
Total Cost of Restoration Work =		5.591

[Signature]
JE
RWD

[Signature]
24/11/2020
AE
RWD

[Signature]
EE
RWD

Technically approved for Rs 5.591 Lacs (Rupees Five lacs fifty nine thousand one hundred) only
Certified copy

[Signature]
4/11/20

checked by me
[Signature]
3/4/21
AE

HALDARA TOLA TO HALDARPUR

SL. No.	SDB SL. NO	MORD Ref.No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1	4.5		Brick Bats								
			Providing Brick Bats including, Spreading, Laying Compacting with C.I. Hammer all complete job as per Specification and Direction E/I.								
			C/O To ANNEXURE "A"						252.010		
				Cum					252.010	1717.370	432794.41
3	14.17		Labour for driving 62 MM to 75 MM dia Bamboo Piles Including cutting to in proper size and shoes etc complete job. (Bamboo Piles c/c 0.3 m)								
			CH - 00	m		35.00			35.00		
			Total Length						35		
			35 / 0.3 x 4						468	47.58	22267.44
4	14.19		Supplying fitting and fixing of bamboo 62 mm to 75 mm dia runners fixed at every vertical pile with nails 20 S. W. G. I Wire								
			Bamboo Runner c/c 0.3 m Upto 1.5 mt. @ (2.50/0.300)	mts.	4.00	35.00			140		
1			Labour for fitting and and fixing Steel Drum 300 mm dia 1.2 m high as per specification and direction of E/I.						140.000	24.71	3459.4
					1.00	35.00		1.20	42.000		
				Sqm					42.000	184.27	7739.34
			Total Cost fo Flood Protective work (In Rs.) =								466260.59
			Total Cost fo Flood Protective work (In Lakh) =								4.663

44
24/11/20
JE

24/11/20
A.E.

24/11/20
A.E.

HALDARA TOLA TO HALDARPUR

ANNEXURE "A"

[illegible]