

Material Elements

- | | |
|--------------------|-----------------------|
| 1. Stone Aggregate | 23.90 m ³ |
| 2. Stone Chips | 500.27 m ³ |
| 3. Stone Screening | 2.95 m ³ |
| 4. Sand | 252.50 m ³ |

Scanned with CamScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	House of Mahesh Roy to House of Sitaram Roy Near PMGSY Road.				
Agency:-	Sonjay Kumar Singh				
Specimen No:-	59/580/2020-21				
Date of Start:-	18-09-2020				
Date of Completion:-	17-06-2021				
	Record Measurement				
	Clearing and grubbing of road land..				

$$2 \times 1 \times 30 \times 3.50 = 210.00$$

$$2 \times 1 \times 10 \times 3.50 = 70.00$$

$$\text{Total} = 280 \text{ m}^2$$

$$= \frac{280}{10000} \text{ Hec}$$

$$= 0.028 \text{ Hec}$$

2. GSB with well graded Material...

$$1 \times 30 \times 3.75 \times 0.10 = 11.25$$

$$1 \times 10 \times 3.75 \times 0.10 = 3.75$$

$$\text{T. Qty} = 15.00 \text{ m}^3$$

3. Construction of Subgrade and Earthwork Shoulder...

$$2 \times 30 \times 4.50 \times 0.300 = 81.00 \text{ m}^3$$

$$1 \times 25 \times 4.50 \times 0.300 = 33.75 \text{ m}^3$$

$$\text{T. Qty} = 114.75 \text{ m}^3$$

Continuation