



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILED PROJECT REPORT FOR FDR



End of the Road :-

Hariharpur Satihara

PROJECT

Vaishali

SECTION

Hajipur

NAME

Hajipur

PROPOSED LENGTH OF ROAD

:

0.020

KM

ESTIMATED COST

:

1.065

~~1.171~~

Lac

Submitted By :-
Executive Engineer
RWD Work Division, Hajipur

Inspection Report for Flood Damage Work

Name of PIUs :- R.W.D works Division, Hajipur

Name of Block/Road :- Hajipur/ Hariharpur - Satihara

For Road:

1. Damage Location/Chainage :- 0.375
2. Damage Length :- 0.020 km
3. Nature of Damage :- wash out
4. Details of Restoration Works :-

- (i) Material being used in Restoration works:- Brick bats — 51.5000
- (ii) Equipment's/Tools being used in Restoration works:- Tractor, Trolly, Road Roller
- (iii) Procedure taken up in Restoration works: Work is Satisfactory.
- (iv) Restored Length :- 6.5 m

(B) For Bridge: N/A

1. Damage Location/Chainage :-
 2. Damage Length :-
 3. Nature of Damage :-
 4. Details of Restoration Works :-
- (i) Material being used in Restoration works:-
 - (ii) Equipment's/Tools being used in Restoration works:-
 - (iii) Procedure taken up in Restoration works:-
 - (iv) Restored Length :-

Signature of JE/AE/EE

Signature

(Name of Inspection)

Sl. No.	Particulars	Unit	Quantity	Rate	Amount
1	Providing and Laying of Brick Bats Providing laying spreading & compacting Brick Bats including spreading in uniform thickness hand packing (Manual Means) As Per MB No-2820 & Page No 1	Cum	51.588	2064.56	106506.52
		Total	51.588	2269.79	447093.93
	Total Cost :-				447093.93

Rs 106506.52

Suk
27.11.21
J.E

Sanjay
27.11.21
A.E

Jan
24/11