

Ahamolaha

DIVISION

Rupauli

SUB-DIVISION

L042 Balia 2031 to Tapratal

MEASUREMENT BOOK

No. 60

प्रमाणित किया जाता है कि इस मापी
पुस्तक में 1 से 50 पन्ने मुद्रित हैं। यह
मापी पुस्तक अवर प्रमंडल रूपौली
पट्टाधिकारी के नाम निगल किया
जाता है।

Name of Officer

05.10.21

Date of first entry

Executive Engineer
Rural Works Department

Date of last entry

Works Division, Dhamdaha (Purnea)

10/10/21

Name of work—

1

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/work- For to Baliya Loc 1					
To Tepra 101.					
Authority- E.E R.W.D (NORTH)					
Division Phamdaha.					
① providing for 62mm to 75mm dia bamboo piles including cutting to 1/2 proper sized shoes etc do do comp job.					
	1	30	3.0		90.0m

1	30	3.0		90m
1	20	3.0		60m
1	30	3.0		90m
1	20	3.0		60m
1	30	3.0		90.0m
1	20	3.0		60.0m
1	30	3.0		90.0m
1	20	3.0		60.0m
1	20	3.0		60m
1	30	3.0		90m
1	20	3.0		60.0m
1	10	3.0		30m
				960.0m.

② providing fitting & fixing in position bamboo 62mm to 75mm R runners fixed at every vertical pile with 20' size do do comp job.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 X	3 X	30	=	90.0M
	1 X	3 X	30	=	90.0M
	1 X	20 X	30	=	60.0M
	1 X	3 X	30	=	90.0M
	2 X	3 X	30	=	180.0M
	2 X	3 X	30	=	180.0M
	7 X	3 X	30	=	90.0M
	1 X	20 X	30	=	60.0M
	2 X	3 X	10	=	60.0M
	1 X	3 X	20	=	60.0M
					960.0M

③ Supply fitting & fixing
in position spot banding
woven chenchery with

20 swg 6/2 wire & fixation
of E/S do do
Comp. Job

Left side	1 X	30 X	1.50	=	45 m ²
	1 X	30 X	1.50	=	45 m ²
	1 X	30 X	1.50	=	45 m ²
	1 X	20 X	1.50	=	30 m ²
	1 X	30 X	1.50	=	45 m ²
	1 X	20 X	1.50	=	30 m ²

Right side

	1 X	20 X	1.75	=	35 m ²
	1 X	30 X	1.75	=	52.50 m ²
	1 X	30 X	1.75	=	52.50 m ²
	2 X	30 X	1.75	=	105.00 m ²
	1 X	20 X	1.75	=	35.0 m ²
					520.0 m ²

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2 X 30 X (1.0 + 1.25 + 1.75 + 2.25 + 1.50)		Avg width 5			
X (0.90 + 1.20 + 1.55 + 1.70 + 2.0)		Avg depth 5			
2 X 30 X 1.55 X 1.47 =					136.71 m ³
1 X 30 X (1.0 + 1.25 + 1.75 + 2.25 + 1.50)		Avg width 5			
X (0.90 + 1.20 + 1.55 + 1.70 + 2.0)		Avg depth 5			
1 X 30 X 1.55 X 1.47 =					68.355 m ³
1 X 10 X (1.0 + 1.25 + 1.75 + 2.25 + 1.50)		Avg width 5			
X (0.90 + 1.20 + 1.55 + 1.70 + 2.0)		Avg depth 5			

1 X 10 X 1.55 X 1.47 =	22.785 m ³
1 X 30 X (1.0 + 1.25 + 1.75 + 2.25 + 1.50)	
X (0.90 + 1.20 + 1.55 + 1.70 + 2.0)	
1 X 30 X 1.55 X 1.47 =	68.355 m ³
Right side	
2 X 30 X (1.0 + 1.25 + 1.75 + 2.25 + 1.50)	
X (0.90 + 1.20 + 1.55 + 1.70 + 2.0)	
2 X 30 X 1.55 X 1.47 =	136.71 m ³
1 X 30 X (1.0 + 1.25 + 1.75 + 2.25 + 1.50)	
X (0.90 + 1.20 + 1.55 + 1.70 + 2.0)	
Continuation	
1 X 30 X 1.55 X 1.47 =	68.355 m ³
	569.625 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF WORK</u>					
N/Work- Fdr to Baliya Loc 1					
TO Topo a to 1.					
Authority - E.E R.W.O works					
Division Dhamdaha.					
(1) providing Bamboo pile					
Including for Labour for					
cutting 62mm to 75 mm dia					
Bamboo Piles to size along					
stones and dirty etc.					
960.0 m ² P - (1)					
@ 52.44 /m —————→ Rs- 50534.20					

(2) providing, fitting and fixing					
split bamboo woven chicken					
in position 20' long 6.5' wide					
520.0 m ² P - (2)					
@ 458.11/m ² —————→ Rs- 238217.20					
(3) providing, supply, fitting and fixing					
62mm to 75 mm dia bamboo					
Runner dia 4" emp. 100					
960.0 m ² P - (2)					
@ 30.17/m —————→ Rs- 28915.20					
(4) providing laying and spreading bricks					
butts in Roman ditching					
729.12 m ³ P - (5)					
@ 2188.25/m ³ —————→ Rs- 1595570.20					

Continuation

Rs- 19,13,236.20

This image shows a full page of blank graph paper. It features a uniform grid of squares formed by thin black lines. The grid covers most of the page, leaving small margins at the top and bottom. There are no markings, text, or drawings on the paper.

Date:

03.12.2021

Inspection Report for Flood damage work

(Year 2021-22)

1. Name of PIUs-

Dhamdaha.

2. Name of Block/Road-

Rupauli / LOV2 - Balia LO31 to Topratoj (VR-42)

A. For Road

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

160 Mtr

Both side crust cutting due to Flood.

Material being used in Restoration

Sand bag, Bamboo Pile, & Bricks etc

ii Equipment/Tools being used in Restoration works:

Tractor,

iii Procedure taken up in Restoration works

Manual.

iv Restored Length

160 Mtr (Rs. 24,77,238/-)

B. For Bridge

1. Damage Location/Chainage :

2. Damage Length :

3. Nature of Damage :

4. Details of Restoration :

i Material being used in Restoration

ii Equipment/Tools being used in Restoration works:

iii Procedure taken up in Restoration works

iv Restored Length

Signature of JE/AE/EE

Signature

(Name of Executive Engineer
S.D. (Works) Division
PURNEA

03.12.21
Executive Engineer
Department