



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

DETAILS PROJECT REPORT FOR MOTERABLE (FDR)

YEAR (2021-2022)



DISTRICT	:-	SHEIKHPURA
BLOCK	:-	GHAT KUSUMBHA
NAME OF ROAD	:-	Sheikhpura Gagaur Road to Gagaur Bind Tola
TOTAL LENGTH OF ROAD	:-	3.000 KM
TOTAL LENGTH OF DAMAGE PART	:-	2.700 KM
TOTAL LENGTH OF EFFECTIVE PART	:-	0.695 KM
TOTAL COST OF EMERGENT REPAIR	:-	17.83 Lac
AVERAGE COST PER KM	:-	5.94 Lac
TOTAL COST OF PROJECT	:-	17.83 Lac

SUBMITTED BY:

EXECUTIVE ENGINEER
RWD (W) DIVISION, MUNGER
SHEIKHPURA

स्थल निरीक्षण प्रतिवेदन

वर्ष-2021-22 के बाढ़ में क्षतिग्रस्त पथों में कराये गए मोटरबुल कार्य की जाँच।

पथ का नाम :- घाटकुसुम्मा प्रखण्ड अन्तर्गत शेखपुरा गरीर पथ से गरीर बिन्द टोला पथ।

पथ की लम्बाई :- 3.000कि०मी०,

प्राक्कलित राशि :- 17.83/- लाख।

अधीक्षण अभियन्ता, ग्रामीण कार्य विभाग, कार्य अंशल, मुंगेर के पत्रांक-1162 दिनांक 16.11.2021 द्वारा प्राप्त निदेश के अनुपालन में आज दिनांक 21.11.2021 को ग्रामीण कार्य विभाग, कार्य प्रमण्डल, शेखपुरा के अधीन बाढ़ से क्षतिग्रस्त पथ का निरीक्षण सहायक अभियन्ता, श्री जितेन्द्र तिवारी के साथ वर्ष 2021-22 में बाढ़ में क्षतिग्रस्त पथ का कराये गए मोटरबुल कार्य का स्थल निरीक्षण किया। जाँच के समय कार्य प्रमण्डल, शेखपुरा के कार्यपालक अभियन्ता श्री विमल कुमार, सहायक अभियन्ता श्री अनिल कुमार, एवं कनीय अभियन्ता श्री पंकज कुमार उपस्थित रहे।

उक्त पथ के निरीक्षण के दौरान पाया गया कि पथ में बने बड़े गड्ढों में Moorum से भरकर उसके उपर G.S.B. (Gr.II) (जगह-जगह 200mm एवं 150mm मुटाई में) डालकर तथा Shoulder/Flank Cutting को Moorum से भरकर सम्पीडन का कार्य कराया गया है, जिसका शत प्रतिशत जाँच किया गया है, एवं उक्त पथ के प्राक्कलन एवं मापीपुस्त में दर्ज की गई मापी को कार्य स्थल के अनुसार पाया।


सहायक अभियन्ता
ग्रा०का०वि०, कार्य प्रम०
झाडा


कार्यपालक अभियन्ता
ग्रा०का०वि०, कार्य प्रम०
झाडा

DETAILS PROJECT REPORT FOR MOTERABLE (FDR)
YEAR (2021-2022)

GENERAL ABSTRACT OF COST

Block:--GHAT KUSUMBHA

District:--SHEIKHPURA


Length of Road:-- 3.000 KM

Name of Road:-- Sheikhpura Gagaur Road to Gagaur Bind Tola

SL. No.	Item of Work	Amount
A	COST OF EMARGENT REPAIR	15.56 Lacs
B	ADD 1% LABOUR CESS ON EMERGENT REPAIR	0.16 Lacs
C	ADD 12% GST ON EMERGENT REPAIR	1.87 Lacs
D	ADD 10% SEGNORAGE FEE ON EMERGENT REPAIR	0.24 Lacs
E	TOTAL COST OF EMERGENT REPAIR	17.83 Lacs
F	AVERAGE COST PER KM	5.94 Lacs
G	FIVE YEAR MAINTENANCE COST INCLUDING LABOUR CESS & GST	0.00 Lacs
TOTAL COST FOR EMERGENT REPAIR OF ROAD		17.83 Lacs


Junior Engineer
RWD (w)
Division,Sheikhpura


Asstt. Engineer
RWD (w) Division,Sheikhpura


Executive Engineer
RWD (w)
Division,Sheikhpura

Ref. E.E. Letter No. 1720 23.11.2021
Technically ^{Sanctioned} Approved for Rs. 17.83 lakh
(Rupees Seventeen lakh
eighty three thousand) Only
for construction work & 5 Years Maintenance.
Certified copy


Superintending Engineer
Rural Works Department
Works Circle, Munger


Superintending Engineer
Rural Works Department
Works Circle, Munger