

Inspection Report for Flood Damage Work

te:- 27.11.2021

Name of PIUs :- E.E, RWD, muzaffarpur east II

2 Name of Block/Road :- Minepur / Noor Chhapra to Dharmpur charak.

(A) For Road:

1. Damage Location/Chainage :- 0.260, 1.570 km
2. Damage Length :- 0.0605 km
3. Nature of Damage :- cut in road
4. Details of Restoration Works :-
 - (i) Material being used in Restoration works:- NP3 Hum pipe of 600^{mm} dia and brick sets 199.25m³ satisfactory work
 - (ii) Equipment's/Tools being used in Restoration works:- Tractor, JCB
 - (iii) Procedure taken up in Restoration works:- Disbursal
 - (iv) Restored Length :- 0.0605 km

(B) For Bridge:

1. Damage Location/Chainage :-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works :-
 - (i) Material being used in Restoration works:-
 - (ii) Equipment's/Tools being used in Restoration works:-
 - (iii) Procedure taken up in Restoration works:-
 - (iv) Restored Length :-

Signature of JE/AE/EE

27/11/2021
JE

27/11/2021

27/11/21
Executive Engineer
Signature
R.W.D. Works Division
(Name of Inspection)
Muzaffarpur East-1

GENERAL ABSTRACT

Name of Road Noor Chhapra to Dharampur Chawk
District Muzaffarpur
Block Minapur
Division Muzaffarpur East-2
Length of Road (in Km)

Sl no	DESCRIPTION	AMOUNT (LAKHS)
1	Brick-Bats	4,12,539.25 431803.76
2	H.P	23438.25 16786.35
	GARAND SUB TOTAL	4,35,977.50 448590.11
TOTAL COST OF PROJECT IN LACS=		-448590.00



J.E.
31.10.2021


A.E.
31/10/21

See 4,48,600 Lacs
4.36 Lacs
9/11/21
E.E.

As Per S.E. RWD (W) Circle Muz
Letter No 1179 M. 11/2021
Estimate No.
E.E. RWD, Muzaffarpur East-1

Technically ^{sanctioned by} Approved for Rs. 4.36 Lacs (Rs. Four
Lacs thirty six thousand) only (provisionally)


21.12.21
Superintending Engineer
Rural Works Department
Work Circle, Muzaffarpur

Name of Work Noor Chhapra to Dharampur Chawk

Sl no	SDB Sl No	MORD Ref No	Description	Unit	QUANTITY	RATE	AMOUNT (In Rs.)
1		13.7 SoR Bihar Govt. (1985)	Brick-Bats Providing and Laying of Brick Bats Providing laying spreading & compaction Brick Bats including Spreading in Uniform thickness hand packing (Manual Means)				
2		11.20	Appendix-I Providing and laying reinforced cement concrete pile NP3 for culverts on first class bedding of granular material in single row including fixing collar with cement mortar 1:2 but excluding excavation, protection works, backfilling concrete and masonry	Cum	199.80	2064.56	4,12,499.09
			600mm dia	RM	15.00	1562.55	23438.25
				Total		-1110.09	448590.11

31.10.2021

J.E

31/10/21
A.E

Say 4,48,666/-
4,35,937.30

4/11/21
E.E

Say 436 lacs