



ग्रामीण कार्य विभाग

Rural Works Department, Govt of Bihar

2021-22

FDR

FLOOD DAMAGED REPORT



Restoration of Road From Karnauti Basic School To Wande Siman

DISTRICT	:-	Vaishali	
DIVISION	:-	Mahnar	
BLOCK	:-	Mahnar	
TOTAL LENGTH OF ROAD	:-	2.260	KM
PART-A TOTAL COST OF INTIAL RECTIFICATION / RESTORATION	:-	4.489 4.45	Lac
TOTAL COST OF PROJECT	:-	4.489 4.45	Lac

Inspection Report for Flood Damage Report

Date :

1 Name of PIUs

- EE, Mahmar

2 Name of Block/ Road

- Mahmar

A. For Road

: Karmant's Basic School to
Coonade Simag

1 Damage Location/Chainage

: 0 to 200mtr, Opp 600 to 1500m, 1500 to 2260m

2 Damage Length

: 385 mtr

3 Nature of Damage

: Base, Subbase

4 Details of Restoration Works

: Brick Bats

i. Material being used in Restoration works

: Brick Bat By 207.70¹³ satisfactory

ii. Equipments/Tools being used in Restoration works

: Roller, Grader, Water tank

iii. Procedure taken up in Restoration works

: Brick Bats compaction

iv. Restored Length

: 385 mtr

B For Bridge

1 Damage Location/Chainage

2 Damage Length

3 Nature of Damage

4 Details of Restoration Works

i. Material being used in Restoration works

ii. Equipments/Tools being used in Restoration works

iii. Procedure taken up in Restoration works

iv. Restored Length

NA

work is completed satisfactorily.

Signature of JE / AE / EE

[Signature]
25/11/21
JE


Signature **Executive Engineer**

(Name of Inspector) **Works Division**
Hajipur

प्रतिवेदन

1. पथ का नाम :- Karmauli Basic School to Ramde Sema
2. पथ की लम्बाई :- 2.260 km
3. प्रखण्ड का नाम :- महनार
4. क्षतिग्रस्त की लम्बाई :- 391 मीटर
5. प्राक्कलित राशि :- 4.489 लाख
6. वर्ष-2021 का बाढ़ एवं अतिवृष्टि :-

यह प्राक्कलन उक्त पथ के वर्ष-2021 में आई बाढ़/अतिवृष्टि के कारण
चैनेज..... CH 0-100, CH 100 to 1600, CH 1800 to 2200 चैनेज
कुल 391 मीटर में पथ की हुई क्षति के अस्थायी मरम्मत/पुनर्स्थापन कार्य का है।
इस मूल पथ की कुल लम्बाई- 2.26 कि०मी० है। यह पथ पंचवर्षीय अनुरक्षण अवधि
के अन्दर/बहर है। इस प्राक्कलन में कराये गये अस्थायी मोटरेबुल कार्य मद आदि
सम्मिलित है। क्षतिग्रस्त कार्य MIS पर अंकित है तथा इसके फोटोग्राफ लिये जा चुके
हैं, जो संलग्न है। कराये जाने वाले कार्य के दर वर्तमान चालू अनुसूचित दर पर
आधारित है। यह प्राक्कलन विभागीय पत्रांक-4555, पटना, दिनांक-05.11.2021 एवं
विभागीय पत्र संख्या-4589, दिनांक-13.11.2021 से प्राप्त निदेशानुसार तैयार किया गया
है। यह पथ MIS के 75 क्रमों पर अंकित है।


कनीय अभियंता


सहायक अभियंता


कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, महनार।

FLOOD DAMAGED REPORT

GENERAL ABSTRACT OF COST

Block:--

Mahnar

District:- Vaishali

Length of Road:--


2.260 KM


Name of Road:--


Restoration of Road From Karnauti Basic School To Wande Siman

SL. No.	Item of Work	Amount
A	TOTAL COST OF RECTIFICATION/ RESTORATION	3,96,989/-
	Add 1% L.Cess	3758/-
		397,747/-
	TOTAL	4,48,598/-
	Add 12% GST	45,099/-
		4,48,598/-

Qr. Total 4,45,846/-
Say 4,45,846/-
Qr. Total 4,48,598/-
Say 4,48,598/-


Junior Engineer


Asstt. Engineer


Executive Engineer

As Per S.E. RWD (W) Circle Muz

Letter No 1179 Dated 01/10/2021

Estimate has been verified by inspecting

E. E. RWD. (W) Division Harypur

SE
RWD

Technically Approved for Rs. 4,45,846/-
(Rs. Four Lacs forty five thousand eight hundred) only


Superintending Engineer
Rural Works Department
Work Circle, Muzaffarpur

Sl. No.	SDB SL. NO	MORD Ref. No	Description	Unit	NOS	LENGTH	WIDTH	HEIGHT	QUANTITY	RATE	AMOUNT (in Rs.)
1	8.1.3.2 (iii)	OLD SOR	BRICK BATS Providing brick bats including spreading laying hand packing and compacting with C.I. Hammer in layers not exceeding 75mm thick including cost of light barriers, danger signals, chowkidar, taxes, royalty etc. all complete job as per specification and direction of E/I including carriage cost of bricks.								
			Qty taken from MB No 858								
			Vide Page No 01 to 03								
				Cum		(103.15+104.55)			207.70	1809.49 -2,161.18	375831.17 -4,48,877.09
										TOTAL COST OF INITIAL RECTIFICATION / RESTORATION WORK	4,48,877.09

Add Sagunyat 101.87 for

21158-1-
3.96,929.1

JE
12/11/24
RWD

AE
RWD

EE
RWD
29/11/24