

Inspection Report for Flood Damage Works:-

Date :-

1. Name of PIUs – Executive Engineer, RWD, ...Raxaul.....

2. Name of Block – Ramgashwa

3. Name of Road – L039- L045 Sheikhbena to Khugni High Level Bridge across Tildwa River in L045 Sheikhbena to Khugni Road at chainage 500m.
(A) For Road

1. Damage Location/Chainage :- Br. Approach Abutment (A1) Side - 13m in both side
Br. Approach Abutment (A2) Side - 25m

2. Damage Length :- 40m 51m

3. Nature of Damage:- Br. Approach Damaged in both side Abutment.
Boulder Pitching Slide and Heavy Rain cuts.

4. Details of Restoration Works:- Sand bag stacking in both side approach.
Rain cuts area is fill by Brick Bats.

(i) Material being used in Restoration works: Sand Bag & Brick Bats.

(ii) Equipments/ Tools being used in Restoration works: Tractor

(iii) Procedure taken up in Restoration works: Departmental.

(iv) Restored Length: 51m.

Satisfactory

19/10/22
19/10/22
me

19/10/22
19/10/22
Executive Engineer
RWD, (W) Div...P. K. Singh

ame of Work:- Estimate for Repair of Road breaches (Damaged by Flood) for Motorability in L039-L045 Seikhbena to Khugni High level bridge across Tilawe river in L045 Sheikhbena to Khugni road at Chainage 500 m For year 2021.

d - FDR Length- 68M

Item No.	Name of Item	unit	No	Length	Width	Height	Qty.	Rate	Amount
	Labour for laying dry graded Jhama Khoa or stone filter under Brick Pitching or Boulder Pitching in slope or apron including light ramming etc. all complete as per approved design, specification and direction of E/I.	cum		As Per Appendix I			79.176	2000.40 1911.92	163135.00 151307.00
	Providing sand bag in side slope of shoulder and both side of breached place of road including stitching, stacking and placing with cost of sand including all taxes and carriage of material -----do -----do----- All complete job as per specification and direction of E/I	Nos		As Per Appendix II			9338.00	28.11 15.55	262491.00 145206.00
TOTAL (In Rs.)									425626.00

Say Rs 425626.00

296513.00

Chhaya
30/10/21

Junior Engineer,
Rural Works Department,
Works Section, Ramgarhwa

12
30/10/21

Assistant Engineer,
Rural Works Department,
Works Sub Division, Ramgarhwa

113240
30/10/21

Executive Engineer,
Rural Works Department,
Works Division, Raxaul

Post fact / 75 recorded for Rs. 296500.00
Two Ninety Six
core lacs thousand
Five hundred only.

82 18/03/2022

S.E. (R.W.D.)
works Circle
Motihari