

Inspection Report for Flood Damage Works:-

Date :-

1. Name of PIUs – Executive Engineer, RWD, Raxaul
2. Name of Block – Ramgachwa
3. Name of Road – NH 28 A Road Muxda to Srehabariya Pakhwa

(A) For Road

1. Damage Location/Chainage :- 3775-3796, 3815-3831
2. Damage Length :- 36.8 M
3. Nature of Damage:- one Breach developed on the road and shoulder is also damaged in some location.
4. Details of Restoration Works:- Brick Bats & H.P
 - (i) Material being used in Restoration works: Brick Bats, H.P
 - (ii) Equipments/ Tools being used in Restoration works: Tractor
 - (iii) Procedure taken up in Restoration works: Departmental.
 - (iv) Restored Length: 36.8 M

Satisfactory

AP
19/02/2022
JE

Je
19/02/22

Vijay
19/2/22
Executive Engineer
RWD, (W) Div. P. K. Singh

ne of Work:- Estimate for Repair of Road breaches (Damaged by Flood) for Motorability in NH-28A Road Murla To Sishbanliya Pokhra For year 2021.

- FDR Length-4.573KM

Name of Item	unit	No	Length	Width	Height	Qty.	Rate	Amount
Labour for laying dry graded Jhama Khoa or stone filter under Brick Pitching or Boulder Pitching in slope or apron including light ramming etc. all complete as per approved design, specification and direction of E/I.	cum	As Per	Appendix			457.542	2027.60	927654.00
						353.509	1911.02	716775.00
								675563.00
Providing and laying reinforced cement concrete pipe NP3 for Cross Drainage 1000mm dia	RM	1Row x2Nos x2.50M= 5M				5.000	7287.86	36439.32
							2781.35	13907.00
TOTAL (in Rs.)								927654.00

Say Rs 927654.00 753264.00
689470.00

Chandra
30/10/21
Junior Engineer,
Rural Works Department,
Works Section, Ramgarhwa

NR 30/10/21
Assistant Engineer,
Rural Works Department,
Works Sub Division, Ramgarhwa

NR 30/10/21
Executive Engineer,
Rural Works Department,
Works Division, Raxaul

Post facto *NR* is accorded for Rs. 689500.00
Six Eighty nine
Five hundred (only)

NR 18/03/2022
S.E. (R.W.D.)
works Circle
Motihari