

Inspection Report for Flood Damage Work

Date. :

1. Name of PIUs - RWD, works Division, Gopalganj-2
2. Name of Block/Road - Sihwalia/Bishunpur-Madhupur to Mahiddinpur
(Mohammadpur) Palcazi


A. For Road


1. Damage Location/Chainage : 200m to 400m | 300m to 500m | 500m to 700m | 1300m to 1400m
2. Damage Length : 45.0m | 88.0m | 38.0m | 90.0
3. Nature of Damage : Road washout & water overtopped
4. Details of Restoration Works :
 - i. Material being used in Restoration Work : Brick bats
 - ii. Equipment/Tools being used in Restoration Works : JCB, Tractor with Trol
 - iii. Procedure taken up in Restoration Works :
 - iv. Restored Length : 261.0 m


B. For Bridge


1. Damage Location/Chainage :
2. Damage Length :
3. Nature of Damage :
4. Details of Restoration Works :
 - i. Material being used in Restoration Works :
 - ii. Equipment/Tools being used in Restoration Works :
 - iii. Procedure taken up in Restoration Works :
 - iv. Restored Length :

N/A


4-11-21
JE


4-11-21
AE


4/11/21
EE


6-11-21
Signature
EE
RWD, WD, Hathua

Defailed Estimate For Motorable Work in road from Bishunpur Madhopur to Mohiddinpur (Mohammadpur) pakari damaged due to Heavy rain / Flood for Year . 2021-2022

Sr. no.	Items	no.	L (M.)	W M.)	D (M.)	Qty.	unit	rate	Amount
1	Providing brick bats billed in ditches including all cost of Labour & Material with all complete job .								
	CH-200M to 400M	2	4.00	4.00	0.20	6.40	M ³		
		1	15.00	4.00	0.20	12.00	M ³		
		1	3.00	3.75	0.20	2.25	M ³		
		1	5.00	2.00	0.30	3.00	M ³		
		2	7.00	1.50	0.30	6.30	M ³		
	CH-300M to 500M	1	30.00	4.00	0.80	96.00	M ³		
		2	15.00	3.60	0.80	86.40	M ³		
		4	15.00	4.00	0.20	48.00	M ³		
		1	7.00	1.50	0.20	2.10	M ³		
		1	6.00	1.50	0.10	0.90	M ³		
	CH- 500M to 700M	2	2.00	2.00	0.10	0.80	M ³		
		1	8.00	3.60	0.20	5.76	M ³		
		4	20.00	1.00	0.20	16.00	M ³		
		2	3.00	1.50	0.20	1.80	M ³		
	CH- 1300M to 1400M	2	30.00	3.75	0.90	202.50	M ³		
						492.21	M ³	1761.99	779169.60
	Add GST @ 12%								93500.35
	Add Cess @ 1%								7791.70
									880461.65
	Add 1% contingency								8804.62
								Total	889266.26
								Say	889260.00

Qty Rs 8.893 lac

[Signature]
4-11-21
JE

[Signature]
4-11-21
AE

[Signature]
04/11/21
EE

F.D.R Technically Sanctioned For Rs 8.893 lac (Rupees Eight Lac Eighty Nine Thousand & Three Hundred) only

[Signature]
21/04/22

अधीक्षण अभियंता
मुख्य कार्य विभाग कार्य अंचल-सिंदूर
[Signature]
21/04/22