

(5)

# Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Benipur

Name of Block/Road:- Alonagan / Harnayhpur to Path Jola Harnayhpur

A. For Road

1. Damage Location Chainage:- ch 30m

2. Damage Length :- 30m

3. Nature of Damage :- road crown

4. Details of Restoration Works

i. Material being used in Restoration works:- brick bats

ii. Equipment's /Tools being used in Restoration works:- JCB & tractor

iii. Procedure taken up in Restoration works:- filling & levelling

iv. Restored Length:- 30m

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

N/A

"work found satisfactory"

Signature of JE/AE/EE

Signature 14/12/21  
(Name of Inspection) ER

**FDR 2021-22**

पथ का नाम :- हरसिंगपुर से पानी बैरा हरसिंगपुर  
पथ की लम्बाई :- 1.09 कि०मी०  
प्राक्कलित राशि :- 26,600.00


**प्रतिवेदन**

माह मई के अंतिम सप्ताह से लेकर माह अक्टूबर के तीसरे सप्ताह तक लगातार भारी वर्षा, परिणामस्वरूप आयी बाढ़ के चलते अधिकांश पथ अंशतः अथवा पूर्णतः जलमग्न हो गये, पथ में कटाव हो गया एवं यातायात बाधित हो गया।

जनहित, कार्यहित एवं आसन्न पंचायत आम चुनाव एवं विभागीय सचिव महोदय के आदेश (पत्रांक— मु0अ0-4(मू0) विविध कार्य-23-60/2020-1937 पटना, दिनांक-07.07.2021) के आलोक में क्षतिग्रस्त पथों को ईंट टुकड़ों से भरकर यातायात बहाल किया गया।

जलस्तर कम होने एवं पानी का बहाव बन्द होने के पश्चात् आदेशानुसार किये गये कार्य के अनुसार प्राक्कलन तैयार कर घटनोत्तर स्वीकृति हेतु समर्पित की जा रही है। कार्यहित में प्राक्कलन की स्वीकृति अपेक्षित है।

प्राक्कलन को कार्य अंचल, दरभंगा द्वारा स्वीकृत अद्यतन दर के आधार पर तैयार कर अग्रेतर कार्रवाई हेतु समर्पित की जाती है।

  
24/10/2021

कनीय अभियंता  
ग्रा०का०वि०, कार्य प्रशाखा,  
अलीनगर

  
24/10/2021

सहायक अभियंता  
ग्रा०का०वि० कार्य अवर प्रमंडल,  
अलीनगर



कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, बेनीपुर

Name of Work - Restoration of traffic in Harsinghpur to paritola Harsinghpur.

- ① Providing and filling brick bats including cost of brick, loading, unloading & light ramming all complete job.

h. 0.530m.

$$1 \times 30.00 \times 3.75 \times 0.100$$

$$= 11.25 \text{ m}^3$$

$$@ 2004.96/\text{m}^3 = 22,556.00$$

$$\text{Add 12\% GST} = 2707.00$$

$$\text{Add 1\% L.C} = 226.00$$

Add S.F @ 10\%

$$11.25 \times 1032.00 \times 0.10 = 1161.00$$

$$\text{total} = 26,650.00$$

Asst  
24/10/2021

Jr &

Almagan

Asst  
24/10/2021

Jr &

Almagan

Asst  
24/10/2021

Jr &

Boungur

Checked and Verified

Asst  
14.12.2021  
AE

375  
14/12/21  
CG

Technically Sanctioned for Rs = 26,650.00 (Rupees Twenty Six Thousand Six Hundred Fifty only)

Superintending Engineer  
RWD, Works Circle, Darbhanga