

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Benipur

Name of Block/Road:- Almagar/Rorkha to Tikapatti

A. For Road

1. Damage Location Chainage:- Ch 900-916m, Ch 1300-1302.35m

2. Damage Length :- 18.35m

3. Nature of Damage :- road crust & spall

4. Details of Restoration Works

i. Material being used in Restoration works:- broken bds

ii. Equipment's /Tools being used in Restoration works:- tractor & JCB

iii. Procedure taken up in Restoration works:- fill up & leveling

iv. Restored Length:- 18.35m

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

"work found satisfactory"

Signature of JE/AE/EE

Signature
(Name of Inspection) BR

FDR 2021-22

पथ का नाम :- जोरखा से टीकापट्टी रोड

पथ की लम्बाई :- 2.000 कि.मी.

प्राक्कलित राशि :- 66,113.00


प्रतिवेदन

माह मई के अंतिम सप्ताह से लेकर माह अक्टूबर के तीसरे सप्ताह तक लगातार भारी वर्षा, परिणामस्वरूप आयी बाढ़ के चलते अधिकांश पथ अंशतः अथवा पूर्णतः जलमग्न हो गये, पथ में कटाव हो गया एवं यातायात बाधित हो गया।

जनहित, कार्यहित एवं आसन्न पंचायत आम चुनाव एवं विभागीय सचिव महोदय के आदेश (पत्रांक— मु0अ0-4(मू0) विविध कार्य-23-60/2020-1937 पटना, दिनांक-07.07.2021) के आलोक में क्षतिग्रस्त पथों को ईंट टुकड़ों से भरकर यातायात बहाल किया गया।

जलस्तर कम होने एवं पानी का बहाव बन्द होने के पश्चात् आदेशानुसार किये गये कार्य के अनुसार प्राक्कलन तैयार कर घटनोत्तर स्वीकृति हेतु समर्पित की जा रही है। कार्यहित में प्राक्कलन की स्वीकृति अपेक्षित है।

प्राक्कलन को कार्य अंचल, दरभंगा द्वारा स्वीकृत अद्यतन दर के आधार पर तैयार कर अग्रेतर कार्रवाई हेतु समर्पित की जाती है।


24.10.2021

कनीय अभियंता
ग्रा0का0वि0, कार्य प्रशाखा,
अलीनगर


24/10/2021

सहायक अभियंता
ग्रा0का0वि0 कार्य अवर प्रमंडल,
अलीनगर


24/10/21

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर

FDR 2021-22

①

Name of ~~Road~~ ^{Work} Restoration of traffic in Gorkha to Tikapatti Road

⑧

Item no. ① Providing and filling brick bats including cost of bricks, loading, unloading & light ramming all complete job.

$$\begin{aligned} \text{ch. 900m} & 1 \times 16.00 \text{m} \times 0.75 \times 0.60 & = 7.20 \text{m}^3 \\ & & = 5.28 \text{m}^3 \\ & 2 \times 16.00 \times 1.10 \times 0.15 & = 5.28 \text{m}^3 \\ & & = 15.43 \text{m}^3 \\ \text{ch. 1300m} & 1 \times \frac{2.00+2.70}{2} \times \frac{4.20+6.10}{2} \times \frac{1.30+1.25}{2} & = 27.91 \text{m}^3 \end{aligned}$$

$$\text{total Qty} = 27.91 \text{m}^3$$

$$@ 2004.96/\text{m}^3 = 55958.00$$

$$\text{Add 12\% GST} = 6715.00$$

$$\text{Add 1\% L.C} = 560.00$$

Add S.F @ 10%

$$27.91 \times 1032.00 \times 0.10 = 2880.00$$

$$\text{total} = 66,113.00$$

Technically sanctioned for Rs 66,113.00 (Rupees sixty six thousand one hundred thirteen) only

Superintending Engineer
RWD, Works Circle, Darbhanga

24-10-2021
J.B
Shrivastava

24/10/2021
A.B
Shrivastava

24/10/2021
A.B
Shrivastava

Checked and Verified

14.12-2021
A.E

14/12/21
E.E

F.T.O.