

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Benipur

Name of Block/Road:- *Almagan / TOR Yadar Jola to check agili's Path*

A. For Road

1. Damage Location Chainage:- *Ch 20m*
2. Damage Length :- *58.50m*
3. Nature of Damage :- *Road cut & Hole*
4. Details of Restoration Works
 - i. Material being used in Restoration works:- *Brick ball*
 - ii. Equipment's /Tools being used in Restoration works:- *DGS & tractor*
 - iii. Procedure taken up in Restoration works:- *fill up & level up*
 - iv. Restored Length:- *58.50m*

B. For Bridge

1. Damage Location Chainage:-
 2. Damage Length :-
 3. Nature of Damage :-
 4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:- *"work found satisfactory"*
- H/A*

[Signature]
14/12/2021
Signature of JE/AE/EE

[Signature]
14/12/21
Signature
(Name of Inspection) *KR*

FDR 2021-22

पथ का नाम :- टी०२ ग्रादव डोला से चकमिल्ली दाथ रोड
पथ की लम्बाई :- ०.४५५ कि० मी०
प्राक्कलित राशि :- 67,333.17

प्रतिवेदन

माह मई के अंतिम सप्ताह से लेकर माह अक्टूबर के तीसरे सप्ताह तक लगातार भारी वर्षा, परिणामस्वरूप आयी बाढ़ के चलते अधिकांश पथ अंशतः अथवा पूर्णतः जलमग्न हो गये, पथ में कटाव हो गया एवं यातायात बाधित हो गया।

जनहित, कार्यहित एवं आसन्न पंचायत आम चुनाव एवं विभागीय सचिव महोदय के आदेश (पत्रांक— मु०अ०-४(मू०) विविध कार्य-२३-६०/२०२०-१९३७ पटना, दिनांक-०७.०७.२०२१) के आलोक में क्षतिग्रस्त पथों को ईट टुकड़ों से भरकर यातायात बहाल किया गया।

जलस्तर कम होने एवं पानी का बहाव बन्द होने के पश्चात् आदेशानुसार किये गये कार्य के अनुसार प्राक्कलन तैयार कर घटनोत्तर स्वीकृति हेतु समर्पित की जा रही है। कार्यहित में प्राक्कलन की स्वीकृति अपेक्षित है।

प्राक्कलन को कार्य अंचल, दरभंगा द्वारा स्वीकृत अद्यतन दर के आधार पर तैयार कर अग्रेतर कार्रवाई हेतु समर्पित की जाती है।


24/10/2021
कनीय अभियंता
ग्रा०का०वि०, कार्य प्रशाखा,
अलीनगर


24/10/2021
सहायक अभियंता
ग्रा०का०वि० कार्य अवर प्रमंडल,
अलीनगर


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर

FAR-2020-22

(11)

Name of work: - Restoration of traffic in
T02 lane to chuk milk road

Item ① Providing & Filling brick bats
including cost of brick bats,
loading, unloading & light ramp
all complete job.

$$\begin{aligned} \text{Ch 20} &= 1 \times 14.00 \times 0.85 \times \frac{0.60 + 0.90}{2} = 7.875 \text{ m}^3 \\ 1 \times 7.25 &\times 0.80 \times \frac{0.60 + 0.90}{2} = 3.685 \text{ " } \\ 1 \times 37.50 &\times 0.60 \times \frac{0.60 + 0.90}{2} = 16.875 \text{ " } \\ \hline &28.435 \text{ m}^3 \end{aligned}$$

Checked & Verified
14.12.21
At
Technician sanctioned for Rs 67,333.00
(Rupees sixty seven thousand three hundred
thirty three) only

335
14/12/21
Superintending Engineer
RWD, Works Circle, Darbhanga
13/12/21

$$@ 2004.96 / \text{m}^3 = 56,991.00$$

$$\text{Add. 12\% G.S.T} = 6,839.40$$

$$\text{Add 1\% L.C} = 570.00$$

$$\text{Add S.F @ 10\%}$$

$$28.435 \times 1032.00 \times 0.10 = 2,933.00$$

$$\hline 67,333.00$$

Agreed
24.10.2021
O. B.
APRINAGAR

21/10/2021
B. B.
BENIPUR

8/11/21
B. B.
BENIPUR