

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Benipur

Name of Block/Road:- *Alinagar / L029 to Laxmigan Boringroad*

A. For Road

1. Damage Location Chainage:- *at 30m, 50m, 150m,*
2. Damage Length :- *39.50m*
3. Nature of Damage :- *Road cut & slope*
4. Details of Restoration Works
 - i. Material being used in Restoration works:- *Brick ball*
 - ii. Equipment's /Tools being used in Restoration works:- *exc & loader*
 - iii. Procedure taken up in Restoration works:- *filling & leveling*
 - iv. Restored Length:- *39.50m*

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

[Signature]
Signature of JE/AE/EE

[Signature]
Signature
(Name of Inspection) *14/12/21*
RH

FDR 2021-22

पथ का नाम :- एल029 से लक्ष्मीपुर रोड कोरिप्राही रोड

पथ की लम्बाई :- 1.125 कि.मी

प्राक्कलित राशि :- 97,760.00


प्रतिवेदन

माह मई के अंतिम सप्ताह से लेकर माह अक्टूबर के तीसरे सप्ताह तक लगातार भारी वर्षा, परिणामस्वरूप आयी बाढ़ के चलते अधिकांश पथ अंशतः अथवा पूर्णतः जलमग्न हो गये, पथ में कटाव हो गया एवं यातायात बाधित हो गया।

जनहित, कार्यहित एवं आसन्न पंचायत आम चुनाव एवं विभागीय सचिव महोदय के आदेश (पत्रांक— मु0अ0-4(मू0) विविध कार्य-23-60/2020-1937 पटना, दिनांक-07.07.2021) के आलोक में क्षतिग्रस्त पथों को ईट टुकड़ों से भरकर यातायात बहाल किया गया।

जलस्तर कम होने एवं पानी का बहाव बन्द होने के पश्चात् आदेशानुसार किये गये कार्य के अनुसार प्राक्कलन तैयार कर घटनोत्तर स्वीकृति हेतु समर्पित की जा रही है। कार्यहित में प्राक्कलन की स्वीकृति अपेक्षित है।

प्राक्कलन को कार्य अंचल, दरभंगा द्वारा स्वीकृत अद्यतन दर के आधार पर तैयार कर अग्रेतर कार्रवाई हेतु समर्पित की जाती है।


24.10.2024

कनीय अभियंता
ग्रा0का0वि0, कार्य प्रशाखा,
अलीनगर


24/10/2024

सहायक अभियंता
ग्रा0का0वि0 कार्य अवर प्रमंडल,
अलीनगर



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर

FDR 2021-22

(14)

Name of work:- Restoration of traffic in
 LOR to Laxmipur ^{Kosiyahi}

Item no ① Provision & filling brick bats material
 cost of brick bats, loading, unloading
 & light carrying all complete job.

$$\text{Ch 30m } 1 \times 250 \times \frac{1.50}{2.5} \times 0.30 (\text{avg}) = 1.12 \text{ m}$$

$$\text{Ch 50m } 1 \times 350 \times \frac{2.00}{2.5} \times \frac{0.15 + 0.45 + 0.30}{3} = 2.63 \text{ m}$$

$$\text{Ch 150m } 1 \times 3350 \times \left(\frac{2.60 + 3.10 + 2.80}{3} \right)$$

$$\times \left(\frac{0.25 + 0.60 + 0.35}{3} \right) = 3752 \text{ m}$$

$$41.28 \text{ m}$$

$$@ 2004.26/\text{m} = 82,745.00$$

Checked & Verified

Sum
 14.12.2021
 AE

Sum
 14/12/21

Technically sanctioned for Rs 97,760.00 (Rupees Ninety seven
 Thousand seven hundred sixty only) Add R.S.F. 125/1

And L.C. 1/1 (*) 9,929.00

And S.F. 10/1 (*) 828.00

41.28 m x 1032.00 x 0.10 (*) 4,259.00

Total → 97,760.00

Superintending Engineer,
 RWD, Works Circle, Darbhanga

Signature
 24/10/2021

Or B
 Signature

Signature
 24/10/2021
 Or B
 Signature

Signature
 Or B
 Signature