

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Benipur

Name of Block/Road:- Anagar/Jayantipur Pichhi Jala to Yada ch/9

A. For Road

1. Damage Location Chainage:- ch 10m, 15m, 50m, 150m, 160m
2. Damage Length :- 33.0m
3. Nature of Damage :- Road cut & Spall
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick beds
 - ii. Equipment's /Tools being used in Restoration works:- JCB & tractor
 - iii. Procedure taken up in Restoration works:- filling & levelling
 - iv. Restored Length:- 33.0m

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

Work found satisfactory

Signature of JE/AE/EE
14/12/21

Signature
(Name of Inspection)
14/12/21
ER

FDR 2021-22

पथ का नाम :- जर्नीपुर गाव्ही रोका रै यास्र रोका
पथ की लम्बाई :- 0.72 किमी
प्राक्कलित राशि :- 32241.00

प्रतिवेदन

माह मई के अंतिम सप्ताह से लेकर माह अक्टूबर के तीसरे सप्ताह तक लगातार भारी वर्षा, परिणामस्वरूप आयी बाढ़ के चलते अधिकांश पथ अंशतः अथवा पूर्णतः जलमग्न हो गये, पथ में कटाव हो गया एवं यातायात बाधित हो गया।

जनहित, कार्यहित एवं आसन्न पंचायत आम चुनाव एवं विभागीय सचिव महोदय के आदेश (पत्रांक— मु0अ0-4(मू0) विविध कार्य-23-60/2020-1937 पटना, दिनांक-07.07.2021) के आलोक में क्षतिग्रस्त पथों को ईट टुकड़ों से भरकर यातायात बहाल किया गया।

जलस्तर कम होने एवं पानी का बहाव बन्द होने के पश्चात् आदेशानुसार किये गये कार्य के अनुसार प्राक्कलन तैयार कर घटनोत्तर स्वीकृति हेतु समर्पित की जा रही है। कार्यहित में प्राक्कलन की स्वीकृति अपेक्षित है।

प्राक्कलन को कार्य अंचल, दरभंगा द्वारा स्वीकृत अद्यतन दर के आधार पर तैयार कर अग्रेतर कार्रवाई हेतु समर्पित की जाती है।


24-10-2021

कनीय अभियंता
ग्रा0का0वि0, कार्य प्रशाखा,
अलीनगर


24/10/2021

सहायक अभियंता
ग्रा0का0वि0 कार्य अवर प्रमंडल,
अलीनगर


24/10/2021

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर

Name of Work - Restoration of traffic in
Jayantipur Gaechhi tola to Yadav tola

Item no. ⑥1 Providing and filling brick bats including cost
of brick, loading, unloading & light ramming
all complete job.

Ch. 10m	$1 \times 9.00 \times 1.50 \times 0.075$	$= 1.01 \text{ m}^3$
Ch. 15m	$1 \times 12.00 \times \frac{2.80 + 3.30 + 3.00}{3} \times \frac{0.350 + 0.60 + 0.075}{3}$	$= 12.42 \text{ m}^3$
Ch. 50m	$1 \times 8.00 \times 0.150 \times 0.075$	$= 0.09 \text{ m}^3$
Ch. 150m	$1 \times 3.00 \times 0.150 \times 0.150$	$= 0.07 \text{ m}^3$
Ch. 160m	$1 \times 1.00 \times 0.150 \times 0.150$	$= 0.02 \text{ m}^3$
	total Qty	$= 13.61 \text{ m}^3$
	@ 2004.96/m ³	$= 27,288.00$
	Add 12% GST	$= 3273.36$
	Add 1% L.C	$= 273.00$
	Add S.F @ 10%	$= 1405.00$
	$13.61 \times 1032.00 \times 0.10$	$= 1405.00$
	total	$= 32,241.00$

24.10.2024
A.R.
Almagar
checked and Verified

24/10/2024
A.R.
Almagar

24/10/24
A.R.
Bansal

14-12-2024
A.R.

322
14/12/24
A.R.

P.T.O