

(3)

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Benipur

Name of Block/Road:- Alinagar / Benipur village to road
Pul Govard Red road

A. For Road

1. Damage Location Chainage:- Ch 30m, 200m

2. Damage Length :- 139.00m

3. Nature of Damage :- Road work

4. Details of Restoration Works

i. Material being used in Restoration works:- brick bats

ii. Equipment's /Tools being used in Restoration works:- roller & tractor

iii. Procedure taken up in Restoration works:- filling & levelling

iv. Restored Length:- 139.00m

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

"work found satisfactory"

N/A

Signature of JE/AE/EE

Signature
(Name of Inspection)

FDR 2021-22

पथ का नाम :- मिर्जापुर मल्लाह टोली से महरिया पुल जोशील आर.सी.डी. रोड
पथ की लम्बाई :- २.४५० कि० मी०
प्राक्कलित राशि :- १,११,६४३.००


प्रतिवेदन

माह मई के अंतिम सप्ताह से लेकर माह अक्टूबर के तीसरे सप्ताह तक लगातार भारी वर्षा, परिणामस्वरूप आयी बाढ़ के चलते अधिकांश पथ अंशतः अथवा पूर्णतः जलमग्न हो गये, पथ में कटाव हो गया एवं यातायात बाधित हो गया।

जनहित, कार्यहित एवं आसन्न पंचायत आम चुनाव एवं विभागीय सचिव महोदय के आदेश (पत्रांक— मु०अ०—४(मू०) विविध कार्य—२३—६०/२०२०—१९३७ पटना, दिनांक—०७.०७.२०२१) के आलोक में क्षतिग्रस्त पथों को ईंट टुकड़ों से भरकर यातायात बहाल किया गया।

जलस्तर कम होने एवं पानी का बहाव बन्द होने के पश्चात् आदेशानुसार किये गये कार्य के अनुसार प्राक्कलन तैयार कर घटनोत्तर स्वीकृति हेतु समर्पित की जा रही है। कार्यहित में प्राक्कलन की स्वीकृति अपेक्षित है।

प्राक्कलन को कार्य अंचल, दरभंगा द्वारा स्वीकृत अद्यतन दर के आधार पर तैयार कर अग्रेतर कार्रवाई हेतु समर्पित की जाती है।



२४.१०.२०२१

कनीय अभियंता
ग्रा०का०वि०, कार्य प्रशाखा,
अलीनगर



सहायक अभियंता
ग्रा०का०वि० कार्य अवर प्रमंडल,
अलीनगर



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर

Name of work - Restoration of traffic in
Mirzapur Mallah toli to Madariya pul Gansul
RCD road.

Item no ① Providing and filling brick bats including cost
of brick, loading, unloading & light ramming
all complete job.

Ch. 30m $1 \times 105.00 \times \frac{2.00 + 2.50 + 3.00 + 2.00}{4} \times \frac{0.15 + 0.30}{2} = 57.24 \text{ m}^3$

Ch. 200m $1 \times 11.00 \times \frac{3.00 + 3.10 + 2.60}{3} \times \frac{0.20 + 0.60 + 0.150}{3} = 10.21 \text{ m}^3$

$1 \times 12.00 \times \frac{2.40 + 2.00 + 2.00}{3} \times 0.150 = 4.26 \text{ m}^3$

$1 \times 11.00 \times \frac{3.00 + 1.90 + 1.80}{3} \times \frac{0.60 + 0.150}{2} = 9.21 \text{ m}^3$

total Qty = 80.92 m³

@ 2004.96/m³ = 1,62,241.00

Add. GST @ 12% = 19,469.00

Add L.C @ 1% = 1,622.00

Add S.F @ 10% = 8,351.00

$80.92 \times 1032.00 \times 0.10 = 8,351.00$

total = 1,91,683.00

Technically sanctioned for Rs 1,91,683.00 (one
lakh ninety one thousand six hundred eighty
three Rupees) only

24.10.2021

O.B.

Almagar

Checked and Verified

14.12.2021
Az

24.10.2021

O.B.

Almagar

24.10.2021

O.B.

Banipur

325
14/12/21

P.T.O