

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Benipur

Name of Block/Road:- Benipur | Permanand Pan Dukan to Ramauli

A. For Road

1. Damage Location Chainage:- ch 0300 Km to ch 1000 Km
2. Damage Length :- 131 M
3. Nature of Damage :- Road crust and plank
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Brick bats, Bamboo
 - ii. Equipment's /Tools being used in Restoration works:- Tractor
 - iii. Procedure taken up in Restoration works:- manually
 - iv. Restored Length:- 131 M

B. For Bridge

1. Damage Location Chainage:-
 2. Damage Length :-
 3. Nature of Damage :-
 4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:- "work found satisfactory"
- N/A

Signature of JE/AE/EE

Signature 14/12/21
(Name of Inspection) EE

तकनीकी प्रतिवेदन


पथ का नाम	:- परमानन्द पान दुकान से रमौली
पथ की लंबाई	:- 1.35 कि० मी०
प्राक्कलित राशि	:- Rs. 6,40,175=00
प्रमण्डल का नाम	:- बेनीपुर
अंचल का नाम	:- दरभंगा
योजना शीर्ष	:-
योजना वर्ष	:- 2021-22


प्रस्तुत प्राक्कलन विभागीय पत्रांक-मु.अ.-4-4275 पृष्ठ 1 दिनांक-22.10.21 के आदेशानुसार पथ में कराये गये यातायात पुर्नस्थापना कार्य के निमित्त तैयार की गयी है।


यह प्राक्कलन परमानन्द पान दुकान से रमौली कार्य के लिए तैयार की गई है। वर्ष 2021 में आयी प्रलयंकार बाढ़/अतिवृष्टि के कारण पथ कई जगहो पर क्षतिग्रस्त हो गया था। जिसके कारण आवागमन अवरुद्ध हो गई थी जिसमें अस्थाई यातायात पुर्नस्थापन कार्य किया गया है।

प्रस्तुत प्राक्कलन संपादित कार्य के समय लागू अनुसूचित दर पर, जो संवेदक लाभांश को छोड़कर था, उसे प्रावधान करते हुए तैयार किया गया है।

अतः किये गये कार्यों के भुगतान हेतु प्राक्कलन की प्रशासनिक स्वीकृति अपेक्षित है।


कनीय अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रशाखा बेनीपुर


सहायक अभियंता,
ग्रामीण कार्य विभाग,
कार्य अवर प्रमण्डल बेनीपुर


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल बेनीपुर।

Abstract of cost.

Name of Road:- Parmanand Pan Dukan to Ramauli.

Sl No	Particulars of Item	Quantity (In M ³)	Rate	Amount
1	Providing and laying Filling in ditches with brick bats including loading, unloading and light ramming all complete job. As per specification & Direction of E/I	265.58	2004.96	532477
2	Supply of Bamboo- 6m to 8m do.....all complete job as per specification and direction of E/I.	47	166.5	7826
3	Labour for cutting 62mm to 75mm dia bamboo pile size and making shoes and driving ect.....all complete job as per specification and direction of E/I.	37	31.2	1154
4	Labour for cutting 62mm to 75mm dia bamboo runner in position at every vertice pileall complete job as per specification and direction of E/I.	148	5.5	814
		Total	=	542271
		Add 12% GST	=	65073
		1% L.C	=	5423
		(S.Fee)- B/Bat(265.58*1032* 0.1)=27408	=	27408
		Grand Total=		640175

Say Rupees = 64,0170

[Signature]
J.E
RWD, Benipur

[Signature]
A.E
RWD, Benipur

[Signature]
E.E
RWD, Benipur

che

Technically Sumation For Rs = 64,01,70=00 (Rupees Six Lacs Four Thousand one Hundred seventy) only

[Signature]
Superintending Engineer
RWD, Works Circle, Darbhanga
10/2/22

Flood Estimate

Name of Road:- Parmanand Pan Dukan to Ramauli.

Item No.1	Providing and laying Filling in ditches with brick bats including loading, unloading and light ramming all complete job. As per specification & Direction of E/I				
	Chainage (In M)	Length (In M)	Average Width (In M)	Average Height (In M)	Qty
	1st km	12.00	(2+3)/2	(1.5+1.8+1.2)/3	45.00 ✓
		13.00	(0.6+1.6)/2	(0.9+1+0.6)/3	17.88 ✓
		7.50	(1+1.5)/2	(1.2+0.9+1.5)/3	11.25 ✓
		6.50	(0.9+1.4)/2	(0.6+0.9+1.2)/3	6.73 ✓
		85.00	(2.8+3.2)/2	(0.6+0.75)/2	172.12 ✓
		7.00	(2.9+3.1)/2	(0.5+0.7)/2	12.60 ✓
		Total =			265.58

Item No.2	Supply of Bamboo- 6m to 8m do.....all complete job as per specification and direction of E/I.				
	for pile	22	3.5		77
		15	3.5		52.5
	for runner	22	4		88
		15	4		60
				=	277.5
	Number of Bamboo	277.5/6		=	47

Item No.3	Labour for cutting 62mm to 75mm dia bamboo pile size and making shoes and driving ect.....all complete job as per specification and direction of E/I.				
		22	1		22
		15	1		15
					37


Item No 4	Labour for cutting 62mm to 75mm dia bamboo runner in position at every vertice pileall complete job as per specification and direction of E/I.				
		22	4		88
		15	4		60
					148



 J.E.
 RWD, Benipur


 A.E.
 RWD, Benipur


 E.E.
 RWD, Benipur

Checked and Verified


 13/12/2021
 J.E.


 13/12/21
 A.E.