

# Inspection Report of Flood Damage work

No of PIUs:- RWD Works Division, Darbhanga

No of Block/Road:- Baheni / Bhajwadiapur to Khanarai

## For Road

Damage Location Chainage:- 2 km to 3 km

Damage Length :- 0.177 km

Nature of Damage :- surface damage

## Details of Restoration Works

- i. Material being used in Restoration works:- Brick Bats
- ii. Equipment's /Tools being used in Restoration works:- Brick Bats, JCB, Tractor, Labour
- iii. Procedure taken up in Restoration works:- Laying of Brick bats with light Ramming
- iv. Restored Length:- 0.177 km

## For Bridge

Damage Location Chainage:-

Damage Length :-

Nature of Damage :-

## Details of Restoration Works

- i. Material being used in Restoration works:-
- ii. Equipment's /Tools being used in Restoration works:-
- iii. Procedure taken up in Restoration works:-
- iv. Restored Length:-

} N/A

work found satisfactory

Signature of JE/AE/EE

Signature

(Name of Inspection)

FDR

**DISTRICT :- DARBHANGA**

**BLOCK :- BAHERI**

**Name of Raad :- Bhagwatipur To Khararai**


**Length of the Road:- 3.000 KM.**

**Effective Length 0.187 KM.**


GENERAL ABSTRACT OF COST

Sl No.	Item of Work	Amount (in Rs.)
1	Cost for restoration	136,176.88 / <del>2,15,292.60</del> ✓
2	Add 12 % GST	16,341.22 / 25,835.11 ✓
2	Add Seigniorage $67.920 \times 1032 \times 10\%$	7009.34 / 11,414.49 ✓
4	Add 1 % Labour Cess	1361.76 / <del>2,152.93</del> ✓
	<b>Total cost:-</b>	<b>160,889.20 / <del>2,54,695.14</del> ✓</b>


Say Rs. 160889.20

  
2/11/21  
Junior Engineer  
Baheri

  
Assistant Engineer  
Baheri

  
Executive Engineer  
R.W.D.(W) Division, Darbhanga-1

कार्यपालक अभियंता, लखीपुर में जांच प्रतिवेदन के आधार पर  
Technically conditioned for Rs 160889 = 00 (Rs  
one lakh sixty thousand eight hundred eighty nine)

  
अधिसूचना अभियंता  
कार्य अंचल, दरभंगा  
2/11/21

Detailed estimate for making moterable road.

Name of Raad :- Bhagwatipur To Khararai  
 BLOCK :- BAHERI  
 DISTRICT :- DARBHANGA  
 R.W.D. Works Division Darbhanga-1

Item	Unit	No.	Length (m)	Avg. Breadth (m)	Avg. Depth / Height	Quantity	Rate	Amount
1 Labour and placing of brick bats with light raming including cost of brick bats by tractor	From Khararai							
	2.000 KM to 3.000 KM.							
	1	4	6.00	1.80	0.200	2.160	1.08	
	1	1	1.50	1.00	0.250	0.375	6.25	
	1	1	2.50	2.00	0.200	1.500	1.50	
	1	1	1.80	1.00	0.250	0.450	0.18	
	1	1	3.00	1.00	0.200	0.600	0.30	
	1	1	2.00	3.00	0.250	1.500	0.90	
	1	1	6.00	1.00	0.300	1.800	0.90	
	1	1	10.00	2.00	0.300	6.000	4.50	
	1	1	5.00	1.70	0.300	1.52.550	1.75	
	1	1	3.00	2.00	0.250	1.500	0.60	
	1	1	1.00	3.00	0.300	0.300	0.45	
	1	1	10.00	1.20	0.250	2.50.000	1.80	
	1	1	5.50	2.10	0.250	1.152.888	1.752	
	1	1	1.00	1.20	0.200	0.240		
	1	1	7.00	0.27	0.250	1.50.473	0.283	
	1	1	6.50	1.50	0.300	2.925	1.95	
	1	1	2.00	1.00	0.200	0.400		
	1	1	6.00	2.00	0.200	2.400		
	cum	2	2.00	1.00	0.200	0.800		
	1	1	6.00	0.25	2.000	3.000		
	1	1	8.50	1.80	0.300	4.590		
	1	1	4.00	1.00	0.200	0.800		
	1	1	2.50	2.00	0.270	1.350		
	1	1	1.00	1.00	0.200	0.200		
	1	1	6.00	3.00	0.450	8.100	3.60	
	1	1	10.00	2.00	0.300	6.000		
	1	1	1.50	0.80	0.200	0.240		
	1	1	5.00	1.20	0.250	1.500		
	1	1	4.50	1.30	0.200	1.170		
	1	1	5.40	3.00	0.600	0.720	4.86	
	1	1	6.00	1.10	0.200	1.320		
	1	1	2.00	1.00	0.150	0.300		
	1	1	8.00	1.00	0.200	1.600		
	1	1	3.00	3.00	0.250	2.250		
	1	1	5.00	2.00	0.200	2.000		
	1	1	14.00	3.00	0.300	42.600	8.40	
	1	1	2.00	1.80	2.500	9.000		
	3	1	3.00	3.40	0.300	3.420	6.750	
Total						107.380	2004.96	215292.60

67.920

215292.60  
136176.88

*[Signature]*  
2.11.21  
Junior Engineer  
BAHERI

*[Signature]*  
21/11/21  
Assistant Engineer  
BAHERI

*[Signature]*  
Executive Engineer  
R.W.D.(W) Division, Darbhanga-1

Verified on 23.11.21 (Am) at 21/11/21 & corrected as per site.

*[Signature]*

*[Signature]*  
21/11/21

*[Signature]*