

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga

Name of Block/Road:- Bahari / Lohar Chauraha to Benta

A. For Road

1. Damage Location Chainage:- 0 to 1.068 km
2. Damage Length :- 0.103 km
3. Nature of Damage :- Road surface damage
4. Details of Restoration Works

- i. Material being used in Restoration works:- Buck Bats
- ii. Equipment's /Tools being used in Restoration works:- JCB / Tractor, Labour
- iii. Procedure taken up in Restoration works:- Laying of Buck Bats with
- iv. Restored Length:- 0.103 km
Light Ramping


B. For Bridge

1. Damage Location Chainage:-
 2. Damage Length :-
 3. Nature of Damage :-
 4. Details of Restoration Works
- i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

N/A

work found satisfactory.

Signature of JE/AE/EE



Signature
(Name of Inspection)

FDR

DISTRICT :- DARBHANGA

BLOCK :- BAHERI

Name of Raad :- L052- Chakwa To Benta

Length of the Road:- 1.268 KM.


Effective Length 0.103 KM.


GENERAL ABSTRACT OF COST

Item of Work	Amount (in Rs.)	
Cost for restoration	38310.77	52,425.69
Add 12 % GST	4597.29	6,291.08
Add Seigniorage $19.108 \times 1032 \times 10\%$	1971.94	2,779.53
Add 1 % Labour Cess	383.10	524.26
Total cost:-	45263.10	62,020.57



Say Rs. 45263.10


Junior Engineer
Baheri


Assistant Engineer
Baheri


Executive Engineer
R.W.D.(W) Division, Darbhanga-1

कार्यपालक अभियंता, वैशाली के ज्ञात प्रतिवेदन के आधार पर / Technically sanctioned for Rs 45263 /- (Rs. forty five thousand two hundred sixty three only).


अधिक्षण अभियंता
कार्य अंचल, दरभंगा


Detailed estimate for making moterable road.

of Raad :- L052- Chakwa To Benta
 - BAHERI
 CT :- DARBHANGA
 Works Division Darbhanga-1

Item	Unit	No.	Length (m)	Avg. Breadth (m)	Avg. Depth / Height	Quantity	Rate	Amount
Labour and placing of brick bats with light raming including cost of brick bats by tractor	cum	From Chakwa						
		0.000 KM to 1.258 KM.						
		2	10.00	1.00	0.150	3.200		
		1	30.00	2.08	0.200	12.480	5.04	
		2	8.00	1.00	0.200	3.200	2.48	
		1	14.00	1.50	0.190	3.990		
		1	2.20	1.40	0.200	0.616		
		2	5.00	1.00	0.150	1.500		
		1	7.00	0.80	0.200	1.120		
		1	4.00	0.07	0.150	0.042		
					Total	26.148	2004.96	52426.69

19/10/1

52426.69
 38510.77

Junior Engineer
 Baheri

Assistant Engineer
 Baheri

Executive Engineer
 R.W.D.(W) Division, Darbhanga-1

Verified as per SE Darbhanga Lt 2326 (Ann) and 2/11/21 recorded on the Site.

21/11/21

21/11/21

21/11/21