

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga

Name of Block/Road:- Bahari / PWD Turja to Mahua.

A. For Road

1. Damage Location Chainage:- 0 km to 3.85 km

2. Damage Length :- 0.016 km

3. Nature of Damage :- Surface Damage

4. Details of Restoration Works

i. Material being used in Restoration works:- Brick Bats

ii. Equipment's /Tools being used in Restoration works:- JCB, Tractors, Labourers

iii. Procedure taken up in Restoration works:- Laying of Brick Bats with Light Ramming

iv. Restored Length:- 0.016 km

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's /Tools being used in Restoration works:-


iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

N/A

Work Found Satisfactory

Signature of JE/AE/EE


28/11/22

Signature

(Name of Inspection)

Detailed estimate for making moterable road.


ne of Raad :- PWD JORJA TO MAHUA
 JK - BAHERI
 RICT - DARBHANGA
 D Works Division Darbhanga-1


Item	Unit	No.	Length (m)	Avg Bre adth (m)	Avg De pth / Height	Quantity	Rate	Amount
Labour and placing of brick bats with light raming including cost of brick bats by tractor	cum	From JORJA						
		0.000 KM to 3.85 KM.						
		1	2.00	3.30	0.250	1.650	0.990	
		1	3.40	2.10	0.200	1.428		
		2	1.00	0.80	0.200	0.320		
		1	2.40	1.90	0.190	0.866		
		1	2.20	0.70	0.250	0.385		
		2	1.10	1.00	0.600	1.320	0.660	
		1	1.00	0.80	0.400	0.320		
		1	1.00	0.70	0.340	0.024	0.238	
				Total	6.313	2004.96	12657.71	


5.207

12657.71


10,439.83


 2.11.11
 Junior Engineer
 Baheri


 2.11.11
 Assistant Engineer
 Baheri


 Executive Engineer
 R.W.D.(W) Division, Darbhanga-1

Verified for SE Darbhanga at 2326 (Am) dt 31/12/11 & received at site.




 21/12/11
 AS

