

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by Benipur

Name of Block/Road:- Baheri / RWD Hathauri to Batur tal.

A. For Road

1. Damage Location Chainage:- 0 km to 1.1 km

2. Damage Length :- 0.023 km

3. Nature of Damage :- Surface Damage

4. Details of Restoration Works

i. Material being used in Restoration works:- Brick Bats

ii. Equipment's /Tools being used in Restoration works:- JCB, Tractor, Labours

iii. Procedure taken up in Restoration works:- Laying of Brick Bats with light ramming

iv. Restored Length:- 0.023 km

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-


ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

N/A

WORK Found satisfactory


28/03/22


Signature of JE/AE/EE


Signature
(Name of Inspection)

GENERAL ABTRACT OF COST

NAME OF ROAD :		RWD HATHAURI TO BATAR TOL
DISTRICT		DARBHANGA
BLOCK		BAHERI
LENGTH OF ROAD (in Km)		1.100
DAMAGED LENGTH (KM)		0.0226
Sl. No.	DESCRIPTION	AMOUNT
1	Cost of Restoration	31187.15 / 33438.723
2	GST @12%	3742.45 / 4012.647
3	Labour cess @1%	311.87 / 334.387
4	Seigniorage fee $15.555 \times 1032 \times 10\%$	1605.27 / 1721.170
5	Grand Total	36846.74 / 39506.926
6	Say(lacs)	0.3684 / 0.395



 21-11-21
 JE
 RWD


 21/11/21
 AE
 RWD


 21/11/21
 EE
 RWD

कार्यपत्रक अभियंता, बेसीकुल के माध्यम से प्राप्ति के आधार पर

Technically sanctioned for Rs 36846=00 (Rs thirty six thousand Eight hundred forty six only).


 अधिक्षण अभियंता
 कार्य अंचल, दरभंगा
 15/12/22

Detail Estimate For Motorable work of Road

Detail Estimate For Motorable work of Road									
Name of road		Block		District		Division		Length(KM)	
RWD HATHAURI TO BATAR TOL		BAHERI		DARBHANGA		DARBHANGA-I		1.1	
Sl. No.	Description	Unit	Nos	LENGTH	Avg. width	Avg Hight	Qty	RATE	AMOUNT (in Rs.)
1	Labour and Placing	cum	1.00	6	2.5	2.5	5.625	6.75	
	Brick bats with		1.00	10	2.5	0.2	5.00		
	Light raming		1.00	4.4	2	0.2	1.76		
	including cost of		1.00	2.2	3.2	0.45	3.17		
	Total							16.68	2,004.96
DAMAGE LENGTH(M)				0.023				15.555	31187.15

JE
RWD

AE
RWD

EE
RWD

Verified as per SC Darbhanga Lt 2376 (Ann) at 31/1/21 & corrected as per 8/2.

21/1/21

21/2/21
AE

21/1/21