

## Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga1 Inspected By Benipur

Name of Block/Road:- HAYAGHAT/AKshaya pulindra yadav house to dalit Basti AKshaya.

### A. For Road

1. Damage Location Chainage:- 0km to 1.00 km

2. Damage Length :- 140.00 m

3. Nature of Damage :- Surface Damage

#### 4. Details of Restoration Works

i. Material being used in Restoration works:- Brick Bats

ii. Equipment's /Tools being used in Restoration works:- JCB / Tractor / Labourers

iii. Procedure taken up in Restoration works:- Laying of Brick Bats with Light Ramming

iv. Restored Length:- 140m

### B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

#### 4. Details of Restoration Works

i. Material being used in Restoration works:-


ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:-

N/A

Work Found Satisfactory



Signature of JE/AE/EE

Signature  
(Name of Inspection)

Benipur

# ABSTRACT

Road Name- Temporary Restoration of Road from Akraha Pulindra yadav house to Dalit basti Akraha

Block- HAYAGHAT

RWD (W) DIVISION DARBHANGA -1

Road Actual Length - 1.00 KM

Efected Road Length - 140.00 M.

| S.No. |                                                                                                                                                   | UNIT | QUANTITY           | RATE    | AMOUNT (Rs) |
|-------|---------------------------------------------------------------------------------------------------------------------------------------------------|------|--------------------|---------|-------------|
| 1     | Providing and filling bricks bats in ditches including cost of bricks bats and labour all complete job as per specification and direction of E/I. | CUM  | 118.095<br>118.343 | 2004.96 | 237272      |
| 4     | Total Amount                                                                                                                                      |      |                    |         | 237272      |
|       | Add G.S.T. 12 %                                                                                                                                   |      |                    |         | 28473       |
|       | Add 1 % Labor cess                                                                                                                                |      |                    |         | 2373        |
|       | Seigniorage Fee @1032.00/cum x0.10                                                                                                                |      |                    |         | 12213       |
|       |                                                                                                                                                   |      |                    |         | 280330      |

236776 = ∞  
28413 = ∞  
2368 = ∞  
12187 = ∞  
279744 = ∞

J.E.

Work Section Hayaghat

A.E.

Work Sub-Division  
Hayaghat

E.E.

RWD Darbhanga -1

કાર્યવાહક અધિકારી દ્વારા કાંચે પ્રમાણે કાંચે મારવા પર  
Technically Sanctioned for Rs 279744 = ∞ (Rs Two  
lacs seventy Nine thousand Seven hundred forty four  
only)

Superintending Engineer  
RWD, Works Circle, Darbhanga

Detailed Estimate for Temporary Restoration of Akraha Pulindra yadav house to Dalit Basti Akraha road for the year 2021 -22.

Block - Hayaghat

Total Restoration Length -140.00 M

R.W.D.[W] Division -Darbhanga -1

Length -1.00 KM

| S.N. | item                                                                                                                                               | No. | Length (M) | Width(M)        | Depth (M)(AV)     | Quantity (cum) |
|------|----------------------------------------------------------------------------------------------------------------------------------------------------|-----|------------|-----------------|-------------------|----------------|
| 1    | Providing and filling bricks bats in ditches including cost of bricks bats and labour all complete job as per specification and direction of E/I . |     |            |                 |                   |                |
|      | Chainage in M                                                                                                                                      |     |            |                 |                   |                |
|      | 850                                                                                                                                                | 1   | 9.00 ✓     | 0.30 ✓          | 0.250 ✓           | 5.738          |
|      |                                                                                                                                                    | 1   | 30.00 ✓    | 3.70 ✓          | $(0.20+0.25)/2$   | 24.975         |
|      |                                                                                                                                                    | 1   | 30.00 ✓    | $(3.75+4.00)/2$ | 0.250 ✓           | 29.063         |
|      |                                                                                                                                                    | 1   | 11.00 ✓    | 3.75 ✓          | 0.350 ✓           | 4.428          |
|      |                                                                                                                                                    | 1   | 7.00 ✓     | 1.50 ✓          | 1.000 ✓           | 7.175          |
|      |                                                                                                                                                    | 1   | 12.00 ✓    | 4.20 ✓          | 0.300 ✓           | 15.120         |
|      |                                                                                                                                                    | 1   | 30.00 ✓    | $(3.70+4.00)/2$ | 0.250 ✓           | 28.875         |
|      | upto 1000 ( Both side )                                                                                                                            | 2   | 11.00 ✓    | 0.90 ✓          | $(0.200+0.400)/2$ | 2.970          |
|      | <b>Total Qty.</b>                                                                                                                                  |     | 140.00     |                 |                   | 118.343        |

2.722  
Totaly 118.095 m

JE  
9/11/21

AE  
7/11/21

EE  
7/11/21

RWD(W) Division Darbhanga -1

Checked

by

16/12/2021

OR

11/12/2021

OR

11/11/21

OR

Baipur