Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhangal Inspected by Benipur Name of Block/Road: - HAYAGHAT/ Rajauli chank to Ohobi tola Rustampur

- For Road A.
 - 1. Damage Location Chainage: OKM to 0.990 KM
 - 2. Damage Length

:- 45.50 M

- 3. Nature of Damage
- :- Surface Damage
- 4. Details of Restoration Works
 - i. Material being used in Restoration works: Brick Bats
 - ii. Equipment's /Tools being used in Restoration works:- JCB Tractor/ Labours
 - iii. Procedure taken up in Restoration works: Loyling of Brick Bats with Light Ramming iv. Restored Length: 45.50 m

B. For Bridge

- 1. Damage Location Chainage:-
- 2. Damage Length
- 3. Nature of Damage
- 4. Details of Restoration Works
 - Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

Work found satisfarctory

Signature of JE/AE/EE

Signature (Name of Inspection)

Benipyr

NIA

ABSTRACT

Road Name- Temporary Restoration of Road from Rajauli chouk to Dhobi Tola Rustampur

Block- HAYAGHAT RWD (W) DIVISION DARBHANGA -1 Road Actual Length - 0.990 KM Efected Road Length - 45 50 M

S.No.		UNIT	QUANTITY	RATE	AMOUNT (Rs)
1	Providing and filling bricks bats in ditches including cost of bricks bats and labour all complete job as per specification and direction of E/I.	СИМ			
4	Total Amount		15.225	2004.96	30526
	Add G.S.T. 12 %				30526
	Add 1 % Labor cess				3663
					305
	Seigniorage Fee @1032.00/cum x0.10				1571
					36065

Br. 21

Work Section Hayaghat

D.J.11.11

Work Sub-Division

E.E.

RWD Darbhanga -1

Hayaghat

ATTECHNICALLY SANCTIONED for Be 36,065=00 (Repect Histy SX

HESUSONA Sixty fire) only.

Superintending Engineer

RWD, Works Circle, Darbhanga

Detailed Estimate for Temporary Restoration of Rajauli chouk to Dhobi tola Rustampur road for the year 2021 -22.

Block - Hayaghat

Total Restoration Length -45.50 M

R.W.I	D.[W] Division -Darbhanga -1	Length -0.990 KM					
S.N.	item	No.	Length (M)	Width(M)	Depth (M)(AV)	Quantity (cum)	
1	Providing and filling bricks bats in ditches including cost of bricks bats and labour all complete job as per specification and direction of E/I.						
	Chainage in M						
	80	1	20.50	1.80	(0.20+0.30)/2	9.225 Y	
	upto 200	1	25.00	(1.80+1.40)/2	(0.20+0.10)/2	6.000	
	Total Oty		45.50			15 225	

O1 111-21

AE 11.2

EE SO,

RWD(W) Division Darbhanga -1

11-12-2021

500

by cff

B-66

SOM I

2-10 B. 500