

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by Benipar

Name of Block/Road:- Khatway to Nila

A. For Road

1. Damage Location Chainage:- 200 m to 300 m
2. Damage Length :- 200 m
3. Nature of Damage :- ~~Reconstruction~~ Plank Damage
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Bricks / E.C. / L.S.
 - ii. Equipment's / Tools being used in Restoration works:- J.C.B. / Hammer / Chisel / Pickaxe
 - iii. Procedure taken up in Restoration works:- Laying of E.C. with L.S.
 - iv. Restored Length:- 200 m

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's / Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

1/1

work found satisfactory

Signature of JE/AE/EE

28/11/22
Signature

(Name of Inspection)
EE Benipar

GENERAL ABTRACT OF COST

NAME OF ROAD :		Khatwe Tol To Ahila	
DISTRICT		DARBHANGA	
BLOCK		HANUMANNAGAR	
LENGTH OF ROAD (in Km)		1.025	
DAMAGED LENGTH (KM)		0.272	
Sl. No.	DESCRIPTION		AMOUNT
1	Cost of Restoration		1063681.200
2	GST @12%		127641.744
3	Labour cess @1%		10636.812
4	Seigniorage fee		13011.759
5	Grand Total		1214971.515
6	Say(lacs)		12.150

919932.209
110391.865
9999.322
11172.744
1050696.146
Say 10.507

20/12/21
JE
RWD

20/12/21
AE
RWD

20/12/21
EE
RWD

Estimate checked and Verified by E.E, Benipur
vide letter No:- 176 कां. अ. 05/03/2022

Post facto T/S for Rs 1050700 = 00 (Rs Ten lacs
fifty thousand seven hundred only).

अधिक्षण अभियंता
कार्य अंचल, दरमंगर
21/03/22

Detail Estimate For Motorable work of Road

Detail Estimate For Motorable work of Road									
Name of road		Block		District		Division		Length(KM)	
Khatwe Tol To Ahila		HANUMANNAGAR		DARBHANGA		DARBHANGA-I		1.025	
No.	Description	Unit	Nos	LENGTH	Avg. width	Avg Hight	Qty	RATE	AMOUNT (in Rs.)
	Filling of EC bags with local sand, stitching and placing with labour	cum	1.00	28.50	1.70	2.00	96.90		
			1.00	31.00	0.80	0.90	22.32		
			1.00	3.00	0.60	1.60	2.88		
			1.00	2.50	0.60	1.50	2.25		
			1.00	2.20	0.60	2.00	2.64		
			1.00	36.00	1.80	2.80	3.80 181.44	148.20	
			1.00	26.00	1.50	4.60	179.40		
			1.00	8.00	1.00	2.30	18.40		
			1.00	6.00	0.90	2.30	12.42		
			1.00	23.00	0.90	5.25	3.80 108.68	78.62	
			1.00	19.50	1.50	5.00	3.80 146.25	111.15	
			1.00	3.50	1.00	1.25	4.38		
			1.00	25.00	0.80	1.25	25.00		
			1.00	2.00	0.80	1.00	1.60		
			1.00	5.00	0.60	1.10	3.30		
			1.00	7.50	0.60	1.10	4.95		
			1.00	5.00	0.60	1.50	4.50		
			1.00	11.00	1.00 1.50	1.81	29.87	19.91	
			1.00	27.50	1.00 1.50	1.70	70.13	46.77	
			Total (A)				917.29	787.65	
			Nos of EC Bags= A/0.034				26979.12	23166.03	873 359.31
			Total				26979.00	37.70	10,17,108.30
2	Supply of Bamboo	Nos					23166.03 121	166.5	20146.5
3	Labour for cutting , making shoes, driving etc	M					847	31.2	26426.4
	Total (1+2+3))								1063681.20

Say 919932.21

20/12/21

JE
RWD

20/12/21

AE
RWD

20/12/21

EE
RWD

cutting fitting
supply
runner