

## Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga1 Inspected by Benipur

Name of Block/Road:- HAYAGHAT / RED road Hayaghat Pauram

### A. For Road

1. Damage Location Chainage:- 0km to 1.550 km
2. Damage Length :- 59.00 m
3. Nature of Damage :- Surface Damage
4. Details of Restoration Works
  - i. Material being used in Restoration works:- Brick Bats
  - ii. Equipment's /Tools being used in Restoration works:- JCB, Tractor, Labourers
  - iii. Procedure taken up in Restoration works:- Laying of Brick Bats with Light Ramming
  - iv. Restored Length:- 59.00m

### B. For Bridge

1. Damage Location Chainage:-
  2. Damage Length :-
  3. Nature of Damage :-
  4. Details of Restoration Works
    - i. Material being used in Restoration works:-
    - ii. Equipment's /Tools being used in Restoration works:-
    - iii. Procedure taken up in Restoration works:-
    - iv. Restored Length:-
- N/A

Work Found satisfactory

Signature of JE/AE/EE

Signature

(Name of Inspection)

Benipur

# ABSTRACT

Road Name- Temporary Restoration of Road from REO road Hayaghat -  
Pauram

Block- HAYAGHAT

RWD (W) DIVISION DARBHANGA -1

Road Actual Length - 1.550 KM

Effectd Road Length - 59.00 M.

| S.No. |                                                                                                                                                            | UNIT | QUANTITY         | RATE    | AMOUNT (Rs) |
|-------|------------------------------------------------------------------------------------------------------------------------------------------------------------|------|------------------|---------|-------------|
| 1     | Providing and filling bricks bats in<br>ditches including cost of bricks bats and<br>labour all complete job as per<br>specification and direction of E/I. | CUM  | 27.850<br>27.903 | 2004.96 | 55944       |
| 4     | Total Amount                                                                                                                                               |      |                  |         | 55944       |
|       | Add G.S.T. 12 %                                                                                                                                            |      |                  |         | 6713        |
|       | Add 1 % Labor cess                                                                                                                                         |      |                  |         | 559         |
|       | Seigniorage Fee @1032.00/cum x0.10                                                                                                                         |      |                  |         | 2880        |
|       |                                                                                                                                                            |      |                  |         | 66097       |

55838 = 00

6701 = 00

558 = 00

2874 = 00

65971 = 00

J.E.

Work Section Hayaghat

A.E.

Work Sub-Division  
Hayaghat

E.E.

RWD Darbhanga -1

Technicaly sanctioned for Rs 65971 = 00 (Rs Sixty  
five thousand nine hundred seventy one only)

Superintending Engineer  
RWD Works Circle Darbhanga

Detailed Estimate for Temporary Restoration of REO road Hayaghat - Pauram road for the year 2021 -22.

Block - Hayaghat

Total Restoration Length -59.00 M

R.W.D.[W] Division -Darbhanga -1

Length -1.550 KM

| S.N. | item                                                                                                                                               | No. | Length (M) | Width(M) | Depth (M)(AV) | Quantity (cum) |
|------|----------------------------------------------------------------------------------------------------------------------------------------------------|-----|------------|----------|---------------|----------------|
| 1    | Providing and filling bricks bats in ditches including cost of bricks bats and labour all complete job as per specification and direction of E/I . |     |            |          |               |                |
|      | Chainage in M                                                                                                                                      |     |            |          |               |                |
|      | 13                                                                                                                                                 | 1   | 1.50 ✓     | 1.10 ✓   | 0.150 ✓       | 0.248          |
|      | 45                                                                                                                                                 | 1   | 0.90 ✓     | 1.00 ✓   | 0.15 ✓        | 0.135          |
|      |                                                                                                                                                    | 1   | 1.50 ✓     | 0.60 ✓   | 0.150 ✓       | 0.135          |
|      | 82                                                                                                                                                 | 1   | 2.10 ✓     | 1.00 ✓   | 0.150 ✓       | 0.315          |
|      | 120                                                                                                                                                | 1   | 1.20 ✓     | 0.90 ✓   | 0.150 ✓       | 0.162          |
|      | 142                                                                                                                                                | 1   | 0.60 ✓     | 0.40 ✓   | 0.150 ✓       | 0.036          |
|      |                                                                                                                                                    | 1   | 4.20 ✓     | 1.50 ✓   | 0.150 ✓       | 0.945          |
|      | 441                                                                                                                                                | 1   | 4.50 ✓     | 1.30 ✓   | 0.150 ✓       | 0.878          |
|      | 450                                                                                                                                                | 1   | 6.00 ✓     | 1.10 ✓   | 0.150 ✓       | 0.990          |
|      | 570                                                                                                                                                | 1   | 6.50 ✓     | 1.60 ✓   | 0.150 ✓       | 1.560          |
|      | 590                                                                                                                                                | 1   | 30.00 ✓    | 3.00 ✓   | 0.250 ✓       | 22.500         |
|      | Total Qty.                                                                                                                                         |     | 59.00      |          |               | 27.903         |

27.852 m

JE

AB

EE

RWD(W) Division Darbhanga -1

checked

by

11/12/2021  
S.B

11/12/2021  
S.B

11/12/21  
Boupan