

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, डिहरी

पत्रांक:- 315 अन्त

दिनांक:- 26.03.2022

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, डिहरी।

सेवा में,

नोडल पदाधिकारी,
एम0आर0 3054
अनुरक्षण एवं मरम्मत कोषांग,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 के तहत स्वीकृत कार्यों के आवंटन की मांग हेतु अधियाचना के संबंध में।

प्रसंग:- भवदीय पत्रांक 113 अन्त पटना दिनांक 10.01.2020

महाशय,

उपरोक्त विषयक प्रासंगिक पत्र के अनुपालन में शीर्ष 3054 अंतर्गत बिहार ग्रामीण पथ अनुरक्षण नीति-2018 से संबंधित पथ में आवंटन की मांग की गयी है। वांछित विवरणी विहित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

अतः श्रीमान् से अनुरोध है कि उक्त पथ में आवंटन उपलब्ध कराने की कृपा की जाय ताकि स-समय भुगतान किया जा सके।

अनु- यथोक्त।

विश्वासभाजन

NKumar
26.03.22

कार्यपालक अभियंता
ग्रा0का0वि0, कार्य प्रमंडल, डिहरी

FORM GFR 19 -A

(SEE GOVERNMENT of India's Decesion (I) below Rule - 150)

Forms of Utilisation Certificate upto the Month of November 2021

NEW MAINTENANCE POLICY 2018 MR (3054)

PIU - RWD DEHRI

S.No	Name of Scheme	Sanction No. & Date	Amount Received	Particulars
		With amount(in Rs. Lacs)	(In Rs. Lacs)	
1	Contruction of Rural Road under MR-03054	86 11.12.2020	1200.04614	Certificate that out of Rs. 1200.04614 Lacs received during the years in favour of Executive Engineer , RWD Dehri Bihar. Sum of Rs. 1166.52407 Lacs has been utilised for the purpose of MR (3054)-2018 Fund hences as given in the margin for which it was sanctioned and that the balance of Rs. 32.52207 Lacs remaining unutilized at the end of the period under.
TOTAL			1200.04614	

2 Certified that I have satisfied myself that the conditions on which the grand-in-aid was sanctioned have been duly

fulfilled / are being fulfilled and that I have exercised the following checks to see that the money was actually utilized

for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer / Supertending Engineer.
- Periodical inspectioin has been conducted by Executive Engineer / Supertending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.
- All other codal formalities have been observed.

3 Physical Progress achieved :-

- Construction of Road works.
- Construction of CD works.

[Signature]
D.A. 26/03/22

RWD (W) Div. Dehri

[Signature]
26.03.22

Executive Engineer
RWD (W) Div. Dehri

Office of the Executive Engineer, Rural Works Department, Works Division, Dehri

Requisition formate Scheme Head MR (3054) under Bihar road Maintenance Policy-2018 (Rectification and Surface Renewal)

Sl No.	Package No.	Name of Road	Project Id as per MIS	Administrative Approval (AA) Letter No. and Date	Administrative Approval (AA)	Agreement (in Lakh)	Agreement No. and Date	Date of Completion as per Agreement	Actual Date of Completion	Value of RRI (in mm/Km)	Thickness of Bituminous Layer (in mm)	Value of Bituminous Content in Percentage	Previous total amount (in Lakh)	Up to Date expenditure as per MIS (in Lakh)	Requisition against Work Done (in Lakh)	Remarks
1	RM/RO/DE H/20/0008	From P.W. D. Road to Jorawarpur Rd.	10301001022	Ltr. No.- 2737 Dated- 14.08.2020	0.630	23.563	12.376	7.841	43/30-01-2021	29-Jan-22	2650	25 MM	5%		12.2522	
2	RM/RO/DE H/20/0008	Tetrach-Budhuva Pwd Road - Saleya	10301102111	Ltr. No.- 2737 Dated- 14.08.2020	2.570	105.550	60.417	32.057	43/30-01-2021	29-Jan-22	3135	25 MM	5%		60.3523	Out of 5.9 km, 5.8 KM is completed and rest length is completed by other scheme.
3	RM/RO/DE H/20/0008	PWD path Tetrach via Bishnani kala to Lotharadth path	13121035575	Ltr. No.- 2737 Dated- 14.08.2020	5.900	232.377	133.747	73.545	43/30-01-2021	29-Jan-22	2613	25 MM	5%		133.742	Out of 5.9 km, 5.8 KM is completed and rest length is completed by other scheme.
4	RM/RO/DE H/20/0008	Akoti Begun PWD Road - Chandri Gram	10301202007	Ltr. No.- 2737 Dated- 14.08.2020	2.990	111.404	60.941	37.999	43/30-01-2021	29-Jan-22	3328	25 MM	5%		60.932	Out of 3.16 KM, 1.6 Km is completed and rest length is completed by other department
5	RM/RO/DE H/20/0008	Bagain PWD - Goverdhanpur Dewaria Road	10301202011	Ltr. No.- 2737 Dated- 14.08.2020	3.160	125.301	68.904	40.425	43/30-01-2021	29-Jan-22	3020	25 MM	5%		34.864	Out of 3.16 KM, 1.6 Km is completed and rest length is completed by other department
6	RM/RO/DE H/20/0008	Dehri Yaraipur Road Nima - Chitbisao	10301202015	Ltr. No.- 2737 Dated- 14.08.2020	1.700	64.380	34.178	21.104	43/30-01-2021	29-Jan-22	3538	25 MM	5%		34.165	

7	RM/RO/DE H/20/0008	PWD Road - Karakatpur Road	10301202031	Ltr. No.- 2737 Dated- 14.08.2020	1.710	60.465	32.325	20.830	43/30-01- 2021	29-Jan-22	2574	25 MM	5%	32.312	Out of 1.710 KM 1.60 KM is Completed and rest length is completed by other scheme.
8	RM/RO/DE H/20/0008	PWD Road Barwason Kala - Beisani Kala Road	10301202034	Ltr. No.- 2737 Dated- 14.08.2020	1.140	57.798	33.786	15.451	43/30-01- 2021	29-Jan-22	3481	25 MM	5%	33.652	

विभागीय पत्रांक-गु030(सु) 3654-4-04/2020 पार्ट 4 5047 दिनांक 23.12.2021 के आलेख में प्रमाणित किया जाता है कि-

- गुणवत्ता पूर्ण एवं विशिष्टियों के अनुरूप कार्य कराने के बाद MIB में दर्ज किया गया है।
- सम्बन्धित कार्य कर्मीय अभियंता द्वारा करवाया गया (100% जांचा गया) सहायक अभियंता द्वारा 50.56 तथा कार्यपालक अभियंता द्वारा 10% जांचा गया तथा MIS पर Upload किया गया।

RWD (W) Div. Dehri

EXECUTIVE ENGINEER
RWD, WORKS DIVISION,
DEHRI

26.03.22

Name Of Road :- Tetradih Budhna PWD Path To Saleya

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	UIV	ROAD	CATEGORY	IRI	Latitude	Longitude	Event
16/03/22	21: 8: 28	95	0.1	230	20.2	2300	2745 G			3.72	25.004432	84.177849	Normal
16/03/22	21: 8: 28	95	0.1	290	20.2	2900	3426 G			3.53	25.003969	84.177853	Normal
16/03/22	21: 9: 3	95	0.1	240	20.2	2400	2858 G			3.85	25.003572	84.177693	Normal
16/03/22	21: 9: 3	95	0.1	230	30.3	2300	2745 G			3.72	25.003275	84.177558	Normal
16/03/22	21: 23: 0	95	0.1	240	30.3	2400	2858 G			3.85	25.002891	84.177394	Speed Breaker
16/03/22	21: 23: 0	95	0.1	310	10.1	3100	3654 G			3.8	25.002222	84.176943	Normal
16/03/22	21: 23: 31	95	0.1	270	10.1	2700	3199 G			3.26	25.001561	84.176631	Normal
16/03/22	21: 24: 6	95	0.1	290	10.1	2900	3426 G			3.53	25.001231	84.17648	Normal
16/03/22	21: 24: 6	95	0.1	160	20.2	3600	3950 G			2.74	25.00085	84.176334	Speed Breaker
16/03/22	21: 24: 41	95	0.1	170	30.3	2700	3210 G			2.88	25.000657	84.176011	Normal
16/03/22	21: 24: 41	95	0.1	160	30.3	3600	3950 G			2.74	25.000661	84.175729	Normal
16/03/22	21: 25: 0	95	0.1	90	40.4	2900	3630 G			1.72	25.0013	84.173583	Normal
16/03/22	21: 25: 0	95	0.1	150	40.4	1500	1836 G			2.6	25.001559	84.172051	Normal
16/03/22	21: 25: 17	95	0.1	120	40.4	3200	3640 G			2.16	25.001864	84.170927	Normal
16/03/22	21: 25: 33	95	0.1	140	40.4	2410	2910 G			2.45	25.002023	84.170411	Normal
16/03/22	21: 25: 45	95	0.1	100	40.4	2600	3068 G			1.87	25.00213	84.169716	Normal
16/03/22	21: 25: 59	95	0.1	220	20.2	2200	2631 G			3.58	25.002218	84.16929	Normal
16/03/22	21: 26: 0	95	0.1	280	10.1	2800	3313 G			4.4	25.002664	84.168586	Curve
16/03/22	21: 26: 26	95	0.1	190	20.2	1900	2290 G			3.16	25.003739	84.168151	Normal
16/03/22	21: 26: 36	95	0.1	120	30.3	2200	2430 G			2.16	25.005295	84.16807	Normal
16/03/22	21: 26: 46	95	0.1	120	20.2	2510	2940 G			2.16	25.006407	84.168742	Normal
16/03/22	21: 27: 1	95	0.1	170	20.2	2700	3063 G			2.88	25.008049	84.169123	Normal
16/03/22	21: 28: 1	95	0.1	130	30.3	3300	3910 G			2.31	25.008347	84.168229	Normal
16/03/22	21: 28: 13	95	0.1	100	40.4	2300	2800 G			1.87	25.008585	84.167128	Normal
16/03/22	21: 29: 1	95	0.1	110	40.4	3600	3910 G			2.02	25.007973	84.166188	Normal
Total Length			2.5										

J.E

A.E

E" E

16.03.22

Y = 0 * X ^ 2 + 1.136 * X + 132.5
X = 2680
Y = 3135
(R) RURAL ROAD
Good Average Poor
4001-5000 >5001

Name of Customer :
 Name of Work/ Road :
 Lab Job number :
 Date :
 Section No. :

[Print](#) [Generate Report and Graph](#)

Test Date :	16-03-2022	Road Name :	Tetradh Budhua PWD Path To
Machine No :	376	Road Type :	(R) RURAL ROAD
Start S No :	126	Side :	Ankon Gola
Start E No :	150	Interval	
Weather :	Normal	UNV Range :	154 To 5000 1000 mm/km
Start Location :	432 84177849	Dist Range :	0 To 2.6 0.1 ~1000 m
End Location :	373 84166188	Equation :	Y = 0 * X ^ 2 + 1.136 * X + 132.5

[Redraw Graph](#)

[Map View](#)

