

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Benipur

Name of Block/Road:- Tardah/ Nadiyami Mahabir Handor to Arun Chaudhary House

A. For Road

1. Damage Location Chainage:- Ch 150 to 180m

2. Damage Length :- 30m'

3. Nature of Damage :- road crust

4. Details of Restoration Works

i. Material being used in Restoration works:- Brick bats

ii. Equipment's /Tools being used in Restoration works:- Tractor

iii. Procedure taken up in Restoration works:- filling, levelling

iv. Restored Length:- 30m'

B. For Bridge

1. Damage Location Chainage:-

2. Damage Length :-

3. Nature of Damage :-

4. Details of Restoration Works

i. Material being used in Restoration works:-

ii. Equipment's /Tools being used in Restoration works:-

iii. Procedure taken up in Restoration works:-

iv. Restored Length:- "work found satisfactory"

N/A

Signature of JE/AE/EE

Signature
(Name of Inspection)

14/11/21
R/R



बिहार सरकार

- पथ का नाम :- गद्दीगामी महावीर मंदिर से ऊरुण चौकरी बर तड पय।
- प्रखंड का नाम :- तारडीह।
- कार्य प्रमंडल :- बेनीपुर।
- कार्य अंचल :- दरभंगा।
- प्राक्कलित राशि :- रू० 3,41,108-00

FDR 2021-22

पथ का नाम :- नदीग्रामी मल्लरी मंदिर से अखण चौधरी घर तक पथ
पथ का लम्बाई :- 0.20 Km
प्राक्कलित राशि :- 3,41,108 = 00
बाढ़ प्रभावित लम्बाई - 30m

प्रतिवेदन


माह मई के अंतिम सप्ताह से लेकर माह अक्टूबर के तीसरे सप्ताह तक लगातार भारी वर्षा, परिणामस्वरूप आयी बाढ़ के चलते अधिकांश पथ अंशतः अथवा पूर्णतः जलमग्न हो गये, पथ में कटाव हो गया एवं यातायात बाधित हो गया।


जनहित, कार्यहित एवं आसन्न पंचायत आम चुनाव एवं विभागीय सचिव महोदय, ग्रामीण कार्य विभाग के आदेश (पत्रांक:-मु0अ0-4 (मु0) विविध कार्य-23-60/2020- 1937 पटना, दिनांक:-07.07.2021) के आलोक में क्षतिग्रस्त पथों को ईंट टुकड़ों/बॉक्स पेलिंग/सीमेंट बैग में बालु भरकर यातायात बहाल किया जाय।

जलस्तर कम होने एवं पानी का बहाव बन्द होने पश्चात् आदेशानुसार किये गये कार्य के अनुसार प्राक्कलन तैयार कर घटनोत्तर स्वीकृति हेतु समर्पित की जा रही है। कार्यहित में प्राक्कलन की स्वीकृति अपेक्षित है।

प्राक्कलन को कार्य अंचल, दरभंगा द्वारा स्वीकृत अद्यतन दर के आधार पर तैयार कर अग्रेतर कार्यवाई हेतु समर्पित की जाती है।


कनीय अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रशाखा, तारडीह।


सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, तारडीह।


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर।

Abstract of Cost.

1. पथ का नाम:- ठाढ़ीयाम्नी महावीर मंदिर से अखण चौधरी घर तक -
2. प्राक्कलित राशि:- 3,41,108 = 0
3. कार्य प्रमंडल:- बेनीपुर।
4. प्रखंड:- तारडीह।

1. Providing and filling Brick Bats Inculding the cost of Brick Bats and Labour cost all Complete job as per specification and direction of E/I.

144 M ³ @ 2004.96/M ³	2,88,714 = 0
Add C.S.T 12%.	34,646 = 0
Add L.C 1%.	2887 = 0
Add S.F (144 x 1032 x 0.10)	14861 = 0
	<u>3,41,108 = 0</u>

[Signature]
03/11/2017

Junior Engineer
Rural Work Department
Work Section, Tardih

[Signature]
31/11/21

Assistant Engineer
Rural Work Department
Work Sub Division, Tardih

[Signature]
31/11/21

Executive Engineer
Rural Work Department
Works Division, Benipur

Technically sanctioned for Rs 3,41,108 = 0 (Three Lakhs Fourty one thousand one hundred eight only)

[Signature]
Superintending Engineer
RWD, Works Circle, Darbhanga

पथ का नाम - नदीशामो महावीर गौरी से अखण चौधरी घर तक
कार्य प्रमाण - बनीपुर
प्रकार - तारदीह
Flood damage length - 36m

S.N.

Qty

- (1) Providing and filling of Brick Bats including the cost of Brick Bats and labour cost all complete job of Per Bat

$$\text{CH-150 to 180m} - 30 \text{ } 15 \text{m} \times \left(\frac{3.20 + 2.8}{2} \right) \times 1.20 \text{m (W)} = 54 \text{m}^3$$

$$15 \text{m} \times \left(\frac{3.10 + 2.90}{2} \right) \times 2.04 \text{m (W)} = 96 \text{m}^3$$

144m³

03/11/2021

J-E

03/11/21

A-E

03/11/21

E-E

checked and verified

03/11/21
E-E
Phulgar

03/11/21
E-E