

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga

Inspected By Benibpur.

Name of Block/Road:- Bahadur Benibpur PWD Road to Rajwara

A. For Road

1. Damage Location Chainage:- 2 to 2.868 km
2. Damage Length :- 0.046 km
3. Nature of Damage :- Road surface damage.
4. Details of Restoration Works

- i. Material being used in Restoration works:- Brick Bats
- ii. Equipment's /Tools being used in Restoration works:- JCB / Treadlay, Labour.
- iii. Procedure taken up in Restoration works:- Laying of Brick Bats with Light Ramming
- iv. Restored Length:- 0.046 km

B. For Bridge

1. Damage Location Chainage:-
 2. Damage Length :-
 3. Nature of Damage :-
 4. Details of Restoration Works
- } N/A
- i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:-

work found satisfactory

Signature of JE/AE/EE

Shankar
10/3/22
AE

Signature

(Name of Inspection)

FDR

DISTRICT :-	DARBHANGA	
BLOCK :-	BAHERI	
Name of Raad :-	Baheri-Benipur PWD Road to Rajwara.	
	Length of the Road:-	2.868 KM.
	Effective Length	0.046 KM.

GENERAL ABSTRACT OF COST

Sl No.	Item of Work				Amount	
					(in Rs.)	
1	Cost for restoration				68810.23	95,987.46
2	Add 12 % GST				8257.23	11,518.50
3	Add 1 % Labour Cess				688.10	959.87
4	Seigniorage Fee	Quantity (in cum)	Rate (in Rs.)	%		
	(Br. Bats) in cum 34.32	47.875	1032.00	10.00	3541.82	4,940.70
	Total cost:-				81297.38	1,13,406.53
	Say Rs.				81297=00	1,13,407.00

Baheri
06.11.2021

Junior Engineer
Baheri

div
21/11/21
Assistant Engineer
Baheri

div
21/11/21
Executive Engineer
R.W.D.(W) Division, Darbhanga-1

Technical sanctioned for Rs 81297=00 (Rs Eighty one thousand two hundred ninety seven only)

div
21/11/21
Superintending Engineer
RWD, Works Circle, Darbhanga

Detailed estimate for making moterale road.

Name of Raad :- Baheri-Benipur PWD Road to Rajwara.

BLOCK :- BAHERI

DISTRICT :- DARBHANGA

R.W.D. Works Division Darbhanga-1

Sl. No.	Item	Unit	No.	L	B			D/H				Quantity	Rate	Amount
				Length (m)	Breadth (m)	Breadth (m)	Av. Breadth (m)	Depth / Height (m)	Depth / Height (m)	Depth / Height (m)	Av. Depth / Height (m)			
1	Labour and Placing Brick Bats with Light raming including cost of brick bats by tractor													
				In 3rd KM										
		cum	1	30.00			3.75	0.200	0.300	0.350	0.216	34.875	24.3	
		cum	1	16.00			3.75	0.350	0.250	0.200	0.267	16.000	10.02	
		cum						0.15		0.1	0.05	47.875	2004.96	95987.46
											0.167	34.32		68810.23

Baheri
06.11.2021
Junior Engineer
Baheri

Baheri
Assistant Engineer
Baheri

Baheri
Executive Engineer
R.W.D.(W) Division, Darbhanga-1

Verified on for S.E. Darbhanga Lt No. 2326 (Am) at 31/11/21 & closed as per site.

Baheri *Baheri* *Baheri*