

1022 - DHANIKRAUL To PHULWARIA

Schedule XLV-Form No. 134

BEANI PUR DIVISION

FDR/2021.22

THARDA SUB-DIVISION

**MEASUREMENT BOOK**

Mr. B. No-1509




M.B. No - 1509  
FDR - 2021 - 22


INDEX

PAGE

प्रमाणित किया जाता है कि इस मापी  
दस्तावेज में कुल - 100 (एक सौ) है जिस को  
सहायक अभियंता शशिभूषण मुरली  
कार्य विभाग कार्य अखण्ड प्रमंडल  
गारडीह नाम से निर्गत किया जाता है



कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल बेनीपुर (दरभंगा)

  
28/7/21



FAR-1021-72-

1

Name of Work-  
 Situation of Work-  
 Agency by which work is executed-  
 Date of Measurement-  
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
AUTHORITY - E E R O D Baniapur					
NAME OF WORK - Resumption of					
Road from Charkhal to Fulwari's					
Under FAR: (3054) In Tardin					
Block					
NAME OF AGENCY - Departmental.					
DATE OF MEASUREMENT OF					
WORK IN RECORD - 10.09.202					

Item No-01 providing and filling  
 of Brick Bats including the  
 cost of Brick Bats and  
 labour cost as per specification  
 and direction of E E

CH- 90M to 120M

$$15M \times \left( \frac{1+1.50}{2} \right) \times \left( \frac{0.90+1}{2} \right) = 17.81M^3$$

$$8M \times \left( \frac{0.90+0.70}{2} \right) \times \left( \frac{1+0.80}{2} \right) = 5.78M^3$$

$$4M \times \left( \frac{0.50+0.40}{2} \right) \times 0.15M = 0.27M^3$$

CH- 130M to 150M

$$4.50M \times \left( \frac{0.70+0.90}{2} \right) \times 15 = 0.54M^3$$

CH- 160M to 185M

$$15M \times \left( \frac{2+2.90}{2} \right) \times 0.30M = 13.27M^3$$

$$10M \times \left( \frac{2.90+3}{2} \right) \times 0.30M = 8.85M^3$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Cost</u>					
Name of road - Temporary restoration of traffic in Dhankaul to Fulwaria.					
N/A - Departmental					
Date of measurement					10/09/2021
Date of entry					10/09/2021 15/04/2022

① Providing & filling Brick bats incl. the cost of Brick bats and labour cost all Comp. Job. as per spec ---

$73.07 m^3 @ 2004.96/m^3$   
 $= 1,46,502 = \text{₹}$

Add. G.S.T 12% = 17,580 = ₹

Add. L.C 1% = 1,465 = ₹

Add. S.F  $(73.07 \times 1032 \times 0.12)$  7,541 = ₹

$= 1,73,088 = \text{₹}$

~~15/04/2022~~  
 IF

~~15/2/22~~  
 AE

~~20/5/22~~  
 EE