

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Darbhanga Inspected by Beni/24/2

Name of Block/Road:- Baheri / R.E.O. Sadan Surha Hakeuri path Bhuwan tola to Mahadoli tola (Shekhpura)

A. For Road

1. Damage Location Chainage:- 0 to 0.675 km
2. Damage Length :- 0.0962 km
3. Nature of Damage :- Road surface damage
4. Details of Restoration Works

- i. Material being used in Restoration works:- Buck Bats
- ii. Equipment's /Tools being used in Restoration works:- JCB/Tractor, Labourers
- iii. Procedure taken up in Restoration works:- Laying of Buck Bats with light ramming
- iv. Restored Length:- 0.0962 km

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :- ~~0.0962 km~~
3. Nature of Damage :-
4. Details of Restoration Works

- i. Material being used in Restoration works:-
- ii. Equipment's /Tools being used in Restoration works:-
- iii. Procedure taken up in Restoration works:-
- iv. Restored Length:-

N/A

work found satisfactory.

Signature of JE/AE/EE

Signature
(Name of Inspection)

FDR

DISTRICT :- DARBHANGA

BLOCK :- BAHERI


**Name of Raad :- REO Sadak Surha Hathauri Path Bhuwan
Tola To Mahadalit Tola (Shekhpora)**


**Length of the Road:- ~~3.850 KM.~~ 0.675 KM
Effective Length 0.096 KM.**


GENERAL ABSTRACT OF COST

No.	Item of Work	Amount (in Rs.)
1	Cost for restoration	125961.61 / 2,07,282.79
2	Add 12 % GST	15115.39 / 24,873.93
2	Add Seigniorage 62.825 x 1032.00 x 10%.	6483.54 / 10,989.83
4	Add 1 % Labour Cess	1259.61 / 2,07,283
Total cost:-		148820.15 / 2,45,219.38

Say Rs. 148820.15



Junior Engineer
Baheri


Assistant Engineer
Baheri


Executive Engineer
R.W.D.(W) Division, Darbhanga-1

कार्यपालक अभियंता, बनीपुर से जांच प्रमाणित के आया है —

Technically sanctioned for Rs 148820.00 (By
one lac forty eight thousand eight hundred
twenty only)



अधिक्षण अभियंता
कार्य अंचल, दरभंगा


15/12/22


Detailed estimate for making moterable road.

e of Raad :- REO Sadak Surha Hathauri Path Bhuwan Tola To Mahadalit Tola (Shekhpura)
 BAHERI
 CT - DARBHANGA
 Works Division Darbhanga-1


Item	Unit	No	Length (m)	Avg Bre adth (m)	Avg De pth / Height	Quantity	Rate	Amount
Labour and placing of brick bats with light raming including cost of brick bats by tractor	cum	From Mahadalit Tola						
		0.000 KM to 0.675 KM.						
		2	12.00	1.10	0.75	28.800	15.84	
		1	30.00	1.00	0.75	22.500	13.50	
		1	10.00	1.10	1.10	12.100		
		1	30.00	1.10	1.10	36.600	21.00	
		1	2.20	0.70	0.250	0.385		
						Total	103.385	2004.98
						62.825		267282.79
								125961.61



 2.11.21
 Junior Engineer
 Baheri



 21/11/21
 Assistant Engineer
 Baheri


 21/11/21
 Executive Engineer
 R.W.D (W) Division, Darbhanga-1

Verified as per S.E. Darbhanga Lt No-2326 (Ann) dt 21/11/2021 & corrected
 as per site.


 21/11/21


 21/11/21
 AG


 21/11/21
 E.E. B. S. S. S.