

Inspection Report of Flood Damage work

Name of PIUs:- RWD Works Division, Benipur

Name of Block/Road:- Tardih/ To 1746SY Path to Tardih kurmi Tola

A. For Road

1. Damage Location Chainage:- ch.
2. Damage Length :- 8 m.
3. Nature of Damage :- flank cut
4. Details of Restoration Works
 - i. Material being used in Restoration works:- Bamboos,
 - ii. Equipment's /Tools being used in Restoration works:- Tractor
 - iii. Procedure taken up in Restoration works:- fixing bamboo pile, runner
 - iv. Restored Length:- 8 m.

B. For Bridge

1. Damage Location Chainage:-
2. Damage Length :-
3. Nature of Damage :-
4. Details of Restoration Works
 - i. Material being used in Restoration works:-
 - ii. Equipment's /Tools being used in Restoration works:-
 - iii. Procedure taken up in Restoration works:-
 - iv. Restored Length:- " work found satisfactory "

N/A

Signature of JE/AE/EE

Signature 14/12/21
(Name of Inspection) ER



बिहार सरकार

पथ का नाम :- 102 mmbsy पथ से तारडीह कुर्मी टीला - 1.395 Km

प्रखंड का नाम :- तारडीह।

कार्य प्रमंडल :- बेनीपुर।

कार्य अंचल :- दरभंगा।

प्राक्कलित राशि :- रु0 38, 401 = 10

FDR 2021-22

पथ का नाम :- To, Mmasy पथ से कुशी नाला तारीफ

पथ का लम्बाई :- 1395 KM

प्राक्कलित राशि :- 38601.00
~~33,879.00~~

बाढ़ प्रभावित लम्बाई - 84

प्रतिवेदन


माह मई के अंतिम सप्ताह से लेकर माह अक्टूबर के तीसरे सप्ताह तक लगातार भारी वर्षा, परिणामस्वरूप आयी बाढ़ के चलते अधिकांश पथ अंशतः अथवा पूर्णतः जलमग्न हो गये, पथ में कटाव हो गया एवं यातायात बाधित हो गया।


जनहित, कार्यहित एवं आसन्न पंचायत आम चुनाव एवं विभागीय सचिव महोदय, ग्रामीण कार्य विभाग के आदेश (पत्रांक:-मु0अ0-4 (मु0) विविध कार्य-23-60/2020- 1937 पटना, दिनांक:-07.07.2021) के आलोक में क्षतिग्रस्त पथों को ईंट टुकड़ों/बॉस पेलिंग/सीमेंट बैग में बालु भरकर यातायात बहाल किया जाय।

जलस्तर कम होने एवं पानी का बहाव बन्द होने पश्चात् आदेशानुसार किये गये कार्य के अनुसार प्राक्कलन तैयार कर घटनोत्तर स्वीकृति हेतु समर्पित की जा रही है। कार्यहित में प्राक्कलन की स्वीकृति अपेक्षित है।

प्राक्कलन को कार्य अंचल, दरभंगा द्वारा स्वीकृत अद्यतन दर के आधार पर तैयार कर अग्रेतर कार्यवाई हेतु समर्पित की जाती है।


कनीय अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रशाखा, तारडीह।


सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, तारडीह।


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, बेनीपुर।

प्रक. का नाम - Pb₂ mussy Road to Kurmitola land
 काम प्रमण्ड - बैनीपुर
 प्रकण्ड - तारडीह

Flood dammage length - 8M

S.No	ITEMS OF WORK	Amount Rs Qty.
[1]	Suppliyng and providing of 62mm to 75mm dia of Bamboos 6M long with 15mm lead each of work site bamboos .. do . do . all complete job of per EIC <u>Pile</u> Total Length of Bamboos in vertical each - 3.60M $\frac{1}{2}$ - 300mm - No of Bamboos = $26 Nos \times 3M$ Total Length of Bamboos = $26 Nos \times 3M = 78M$ Each Bamboos = $\frac{78}{6} = 13 \text{ each } @ 166.50 / \text{each} = 2165 = \text{Rs}$	
[2]	labours for cutting 62mm to 75mm dia bamboos piles to site making shed and driving by jet machine etc for all work .. do . do . all complete job of per EIC 78M — vertically Bamboos length Horizontal Runner - length = $8M \times 6 Nos = 48M$ $\frac{48M}{126M} @ 31.20 / \text{mtr} = 3931 = \text{Rs}$	
[3]	Labour and footing, fixing 62mm to 75mm dia runners in position every vertical piles with 15mm long Nail wire swag. do . do . do . all complete job of per EIC $8 \times 392 = 48M @ 82.20 / \text{mtr}^2 = 3946 = \text{Rs}$	
[4]	cost of labour for filling sand bags stitching and placing with site condition. do . do . all complete job of per EIC $8M \times \left(\frac{2+1.50}{2} \right) \times 1.60M (Av) = 22.40M^3$ or, 645.53 $\approx 646 \text{ Bags}$ $@ 36.90 / \text{Bags} = 23,837 = \text{Rs}$	

Checked & Verified

33/11/21

9.12.2021

Technically sanction for

Rs 38,601.20

(Rupees Thirty eight thousand six hundred and one only)

Superintending Engineer

RWDI Works Circle, Darbhanga

Add U.S.T 12.1.

Add L.C.I.I.

Add S.F. (22.40 x 141.82 x 0.10) =

Rs 33,879.00

4065.00

339.00

318.00

38,601.00

38/11/21

E.E

Technically sanction for Rs 38601/- (Rupees thirty eight thousand six hundred one only)